

ANDAMAN LAKSHADWEEP HARBOUR WORKS

STATEMENT SHOWING THE QUARTERLY PROGRESS OF ORIGINAL WORKS FOR THE QUARTER ENDING DECEMBER-09

1. Civil works costing Rs. 1.00crores and above.
2. Electrical works costing Rs. 15.00Lakhs and above.
3. Horticulture works costing Rs. 2.0 Lakhs and above.

(CIVIL WORKS)

S.No.	Name of work and location	Estimated cost Rs. In Lakhs	Tender cost Rs. In Lakhs	Percentage above/below schedule of rates	Agreement No.	Agency	Date of commencement	Time of completion	Physical progress on works	Name of Engineer-in-charge with address	Remarks
1	2	3	4	5	6	7	8	9	10	11	12
	DCE-I										
1	Development of Junglighat harbour in Port Blair - Phase-I No. PD/11013/5/99-ALHW, Dt.02/9/2004										
a)	<u>Sub work</u> : Dredging the sea bed to the required level and filling the area with dredged materials.	240.83	240.83	(+) 3.79 %	EE/DD/Agt-97/05-06, dtd.25.01.06	M/s. A. Manickam & Sons, Port Blair.	29.01.06	Sep-10	45%	Mr.M.Ravichandran, EE(DD), Port Blair.	For identification of dumping ground ,model studies are under progress by CWPRS, Pune.
b)	Construction of finger jetties under development of Junglighat Harbour (Phase - II) PB-250211/2006-Tsunami, dtd.17.01.08	7892.74	1307.44	(-)11.28%	yet to be issued.	M/s Bridge & Roof Kolkatta	-	-	16%	Mr.M.Ravichandran, EE(DD), Port Blair.	Tender technical & price bid opened on 23.03.09 & Submitted to MoS on 11-12-2009..
2	Reconstruction of damaged fisheries jetty special repairs to PBC jetty stage - I, II & IV. No. PD-25021/60/2005-Tsunami, dtd.01.02.2006.	673.27	231.00	(-) 1.85 %	EE/DD/Agt-01/08-09, dtd.02.04.08	M/s. Srishaila Construction, Bangalore.	23-3-08	Sep-10	53%	Mr.M.Ravichandran, EE(DD), Port Blair.	45 Nos. bored pile driven completed fabrication of M.S. Pipe liner 200 MT completed. 45Nos. Pile casting completed. 26 nos. pile cap completed & super structure work in progress.
3	Re- Construction of AHW office Building at Mohanpura. No. PD-25021/18/2006-Tsunami, dtd. 30.03.07.	1279.00	506.00	(+) 5.78 %	EE/N&S/Agt-12/08-09, dtd.12.06.08	M/s. A. Manickam & Sons, Port Blair.	15.06.08	14.06.10	25%	Mrs.Mamta Jijith, EE (N&S), Port Blair.	Work in progress. 246 piles cast out 392 piles.
4	Re- construction of berthing jetty and approach at Hathitapu. No. CE&A/ALHW/Tsunami/2007-08/56 dtd. 13.08.2007.	248.80	110.68	(+) 1.31 %	EE/N&S/Agt-75/07-08, dtd.20.02.08	M/s. A. Manickam & Sons, Port Blair.	07.10.08	30.10.09	100%	Mrs.Mamta Jijith, EE (N&S), Port Blair.	Work completed on 6-10-2009. *

S.No.	Name of work and location	Estimated cost Rs. In Lakhs	Tender cost Rs. In Lakhs	Percentage above/below schedule of rates	Agreement No.	Agency	Date of commencement	Time of completion	Physical progress on works	Name of Engineer-in-charge with address	Remarks
1	2	3	4	5	6	7	8	9	10	11	12
5	Construction of additional Nav aids at Port Blair for night navigation. No.6-8/PMB/PLSFC/5-6, dtd. 31.03.06	283.91	138.00	(+) 5 %	EE/N&S/Agt-102/06-07, dtd.13.12.06	M/s. Hi-tech Elastomers Ltd., Ahemadabad.	20.05.06	20.12.08	100%	Mrs.Mamta Jijith, EE (N&S), Port Blair.	Work completed. *
6	Conducting Techno-Economic study (Study-II studies) including preparation of detailed project report for development of fresh water lake at Port Blair. No.8/5/99/EA(B-II)/372, dtd. 21.02.2009.	291.00	-	-	-	-	-	-	90%	Mrs.Mamta Jijith, EE (N&S), Port Blair.	Work completed and DPR submitted. The same is under scrutiny by APWD awaiting for further decision.DPR in final stage.
7	Construction of passenger Hall behind berth No.2 at Haddo wharf in Port Blair. No. 5-135/PMB/PL/05-06/Vol-III, Dtd.18.10.05	828.28	379.72	(+) 7.78 %	EE/DD/Agt-7/09-10, dtd.25.04.09	M/s. Surendra Infrastructure, Port Blair.	26.04.09	25.06.10	33%	Mr.M.Ravichandran, EE(DD), Port Blair.	* Dismantling of damaged passenger hall work completed. * Speial repair to piles & muff completed. * Passenger hall work awarded to agency. Breaking of existing beams & columns work /toilet block work in progress. *Raising of 80 Nos of column completed.
8	Construction of 3 storied barracks of size 30 mtrs X 10 mtrs with interior facilities viz bedding, lockers etc for security staff and firemen at WIMCO land near Haddo Wharf in Port Blair. No.6-3/PMB/PL/2007-08/PF-1, dtd.14.12.07.	184.00	89.26	(+) 1.29 %	EE/DD/Agt-10/08-09, dtd.01.05.08	M/s. Sophia Construction, Port Blair.	03.11.08	02.9.09	65%	Mr.M.Ravichandran, EE(DD), Port Blair.	Second floor column and Tie beam works completed & Truss works also completed. Plastering and CC flooring and painting works are in progress etc.Floor tiles brought at site.
9	Construction of one number 3 storied RCC Labour Barracks of size 50 mtrs. X 12 mtrs at Dairy Farm after dismantling the existing dilapidated labour barracks.	276.51	-	-	-	-	-	-	-	-	Work so far not been taken up.
DCE-III											
10	Reconstruction of Sub-Division office building - cum - residence to JE's at Southern group of Island.	234.00	-	-	-	-	-	-	-	-	Tender floated for C/bay division

S.No.	Name of work and location	Estimated cost Rs. In Lakhs	Tender cost Rs. In Lakhs	Percentage above/below schedule of rates	Agreement No.	Agency	Date of commencement	Time of completion	Physical progress on works	Name of Engineer-in-charge with address	Remarks
1	2	3	4	5	6	7	8	9	10	11	12
11	Shore protection works from main point to Breakwater trestle approach at campbell Bay (stage-1)	290.56	290.56	9.90%	DCE-111/ CB/DB/ AG-85/08-09 date 2-2-2009	M/s P.Surya Rao	-	-		Shri. Manikavelu, DCE-111, AHW, C/ Bay.	Work in progress.
12	Shore protection works from Breakwater to jetty at Campbell bay (stage -1 a)	448.00	448.00	6.18%	DCE-111/ CB/DB/ AG-86/08-09 date 2-2-2009	M/s Surendra infrastructure pvt .Ltd.	13-01-09	-	-	Shri. Manikavelu, DCE-111, AHW, C/ Bay.	Work in progress.
13	Shore protection works from Breakwater to jetty at Campbell bay (stage -11b)	242.23	242.23	9.97%	DCE-111/ CB/DB/ AG-94/08-09 date 2-2-2009	M/s. Kailash Eng. Co.	-	-	-	Shri. Manikavelu, DCE-111, AHW, C/ Bay.	Work in progress.
14	Construction of Marine Hard and jetty at munak.	545.00	231.69	(+) 4.98 %	DCE-III/CB/DB/AG-12/07-08, dtd. 15.04.08	Shri. R.B. Rajesh, Campbell Bay.	Apr-08	Dec-09	100%	Shri. R.C. Kalabai, EE(C), AHW, Kamorta.	Work completed. Account being settled. *
15	Construction of Marine Hard and jetty at Etui.	442.25	174.51	(+) 4.98 %	DCE-III/CB/DB/AG-14/08-09, dtd. 26.05.08	Shri. R.B. Rajesh, Campbell Bay.	Apr-08	Dec-09	95%	Shri. R.C. Kalabai, EE(C), AHW, Kamorta.	Work completed. Account being settled. *

S.No.	Name of work and location	Estimated cost Rs. In Lakhs	Tender cost Rs. In Lakhs	Percentage above/below schedule of rates	Agreement No.	Agency	Date of commencement	Time of completion	Physical progress on works	Name of Engineer-in-charge with address	Remarks
1	2	3	4	5	6	7	8	9	10	11	12
16	Providing traffic approach from breakwater to Deep water wharf at Campbell Bay in Great Nicobar.	235.21	183.00	(-) 0.53 %	DCE-III/CB/DB/AG-18/09-10, dtd. 03.07.09	Shri. R.B. Rajesh, Campbell Bay.	24.06.09	12.09.09	100%	DCE-III, AHW, C/Bay.	Work is inCompleted. *
17	Raising the existing trestle approach to breakwater & strengthening the piles at Campbell Bay.	703.25	277.66	(-) 17.21%	DCE-III/CB/DB/AG-8/09-10, dtd. 25.04.09	M/s. P. Surya Rao, Port Blair	21.01.09	-	-	Shri. N. Manikavelu, DCE-III, AHW, C/Bay.	Work is in progress.
18	Raising the existing deck level & strengthening the foundation of RCC approach jetty at Campbell Bay.	494.50	126.78	(+) 9.84 %	DCE-III/CB/DB/AG-11/09-10, dtd. 29.04.09	M/s. P. Surya Rao, Port Blair	09.09.09	-	-	Shri. N. Manikavelu, DCE-III, AHW, C/Bay.	Work is in progress.
19	Construction of Marine Hard at Kamorta in Nancowrie Group of Island.	318.00	138.20	(+) 9.99 %	DCE-III/CB/DB/AG-07/09-10, dtd. 25.04.09	Shri. R.B. Rajesh, Campbell Bay.	16-4-2009	17-4-2010	25%	Shri. R.C. Kalabai, EE(C), AHW, Kamorta.	Work is in progress.Pile driven 25 nos completed out of 46 Nos
20	Construction of Marine Hard at Champin in Nancowrie Group of Island.	429.30	238.86	(+) 9.93 %		Shri. R.B. Rajesh, Campbell Bay.	Feb-10	Oct-10		Shri. R.C. Kalabai, EE(C), AHW, Kamorta.	Transportation of materials to work site in progress.
21	Construction of Marine Hard at Campbell in Great Nicobar.	886.23	-	-	-	-	Dec-08	Aug-11	2%	Shri. N. Manikavelu, DCE-III, AHW, C/Bay.	Work awarded.

S.No.	Name of work and location	Estimated cost Rs. In Lakhs	Tender cost Rs. In Lakhs	Percentage above/below schedule of rates	Agreement No.	Agency	Date of commencement	Time of completion	Physical progress on works	Name of Engineer-in-charge with address	Remarks
1	2	3	4	5	6	7	8	9	10	11	12
22	Construction of Rcc platform for local Navaids for making Western entrance of Nancowry Harbour.	268.83	147.53	9.40%	DCE-111/KMT/DB/Ag-20/2009-2010 dtd 10-2-2010	Shri. R.B. Rajesh, Campbell Bay.	Feb-10	Oct-10		Shri. R.C. Kalabai, EE(C), AHW, Kamorta.	Pile driving being done.
23	Reconstruction of Tsunami destroyed RCC structure and construction of additional RCC structure for local Navaids at eastern entrance of Nancowry Harbour.	215.00	116.10	(+) 8.22 %	DCE-111/KMT/DB/Ag-19/2009-2010 dtd 9-2-2010	Shri. R.B. Rajesh, Campbell Bay.	22-10-09	21-10-10	-	Shri. R.C. Kalabai, EE(C), AHW, Kamorta.	4 Nos pile completed.
DCE-IV											
24	Restoration of Breakwater cross section by stone boulder at Mus in Car Nicobar.	223.92	135.56	(+) 4.79%	EEM/LA/DB/Ag-33/07-08 dt 19/6/2007	M/s. Manickam & Sons, Port Blair.	15.06.07	04 (Four) Months	100%	Shri. D.K. Pandey EE (M) AHW, Hut Bay	Work completed.*
25	Construction of Marine Hard at Hut Bay in Little Andaman.	418.00	108.00	(+) 7.99	EEM/LA/DB/Ag-08/09-10 dt 27/6/2009	M/s. P.Surya Rao	30.05.09	12 (Twelve) Months	25%	Shri. D.K. Pandey EE (M) AHW, Hut Bay	Fabrication of liner in progress. The 'A' frame for the pile driving is being fabricated
26	Providing berm on the sea side of Breakwater at Mus in Car Nicobar upto 170m chainage.	692.75	-	-	-	-	-	-	-	Shri. D.K. Pandey EE (M) AHW, Hut Bay	Tender under process.
27	Replenishing of Damaged breakwater and approach to wharf at Hut Bay.	8098.00	3494.43	(-) 0.65 %	EEM/LA/DB/Ag-66/08-09 dt 24/11/2008	M/s. RDS Projects Ltd., Port Blair.	27.11.08	40 (Forty) Months	68%	Shri. D.K. Pandey EE (M) AHW, Hut Bay	* 3221 nos out of 5404 of 8T tetrapods and 88 nos out of 601 of 10T tetrapods cast. *20600 mt of stone boulder of size 1T to 2T out of 388454 MT dumped at Breakwater 1600 nos of 8T tetrapods placed on sea side.

S.No.	Name of work and location	Estimated cost Rs. In Lakhs	Tender cost Rs. In Lakhs	Percentage above/below schedule of rates	Agreement No.	Agency	Date of commencement	Time of completion	Physical progress on works	Name of Engineer-in-charge with address	Remarks
1	2	3	4	5	6	7	8	9	10	11	12
28	Reconstruction of the damaged wave deflection wall and top capping of breakwater at Mus in Car Nicobar.	568.00	314.29	(+) 4.88 %	ALHW/TECH/6(41)/2006 dtd 17-5-07	M/s. Manickam & Sons, Port Blair.	-	-	-	Shri. D.K. Pandey EE (M) AHW, Hut Bay	Awarding letter issued.

S.No.	Name of work and location	Estimated cost Rs. In Lakhs	Tender cost Rs. In Lakhs	Percentage above/below schedule of rates	Agreement No.	Agency	Date of commencement	Time of completion	Physical progress on works	Name of Engineer-in-charge with address	Remarks
1	2	3	4	5	6	7	8	9	10	11	12
	DCE-V										
29	Construction of RCC jetty on bored pile foundation including 2 nos. mooring dolphin at eastern side of Amini Island	776.00	769.44	(-)0.83	LHWEE/AMN/Agt-02/04-05 dt 7/03/2005	M/s Aban Construction Pvt. Ltd. Chennai	9.2.05	May-10	83%	EE ,LHW, Amini	<u>Approach</u> : 100 nos. pile bored & casting completed. Pile muff 100 nos., casting of precast longitudinal beam 92 nos., cross beam 51 nos. Precast slab 166 nos., and decking completed for 2130 sqm. <u>Berthing</u> : 48 nos. pile bored & casting completed Pile muff 34 nos., casting of precast longitudinal beam 11 nos., cross beam 23 nos. Precast slab 18 nos.
30	Construction of RCC jetty on bored pile foundation including 2 nos. mooring dolphin at eastern side of Kavaratti island in Lakshadweep group of Island.	722.00	625.24	(-)13.37	LHW/DCE/Agt-07/05-06 dt 23/08/2005	M/s Geo foundation structure pvt. Ltd.	23.08.05	May-10	56%	DCE, LHW, Kavaratti	Bored pile work including piling work completed for 90 nos. piles , pile muff 94 nos., cross beam 46 nos., longitudinal beam 92 nos. Precast slab cast 286 nos. completed, decking completed for 1677 Sqm.
35	Construction of RCC jetty on bored pile foundation including 2 nos. mooring dolphin at eastern side of Agathi Island	676.00	639.63	(-)5.42	LHWEE/AND/Agt-01/05-06 dt 11/08/2005	M/s P. Surya Rao, contractor, port Blair	11.08.05	May-10	70%	EE, LHW, Agathi	<u>Approach</u> :- Bored pile work including piling work completed for 94 nos. piles , pile muff 94 nos., cross beam 47 nos., longitudinal beam 92 nos. Precast slab cast 320 nos. completed, decking completed for 1988 Sqm. <u>Berthing</u> :- Bored pile work including piling work completed for 56 nos. piles , pile muff 52 nos., cross beam 25 nos. longitudinal beam-35 Nos precast-62, Decking -520 sqm.

* Report on completed works shall be discontinued from Feb -2010 onwards.

ANDAMAN LAKSHADWEEP HARBOUR WORKS

STATEMENT SHOWING THE QUARTERLY PROGRESS OF ORIGINAL WORKS QUARTER END | Dec-09

- 1 Civil works costing Rs. 1.00 crores and above.
2. Electrical works costing Rs. 15.00 Lakhs and above.
3. Horticulture works costing Rs. 2.00 Lakhs and above.

S.No.	Name of work and location	Estimated cost Rs. In Lakhs	Tender cost Rs. In Lakhs	Percentage above/below schedule of rates	Agreement No.	Agency	Date of commencement	Time of completion	Physical progress on works	Name of Engineer-in-charge with address	Remarks
1	2	3	4	5	6	7	8	9	10	11	12
1	Fabrication of three number 100 Ton Barges at Port Blair. (one each at Rangat, Mayabunder and Diglipur. No. CE&A/ALHW/Tsunami/08-09/67, dtd. 21.12.08.	177.13	78.26	(+) 9.41 %	EE/CSWD/DB/ Agt-10/09-10, Dtd. 15.5.09	M/s. Royal Engineering Corporation, Port Blair.	19.5.2009	06 (Six) Months	100%	EE(CSWD), AHW, Port Blair	One number barge is completed in all respects. Fabrication of steel structure and bottom plates are being laid for other barge.
2	Fabrication of three number 100 Ton Barges at Port Blair. (one each at Katchal, Kamorta and Campbell Bay. No. CE&A/ALHW/Tsunami/08-09/66, dtd. 21.12.08.	189.46	78.02	(+) 9.08 %	EE/CSWD/DB/ Agt-11/09-10, Dtd. 15.5.09	M/s. C. Arumugam, Port Blair.	29.05.2009	06 (Six) Months	100%	EE(CSWD), AHW, Port Blair	Fabrication of structural components completed for one barge. Assembling & welding are in progress and will be completed shortly. Fabrication of all steel structural parts for other two barges completed. Assembling will be started immediately on getting working space.
3	Providing pollution control measure at port blair harbour	123.65	91.38	(-)9.99	EE/CSWD/DB/ Agt-01/03-04 dated. 10/03	M/s Suyash Equipment Pvt. Ltd. Pune-09	10.10.2003	Jul-06	100%	Shri. D. Sathyamoorthy EE(CSWD), AHW, Port Blair	Work completed action being taken to hand over the installations to Port Management Board. Balance fund has been returned to PMB. Completion report is being prepared.
4	Design, fabrication , delivery commissioning of 1 No. cutter suction hydraulic dredger , Kavaratti	403.00	380.00	(-) 5.60	LHW/DCE/Agt. 05/05-06 dated 21/03/2005	M/s Stratek Marine (Chennai Pvt. Ltd. Chennai)	21.03.2005	Dec-07	45%	Smti. T.K. Sathi, DCE, LHW, Kavaratti	Work awarded to M/s. Startek Marine (Chennai) Pvt., Ltd., fabrication of hull completed. Balance work stopped. As suggested proceeding for arbitration under progress and the department is filing civil suit against the firm.