

PROGRESS REPORT ON DEPOSIT WORK UPTO JANUARY-2010

									Rupees in Lakhs	
Sl. No.	Name of work & Sanction No.(Name of Department)	Sanctioned cost	FINANCIAL			Physical Progress in %	Date of Commencement	Target date of Completion	Remarks	
			Amount deposited with date	Expdtr. During the month	Expdtr Upto the month					
1	2	3	4	5	6	7	8	9	10	
	ANDAMAN PUBLIC WORKS DEPARTMENT									
1	C/o. Rural Road in A&N Islands AA No. WS/3-18(PF/CE/2001/4098) Dt.11-7-01 a) Kausalya Nagar..... b) Swadesh Nagar..... c) Basanthipur.....	221.04	221.04 (5/01& 4/03)	0.01	205.84	100%	Sep.01	Jul-08	Work completed for three places . Letter issued to CE (APWD) for taking over the assets.	
2	Construction of community shelter for the vicitims of natural calamities at P/B .	62.87	62.87 (03/04)	0.00	62.88	100%	July-06	Jul-08	Work completed, accounts being settlled,Building handover to concerned department on 26-8-09.	
3	Construction of communityshelter for the vicitims of natural calamities at Campbell Bay.	27.97	27.97 (3/04)	0.00	27.97	0%	—	Mar-06	Fund refunded.	
4	Construction of RCC Bridge at Karmatang -10(47.6 M long)	127.53	127.53 26-03-04	0.00	126.30	100%	Aug-06	Nov-07	Work completed.Inauguration was done on 18-8-2007 by Lt.Goverinor.Balance amount to be deposited. After depositing the amount the account will be settled.Bridge taken over by APWD. Revised project cost Rs.218.45 lakhs Deposit amount Rs.127.53 lakhs Balance Rs. 95.65 lakhs	

PROGRESS REPORT ON DEPOSIT WORK UPTO JANUARY-2010

									Rupees in Lakhs
Sl. No.	Name of work & Sanction No.(Name of Department)	Sanctioned cost	FINANCIAL			Physical Progress in %	Date of Commencement	Target date of Completion	Remarks
			Amount deposited with date	Expdtr. During the month	Expdtr Upto the month				
1	2	3	4	5	6	7	8	9	10
5	Construction of RCC Bridge at Kamalapur (34 M long)	105.56	105.56 26-03-04	5.42	79.22	49%	Feb-07	Dec-09	Deck beam and slab to be cast.Work slow down due to (a) Restriction in getting of quarry products .b) awaiting of bearings ordered with M/s Elastomet Bearings Pvt.Ltd, Kolkatta Vide order no.DCE-1/AHW/RGT/PR-11/2010/2055 dated 5-1-2010 . c) The contractor was directed to make all arrangements to take initiation to speed the work. d) Rs.50.78 lakhs to be deposited by APWD .Letter written to CE, APWD on 21/10/2009.
6	Development of fresh water lake at flat bay review of DPR in Post Tsunami Scenario No.8-2/2006-PWD Dt.21.06.07	31.30	31.30	14.93	30.16	70%	-	-	Work in progress.Final DPR to be submitted by January-2010.
7	Installation of statue of former prime Minister of Rajiv Gandhi at Aberdeen water sports complex.-Mise/ Accts/PB/No/05-06/3518 dt.13-9-2007.	46.98	46.98	0.00	46.97	99%	Nov-07		Work is completed and account being settled. balance fund to be deposited by the concerned authority.
8	Beautification of road from Aberdeenjetty to Cholunga jetty at Port Blair.	847.07	847.07 (29/3/04)	0.00	847.07	100%			Work has been completed in all respects. Civil works are handed over to APWD. Electrical work is being handed over .Account for the work is setteled.