

**A. CENTRAL SECTOR**  
**AA. ANDAMAN & NICOBAR ISLANDS**

Sl. No.	Name of work & Sanction ref.	Sanctioned estimate cost (in lakhs)	Date of commencement	Date of Completion		Physical Progress in %		Remarks
				Target	Probable/Actual	During the period	Cum	
1	2	3	4	5	6	7	8	9
1	C/o. Deep water wharf at Campbell Bay. PD/11013/05/97-ALHW dt. 28/1/03.	1664.00	Jan-03	Mar-07	Mar-08	-	100%	Work completed.
2	Replacement of 6 T ELL crane , 6 Nos. forklift including transport vehicle at Port Blair harbour by providing 25T ELL and 25 DFLT cranes and Transport vehicles. PD-11013/6/2004-ALHW, dt: 02/09/04.	916.00	Feb-05	Aug-07	Mar-10	5%	100%	Work Completed. CR is being prepared Sanctioned vide letter No. PDF-11013/6/24-ALHW dt. 7/2/05. * 01 No. of 5 Ton forklift received at site and commissioned. * For 1 No. 25 Ton forklift received and commissioned at Port Blair. * 25 ton ELL crane commissioned on 24.02.2010. * 4 Nos. of vehicles received at Port Blair and being used. * Brake down van reached at Port Blair,being used.
3	Development of Junglighat Harbour- Phase-I, in Port Blair. No. PD/11013/5/99-ALHW dt. 2/9/04.	1744.00	Sep-04	Sep-07	Sep-10	-	93%	* Construction of 715 boulder bund on the Northern side of the jetty. * 325 mtr sea wall completed. * Reclamation works are completed.Dredging the sea bed is in progress. So far 62,000cum has been dredged & dumped in reclamation area . work is stopped want of alternate place for dumping. Model studies by CWPRS completed. Approach road to jetty is completed.
<b>DCE - I</b>								
4	Construction of Finger Jetties under development of Junglighat Harbour Phase-II. No. PD/25021/16/2006-Tsunami, Dtd. 17.01.08.	7893.00	Jan-08	Jan-12	Jan-12	2%	20%	price bid submitted to Ministry for approval
5	Reconstruction of office building complex for ALHW at Port Blair. No. PD-25021/116/2006-Tsunami, Dtd. 30.03.07	1176.00	Mar-07	Oct-10	Oct-10	8%	35%	323 Nos.pile driven out of 392 and work of pile caps in progress.
6	Re construction of damaged fisheries jetty at Port Blair. No. PD-25021/60/2005-Tsunami, Dtd. 01.02.06.	613.00	Feb-06	Mar-09	Aug-10	2%	53%	46 Nos. of piles drivenout of 54 Nos.and pile cap 26 Nos. completed. Super structure stage-I completed and 2nd block super structure work in progress.

Sl. No.	Name of work & Sanction ref.	Sanctioned estimate cost (in lakhs)	Date of commencement	Date of Completion		Physical Progress in %		Remarks
				Target	Probable/Actual	During the period	Cum	
	<b>DCE - I (R/BAY)</b>							
7	Re-Construction of berthing jetty and approach at Gandhinagar in North Andaman. No. ALHW/TECH/6(41)/2006, Dtd. 17.05.07.	427.45	Feb-08	Aug-09	Aug-10	4%	70%	Solid approach 230 Rmt upto +3.50mt completed. Pre cast members laying is in progress, Boring work for 38 nos piles completed and for 32nos piles casting completed.
8	Construction of Ramp for vehicle ferry at Long Island in Middle Andaman. No. 24-579/2008-PMP(S&T), Dtd. 08.12.08.	538.00	Dec-08	Aug-10	Aug-10	5%	10%	6nos bored piles casted in the approach portion, and further work is in progress,
9	Construction of Ramp for vehicle ferry at Havelock in South Andaman. No. 24-579/2008-PMP(S&T), Dtd. 08.12.08.	453.56	Dec-08	Jun-10	Jun-10	1%	5%	1 No pile liner was driven upto 25.00 mtrs, and further works are in progress.
	<b>DEC (MECH)</b>							
	Replacement of 1 Nos 6 ton ELL crane and 6Nos fork lift Including transport vehicle at Port Blair Harbour. By providing 25 ton ELL crane 25 DFLT and transport Vehicles.	916.00	-	Dec-10	0.00	0.00	100%	Work completed CR being prepared.
10	Replacement of workshop Machineries for AHW in A&N Island. No. CE&A/ALHW/AA&ES/ Tsunami/06-07/41, Dtd. 18.12.06.	243.48	Dec-06	Dec-07	Mar-10	1%	95%	All the other machinery have been procured and distributed to respective Islands. Shipping machines also arrived at Port Blair and being distributed to the respective islands.
11	6Ton wharf crane at Campbell Bay. No. ALHW/TECH/6(41)/2006, Dtd. 17.05.07.	632.00	May-07	Mar-09	Dec-10	0%	5%	Tenders called and accordingly, price bid opened on 26/3/2009 and submitted to Ministry on 27/08/2009 for acceptance. Ministry has conveyed the approval on 21.12.2009 and accordingly work awarded.
12	Providing 6Ton Wharf Crane at Chatham. No. ALHW/TECH/6(41)/2006, Dtd. 17.05.07.	603.00	May-07	Apr-09	Sep-10	0%	5%	Tenders called and accordingly, price bid opened on 26/3/2009 and submitted to Ministry on 27/08/2009 for acceptance. Ministry has conveyed the approval on 21.12.2009 and accordingly work awarded.
13	Fabrication of three number 100T barge 01 No. each at Katchal, Kamorta and Campbell Bay in Southern group of Islands. No. CE&A/ALHW/AA&ES/ Tsunami/08-09/66, Dtd. 21.12.08.	222.21	Mar-09	Sep-09	Mar-10	-	100%	Work completed and account being settled.

Sl. No.	Name of work & Sanction ref.	Sanctioned estimate cost (in lakhs)	Date of commencement	Date of Completion		Physical Progress in %		Remarks
				Target	Probable/Actual	During the period	Cum	
14	Fabrication of three number 100T barge 01 No. each at Rangat, Mayabunder and Diglipur in Middle & North Andaman group of Islands. No. CE&A/ALHW/AA&ES/ Tsunami/08-09/67, Dtd.21.12.08.	210.00	Mar-09	Sep-09	Mar-10	-	100%	Work completed. Accounts being settled.
15	Reconstruction of Residential buildings at Campbell Bay. No. CE&A/ALHW/AA&ES/ Tsunami/06-07/45, Dtd.03.01.07.	205.42	Jun-08	Jun-08	Dec-10	-	67%	Type-II out of 8 unit 4 unit completed. Type-III 4 unit completed .Tender for Type-IV to be awarded.
16	Re-construction of sub division office building & cum residence to JE's at Southern group of Islands. No. CE&A/ALHW/AA&ES/ Tsunami/07-08/54, Dtd.12.07.07.	234.00	Jul-07	Mar-09	Dec-10	-	2%	Tender cancelled, Retendering under process.
17	Construction of Sea wall / Shore protection at Campbell Bay.No. PD-25021/9/2006 - Tsunami, Dtd.05.07.07.	4648.00	Jul-07	Sep-09	Mar-11	-	45%	Stage I work completed, stage-II a,II b&IV work in progress .
18	Raising the existing trestle approach to breakwater & strengthening the piles at Campbell Bay. No. 24-566/2007-SH(S&T), Dtd.28.02.08.	703.25	Feb-08	Feb-09	Aug-10	-	80%	Solid approach completed and pile driving work completed superstructure work60% completed further work in progress.
19	Raising the existing deck level & strengthening the foundation of RCC approach jetty at Campbell Bay. No. 24-566/2007-SH(S&T), Dtd.28.02.08.	494.50	Feb-08	Aug-08	Aug-10	-	20%	Work in progress at campbell Bay.
20	Construction of Marine Hard at Kamorta in Nancowrie Group of Island. No. 24-569/2008-SH(S&T), Dtd.09.04.08.	318.00	Apr-08	Aug-09	Dec-10	-	50%	34 Nos. bore piles are completed and work in progress.
21	Construction of Marine Hard at Champin in Nancowrie Group of Island. No. 24-569/2008-SH(S&T), Dtd.09.04.08.	429.30	Feb-10	Oct-10	Oct-10	-	20%	Pile Work in Progress
22	Construction of Marine Hard at Campbell Bay in Great Nicobar. No. 24-579/2008-PMP(S&T), Dtd.08.12.08.	886.23	Dec-08	Mar-11	Aug-11	-	2%	Work in progress .

Sl. No.	Name of work & Sanction ref.	Sanctioned estimate cost (in lakhs)	Date of commencement	Date of Completion		Physical Progress in %		Remarks
				Target	Probable/Actual	During the period	Cum	
	<b>DCE - IV</b>							
23	Replenishing of Break water on sea side with 8 Ton tetrapods at mus in Car Nicobar	232.34	Jul-06	Nov-09	Mar-11	-	59%	Casting of tetrapods are in progress. Work awarded for second stage of procurment of Pulverized sand and metal. Materials also supplied by the agency. Casting -750 Nos. 8 Ton & Placing 500 Nos tetrapod completed. 1st stage of stone metal 600cum & Pulverized sand 300cum are received and 2nd stage of stone metal 941 cum received out of 1000cum & Pulverized sand 107cum received out of 300cum.
24	Restoration of break water cross section by stone boulder at Mus in Carnicobar. No. CE&A/ALHW/AA&ES/Tsunami/06-07/36, Dtd.04.09.06.	223.92	Sep-06	Nov-09	Mar-11	-	100%	work comleted
25 (a)	Replenishing of damaged Breakwater and approach to wharf at Hut Bay. No. PD-25021/101/2005, Dtd.15.03.07.	6651.00	Mar-07	Mar-11	Mar-12	-	60%	Work is in progress. Construction of functional buildings is in progress c/o of cement godown, sub-division office are completed. 3574 nos. of 8T teterpods cast out of 5404nos. 118 nos. of 10T teterpods cast out of 601nos. 18236.70MT of stone boulders of size 1T to 2T out of 3884544MT dumped at Breakwater 1764 Nos of 8T tetrapods placed on sea side.
(b)	Procurement of tools plants for replacing of break water and approach to wharf at little Andaman.	1447.00	Mar-07	Dec-09	Jun-11	0%	80%	Excavator, Bulldozer, Trucks, Tractor, Trailers, Transformers, Water Pumps , Ambulance Hydraulic Drilling Machines, 75 Ton crawler cranes have been arrived at Hut Bay. Technical Bit for one number 100Ton crawler crane has been opened and submitted to Ministry for acceptance.Approval for opening the price bid has been received from the Ministry subject to certain condition.The bids were sent to Ministry for approval.
26	Reconstruction of the damaged wave deflection wall and Top capping of Break Water at Mus in Carnicobar. No. ALHW/TECH/6(41)/2006, Dtd. 17.05.07.	568.00	May-07	Nov-09	Mar-11	0%	5%	construction material mobilized. Work shall be commenced by first week of April-2010
27	Construction of Marine Hard at Hut Bay in Little Andaman. No. 24-567/2007-SH(S&T), Dtd.28.02.08.	418.82	Feb-08	Feb-10	Nov-10	3%	27%	Work is in Progress 12Nos. Out of 50 bored pile, 30 Nos.out of 50 pile muff hs been completed and reinforcement work for pile and pile muff is in progress.

Sl. No.	Name of work & Sanction ref.	Sanctioned estimate cost (in lakhs)	Date of commencement	Date of Completion		Physical Progress in %		Remarks
				Target	Probable/Actual	During the period	Cum	
	Conducting non destructure testing to jetty and Warvesin A & N Islands. (Phase-I) Hutbay and Car Nicobar.	25.00	-	-	0.00	23.82	50%	The NDT test Malacca jetty and Car Nicobars been partially completed. The balance test shall be taken up after retrofitting works. The retrofitting work is in progress.
	Conducting non destructure testing to jetty and Warvesin A & N Islands. (Phase-II) Breakwater approach Hutbay and Dugong Creek..	21.74	-	Mar-11	0	14.24	50%	Tests before retrofitting has been carried out. Block estimate for special repair submitted for Rs. 600 Lakhs Vide No. DCE/LA/DB-18/Vol/ -VI/916 Dt. 23.04.10.