

STATUS OF POST TSUNAMI REPAIR / RECONSTRUCTION IN A & N ISLANDS (RS. 286.23 CRORES)

(ANNEXURE -I) (● - Works completed, ● - Works in Progress, ● - Works dropped)

Sl. No.	NAME OF WORK	PROJECTED COST (in crores)	Cost of Work components in crores	EIA Studies	Local ENV Clearance	Clearance form MoEF	Accord of AA & ES	Date of Starting of Work	Completion of work	Remarks/ Updated progress
	PORT BLAIR									
1	Special repairs to other port structures at Haddo	4.00		Not applicable			01.09.2005	15.12.2005	31.12.2008	06 nos. of sub works sanctioned and all six works completed.
a	Special repairs to the flooring of ware house at Haddo wharf berth no.3 in Port Blair		0.3011				01.09.2005	01.09.05	30.09.2005	Work completed
b	Repair of damaged wearing coat and expansion of joint at Haddo wharf berth no.2, 3 & 4 in Port Blair		0.4665				01.09.2005	10.01.2006	31.07.2006	Work completed
c	Special repairs to crane track for berth no.2, 3 & 4 at Port Blair		0.9810				01.09.2005	15.10.2005	31.07.2006	Work completed
d	Providing Gabbion boxes on the rear side of berth no.3 at Haddo wharf in Port Blair		0.6871				01.09.2005	10.05.2006	31.10.2006	Work completed
e	Re-construction of compound wall near side of berth no.2 & 3 at Haddo in Port Blair		0.2473				30.10.2005	21.01.2006	31.03.2007	Work completed
f	Providing hard surface for berth no. 1at Haddo wharf in Port Blair		1.0800				07.07.2006	07.12.2006	31.07.2007	Work completed
2	Special repairs to Jetty/Wharfs in and around Port Blair	2.00		Not applicable			01.09.2005	15.12.2005	31.12.2008	05 nos. sub works sanctioned and all the works have been completed.
a	Re-construction of damaged security wall around Dry Dock complex in Port Blair		0.6322				01.09.2005	01.10.05	16.03.2006	Work completed
b	Special repairs to Bambooflat jetty and other structures at Port Blair		0.2084				01.09.2005	01.10.05	16.12.2005	Work completed
c	Raising the RCC jetty and vehicle ferry ramp at Bambooflat in Port Blair		0.8139				14.03.2006	20.4.06	31.05.2006	Work completed
d	Special repairs to the approach and berthing jetty at Rutland		0.2016				18.12.2006	20.02.06	30.04.2008	Work Completed
e	Special Repairs to RCC jetty at Viper Island in Port Blair		0.1260				24.10.08	20.12.08	23.06.2009	work completed, accounts being setteled.
3	Re construction of damaged fisheries jetty	6.13	6.13	Not applicable			01.02.2006	22.03.2008	31.12.2010	Work Completed .
4	Reconstruction of office building complex for ALHW	10.00	11.76	-- do --			30.03.2007	05.05.2008	31.03.2012	Work under progress.
4a	Construction boring /ddrilling of 3 bore holes for sub-soil investigation at proposed new office complex site at Mohanpura , Port Blair.		0.35	-- do --			30.03.2007		31.05.2011	Work completed.
5	Special repairs of Departmental quarters	2.40	2.2892	-- do --			30.03.2006	15.07.2006	30.05.2007	Work completed
5a	Attending special repairs to department quarters in Port Blair			-- do --			30.03.2006	15.07.2006	30.05.2007	
6	Reconstruction of approach to berthing jetty at Pongibalu jetty.		0.73	-- do --					31.03.2008	CR to be issued.
7	Special repairs to approach to wharf and wharf at Hope town.		0.40	-- do --						Work in progress.
	Total Fund Requirement	24.53								

Sl. No.	NAME OF WORK	PROJECTED COST (in crores)	Cost of Work components in crores	EIA Studies	Local ENV Clearance	Clearance form MoEF	Accord of AA & ES	Date of Starting of Work	Completion of work	Remarks/ Updated progress
	HUT BAY									
6	Replenishing of damaged Breakwater and approach to wharf at H/Bay	82.72	80.98	Not applicable			15.03.2007	28.06.2008	26.03.2012	Procurement of major Tools and Plants and construction materials taken up departmentlaly and accordingly 02 nos tractor trailer,03 nos trucks, 75 ton and 25 ton crawler cranes, 01 excavator, bulldozer, water pumps, ambulance, hydraulic drilling machine proured and commissioned at site. All machineries envisaged in the project have been received and commissioned at site except one number 100 Ton crawler crane, which is under retendering. Allied civil structures ie office building,cement godown, sub-division office, machineries shed etc completed. Out of 5404 nos of 8 Ton tetrapod, 4501 nos casted . Out of 601 nos of 10 Ton tetrapods, 275 nos. casted.Out of 388454 Mt of 1 T to 2 T boulders, 23897.44 Mt of stone boulders dumped in the alignment of breakwater, 1805 nos. of 8T tetrapods placed on sea side. Quarring , collection & Transported quantity of armour stone 1 to 2T = 23896.835 MT & 3 to 5T - 808.19MT . Quarrying collection & stacking of 40mm graded stone metal-14040.09cum. Quarrying operation resumed on 09.05.11 for operation on minor scale.
7	Dismantling of damaged RCC jetty including clearing debris at Hut Bay in Little Andaman	1.50	0.0000	Not applicable						AA&ES accorded for Rs.1.83Cr, Tenders called but no application received. Re-tender (third call) NIT floated and tenders scrutinized.But due to the abnormally high rates quoted by the L1 firm,the tender has been cancelled. As directed by C.S(A&N Admn), Scheme dropped and only navigational aids to be provided near the damaged R.C.C Jetty
8	Special repairs and reconstruction of residential and non residential buildings at Hut Bay	3.25		Not applicable			25.01.2006	15.05.06	31.01.2007	05 nos estimate sanctioned and accordingly all the works have been completed.
a	Special repairs to residential buildings at Hut Bay		0.7535				25.01.2006	20.03.06	25.4.2006	Work completed
b	Cleaning of debris from res.colony area at Hut Bay		0.5850				25.01.2006	20.03.06	30.04.2006	Work completed
c	Repairs of water supply line at Hut Bay		0.0889				25.01.2006	20.03.06	30.04.2006	Work completed
d	Construction of pre fabricated structures for rehabilitation of AHW employees at Hut Bay		0.4610				07.10.2005	07.11.05	22.02.2006	Work completed
e	Reconstruction of security wall around office bldg., staff qtrs., workshop, store & sawmill complex at Hut Bay		1.0335				26.01.2006	26.02.06	31.01.2007	Work completed
g	Construction of Marine Hard inside Hut Bay Harbour	5.20	4.19	Studies completed	clearance Obtained	clearance Obtained	28.02.2008	31.07.08	30.08.2011	Work is in progress 50 No. out of 50 bored pile completed. Out of 50 Nos. 50 pile muff has been completed . Out of 130 Nos.76 nos. pre-cast slab completed. Out of 72 beams 72 nos. cast , 14 beams ,94 nos slab 45 nos. pile muff placed , abutment wall raised, backfilling of earth in progress.
	Total Fund Requirement	92.67								
	CARNICOBAR									
10	Replenishing of break water with tetrapods & reconstruction of wave deflection wall at Mus	9.50		Not applicable			13.07.06	15.11.06	31.10.2011	03 nos of sub work sanctioned. Out of which 02 are in progress and 01 no. Completed.
a	Replnishing of break water on sea side with 8- ton tetrapods at Mus in Carnicobar		2.3234				13.07.06	10.08.06	31.10.2011	The work is held up .As the stack area is completely full with already cast Tetrapods. And due to the frequent breakdown of the only available crane RT630C. Spares parts for crane is already procured, awaiting for Service Engineer.
b	Restoration of break water cross section by stone boulder at Mus in Carnicobar		2.2392				04.09.2006	14.10.06	30.03.2010	Work completed.Final account is being setteled.

Sl. No.	NAME OF WORK	PROJECTED COST (in crores)	Cost of Work components in crores	EIA Studies	Local ENV Clearance	Clearance form MoEF	Accord of AA & ES	Date of Starting of Work	Completion of work	Remarks/ Updated progress
c	Re-Construction of the damaged wave deflection wall and Top capping of Break Water at Mus in Carnicobar		5.6774				17.05.2007	22.06.07	31.08.2011	Top capping from chainage 100m - 460m completed in full shape. Wave deflection wall from chainage 100 to 310m completed. Upto +5.90m level from wave deflection wall from chainage 100m to 134m completed. Balance work in progress. Delayed due to bad weather.
11	Special repairs and reconstruction of quarters, stores, workshop, and office at Car Nicobar.	1.20	1.1983	Not applicable			24.04.2007	29.02.2008	31.08.2011	Re-Wiring of AHW Qtrs. At Mus --100% work completed Attending special repairs to residential building --95% completed. Work nearing completion.
12	Special repairs to Over head tank and water supply system at MUS	0.25	0.00	Not applicable						Work dropped
	Total Fund Requirement	10.95								
	KAMORTA									
13	Special repairs to Residential & Non - residential Buildings at Kamorta.	1.65	1.54	Not applicable			29.01.2010	30.04.2010	30.12.2011	60% work completed and work under progress.
	Total Fund Requirement	1.65								
	GREAT NICOBAR ISLAND (CAMPBELL BAY)									
14	Special repairs to Residential & Non - residential Buildings & reconstruction of Office building at Campbell Bay	8.80	0.8615	Not applicable			23.02.06	01.06.06	31.03.2011	01 no. work sanctioned and completed.
a	Development and restoring of sanitation, drainage facilities and internal roads in AHW colony at Campbell Bay						23.02.2006	20.03.06	23.08.2006	Work completed
15	Rehabilitation of breakwater at Campbell Bay	10.00		Not applicable			14.08.06	15.12.06	31.03.2011	04 nos of estimates sanctioned and all the 04 works completed.
a	Rehabilitation of Breakwater at Campbell Bay in Great Nicobar		1.8775				14.08.2006	14.08.07	13.12.2007	Work completed.
b	Providing traffic approach from Breakwater to Deep water wharf at Campbell Bay in Great Nicobar		2.3521				13.08.2007	15.06.08	15.08.2010	Work completed. Financial adjustments being done.
c	Raising the existing trestle approach to breakwater and strengthening the piles at Campbell Bay		7.0325				28.02.2008	31.08.2008	30.08.2010	Work completed, financial adjustments being done.
d	Casting and placing of 8 Ton Tetrapod of 250 Nos. for Break water at Campbell Bay (Chainage 180 m to 400 m)		0.8857				17.09.08	28.10.09	15.12.2009	Work completed
16	6 Ton wharf crane at Campbell Bay	3.00	6.32	Not applicable			17.05.2007	15.12.09	31.03.2012	Tenders called and accordingly, price bid opened on 26/3/2009 and submitted to Ministry on 27/08/2009 for acceptance. Ministry has conveyed the approval on 21.12.2009 and accordingly work awarded during February 2010 and is in progress. 2nd stage inspection carried out.

Sl. No.	NAME OF WORK	PROJECTED COST (in crores)	Cost of Work components in crores	EIA Studies	Local ENV Clearance	Clearance form MoEF	Accord of AA & ES	Date of Starting of Work	Completion of work	Remarks/ Updated progress
17	Construction of Sea wall / Shore protection at Campbell Bay	40.00	46.48	15.03.06	31.05.06	26.07.06	05.07.2007	30.08.2008	31.03.2012	Work for four stretches awarded and accordingly stage-I, stage-II(a) & II(b) completed, work of stage IV is in progress. For the balance 01 stretch (stage-III), due to poor response the tenders recalled and documents received has been scrutinized and has been submitted to the Ministry for acceptance of lowest tender on 14.05.2009. Approval conveyed by Ministry on 04/02/2010. Accordingly the work for the balance one stretch also awarded and in progress.

Sl. No.	NAME OF WORK	PROJECTED COST (in crores)	Cost of Work components in crores	EIA Studies	Local ENV Clearance	Clearance form MoEF	Accord of AA & ES	Date of Starting of Work	Completion of work	Remarks/ Updated progress
18	Providing 1 No. crawler mounted crane at Campbell Bay (75 T @ 3.67 m radius)	2.75	0.00	--	--	--	--	--	--	Taken up under Annexure -II vide Sl.No. 25 & completed.
	Total Fund Requirement	64.55								
	NORTH ANDAMAN (DIGLIPUR)									
19	Special repairs to residential & non residential buildings at Diglipur	0.50	0.11	Not applicable			26.09.06	01.01.07	31.03.09	01 work sanctioned and the same has been completed.
a	Special repairs to Residential and non-residential buildings and renovation of existing pump house at AHW colony at Aerial Bay in Diglipur						26.09.2006	01.01.07	30.08.2007	Works completed.
20	Re-Construction of bearthing jetty and jetty approach at Gandhinagar in North Andaman.	2.50	4.27	14.07.06	24.08.06	02.01.07	17.05.2007	01.10.07	30.06.2011	work completed
	Total Fund Requirement	3.00								
	MIDDLE ANDAMAN (MAYABUNDER, RANGAT etc.)									
21	Special repairs to slipway at Mayabunder	1.00	0.00	Not applicable						Joint inspection along with the authorities of DSS held on 04/07/2007. Scheme dropped.
22	Providing temporary approach to Mayabunder wharf in North Andaman	0.0792	0.1792	Not applicable			01.09.2005	15.10.05	16.11.05	Work completed
23	Special repairs to Mayabunder Wharf	0.4254	0.4754	Not applicable			01.09.2005	15.01.06	31.03.07	Work completed
24	Special repairs to residential & non residential buildings at Mayabunder	0.068	0.1180	Not applicable			01.09.2005	15.10.05	20.01.06	Work completed
25	Providing internal road in AHW colony at Rangat Bay, Mayabunder & Diglipur	0.0765	0.0765	Not applicable			30.10.2005	31.03.07	31.03.2007	Work completed
26	Special repairs to residential & non residential buildings at Rangat & Mayabunder	1.00	0.8596	Not applicable			07.09.06	31.12.06	31.03.09	01 no. of work sanctioned and the same has been completed.
a	Special repairs to residential & non residential buildings at Rangat & Mayabunder						07.09.2006	01.01.2007	31.12.2007	Works completed,
	Total Fund Requirement	2.65								

Sl. No.	NAME OF WORK	PROJECTED COST (in crores)	Cost of Work components in crores	EIA Studies	Local ENV Clearance	Clearance form MoEF	Accord of AA & ES	Date of Starting of Work	Completion of work	Remarks/ Updated progress
	ALL ISLANDS									
27	Dredging in Harbours in A&N Islands.	40.00	1.5663	31.12.07				01.11.08	31.03.2013	02 work sanctioned and accordingly REIA studies taken up at one site and completed. Model studies taken up by CWPRS and balance one number has been awarded. A decision has been taken during a review meeting, chaired by Joint secretary, MoSRT&H to entrust the Dredging works to Dredging Cooperation of India on nomination basis. Accordingly, the dredging requirements received from A&N Administration has been submitted to DCI with a request to taken up the work. Estimate for detailed hydrographic survey and investigation by MPSO, sub-soil investigation, REIA studies submitted to A&N Admn for accord of sanction.
a	Dredging in harbours of Diglipur and Neil Island in A&N Island			31.12.07	01.03.08	15.07.08	08.08.2006	01.11.08	31.12.2012	REIA studies completed. Model studies completed by CWPRS . On receipt of environmental Clearance from MoEF, dredging works will be taken up.
b	Dredging sea bed in front of deep water wharf to required level and disposal of dredged materials in deep sea at Campbell Bay		2.4328	Not applicable			17.09.08	01.12.08	31.12.2012	Dredging works in progress. Work delayed due to Hard rock.
28	Special repairs to jetties in Nicobar group of islands	5.00		Not applicable			01.12.2007	30.08.2008	31.03.2011	01 no. estimate sanctioned and ithe same is completed.
a	Raising the existing deck level and strengthening the foundation of RCC approach at Campbell Bay		4.9450				28.02.2008	30.08.2008	30.09.2010	Work completed.
29	Special repairs to jetties in Andaman group of islands	5.00		Not applicable			27.04.06	10.05.06	31.10.2011	07 works sanctioned out of which 06 nos. is completed and remaining 01 nos is nearing completion.
a	Rehabilitation of approach jetty damaged due to earthquake during 26th Dec 2004 at Mayabunder in North Andaman.		0.4235				27.04.2006	01.05.2006	31.05.2006	Work completed
b	Reconstruction of approach to berthing jetty at Pongibalu in Port Blair.		0.7300				01.06.2006	01.01.2007	31.03.2008	Work completed.
c	Special repairs to Jetty at Strait Island and Long Island including raising of jetty at Strait Island		0.2151				9.08.2006	8.02.07	31.03.2010	Special repairs to jetty at Long Island is completed. Special repairs of Strait Island Jetty dropped as estimate for re-construction of jetty has been submitted to A&N Administration for taking the work under State Sector Plan.
d	Attending special repairs to Chatham causeway in Port Blair		0.9549				19.12.06	01.04.2007	31.12.2009	Work completed. CR Issued
e	Special repairs to jetty approach and berthing jetties at Rangat Bay in Middle Andaman		1.5751				10.07.2007	31.07.2008	30.10.2011	Under water works of jetty completed.Tender re-called for attending works of super structure of the jetty. Agency has been finalized on 05/10/2009 and work awarded and is in progress.
f	Attending special repairs to Haddo Wharf berth no. 2&4 and berthing wall at berth no. 2 at Haddo Port complex in Port Blair		0.7706				1.7.2008	01.03.2009	30.03.2010	Work completed.
g	Attending special repairs of Fisheries jetty at Phoenix Bay Complex at Port Blair		0.3380				1.7.2008	15.03.2009	30.03.2010	Work completed.
30	Special repairs to internal roads in Port Area In A&N Islands.	2.50		Not applicable			09.08.06	15.11.06	15.03.09	02 nos of sub work sanctioned and the same has been completed.
a	Special repairs to roads in AHW colony road leading to saw mill, quarry and internal roads at Hut Bay in Little Andaman		0.4952				9.08.2006	20.12.2006	31.01.08	Work completed Final account is being setteled.

Sl. No.	NAME OF WORK	PROJECTED COST (in crores)	Cost of Work components in crores	EIA Studies	Local ENV Clearance	Clearance form MoEF	Accord of AA & ES	Date of Starting of Work	Completion of work	Remarks/ Updated progress
b	Development of internal roads in AHW colony and road leading to Break water at Campbell Bay in Great Nicobar		2.4881				14.08.2006	15.12.2006	23.08.2007	WorkCompleted
31	Reconstruction and Resumption of water supply system in Port Area						21.11.05	07.01.06	07.01.09	03 works sanctioned and all three works completed.
a	Re-construction and resumption of water supply system at Diglipur		0.0492				21.11.2005	15.12.2005	21.01.2006	Work completed
b	Supply , installation and commissioning of two sets of water pump at Little Andaman water fall for supply of fresh water to ships berthing at Little Andaman Wharf and Andaman Harbour Works residential colony atHut Bay in Little Andaman	0.90	0.1058			Not applicable	04.09.2006	01.01.2007	31.06.2011	Work completed
c	Supply , installation and commissioning of two sets of water pump at well in Kimami and Mus and four numbers of pump house for supply of fresh water to ships berthing at Mus and AHW residential colony at Mus in Carnicobar		0.2534				01.09.2006	01.01.2007	30.08.2007	Water pump 19HP- Out of two nos. 01 no. erected at Mus pump house. Out of 04 nos. pump house , 03 nos. has been completed in full shape. Correspondence has been made with Deputy Commissioner Car Nicobar to allot land of 800 Sqm at Kinmai. Letter has been sent to Tribal Council for getting NOC.
32	Replacement of damaged inspection vehicles and heavy vehicles	1.10	1.12			Not applicable	23.02.2010	15.04.2010	31.03.2011	Work completed.
33	Special repairs / replacement of floating crafts, barges etc.						06.02.06	15.05.06	30.09.07	02 nos.of sub work sanctioned which includes fabrication of floating barges. Fabrication of 06 nos of barges completed and shifted to the respective islands.
a	Fabrication of 100 T. steel barge 1 no. each at Port Blair, Hut Bay & Diglipur	3.12	1.5366			Not applicable	06.02.2006	15.06.2006	31.03.2008	Work Completed. Completion report submitted on 06.10.2008.
b	Fabrication of 100 T. steel barge 1 no. each at Teressa, Katchal & Campbell Bay		1.5866				06.02.2006	15.09.2006	30.09.2007	Work Completed. Completion report submitted on 06.10.2008.
34	Replacement of workshop Machineries for AHW in A&N Island	2.00	2.4348			Not applicable	18.12.2006	01.02.2008	31.05.201	Work Completed. Completion report submitted on 20.10.2010
35	Replacement of Damaged Generators in A & N Island	2.20	0.4416			Not applicable	14.08.2006	01.11.06	31.03.2008	Work completed. Completion report submitted on 16.08.2008.
36	Replacement of damaged office equipments, furniture, computers etc.	0.25	0.2492			Not applicable	01.02.2006	01.03.06	30.06.2010	Work completed .Completion report submitted on b28.11.2006.
37	Design Consultancy (All Islands)						17.04.06	15.05.06	31-03-2011	04 sub works sanctioned and completed.
a	Carrying out rapid Environmental Impact Assessment Study for the various works under the scheme of Additional Port Facilities in A & N Islands.		1.2745				17.04.06	01.05.06	17.07.06	work completed.
b	Consultancy studies for restoration of break water at Hut Bay and expansion of Break water at Mus in Carnicobar	3.50	0.3323			Not applicable	31.07.06	1.12.2006	31.03.2010	Work completed, accounts being setteled.
c	Consultancy charges for design of Marine Hard at Hut Bay		0.0943				15.11.07	20.03.2008	31.03.2010	work completed

Sl. No.	NAME OF WORK	PROJECTED COST (in crores)	Cost of Work components in crores	EIA Studies	Local ENV Clearance	Clearance form MoEF	Accord of AA & ES	Date of Starting of Work	Completion of work	Remarks/ Updated progress
d	Carrying out Rapid environmental Impact Assesment study for the construction of Marine Hard at Afra Bay(GNI), c/o jetty at Gandhi Nagar(GNI) and C/o jetty at Bengali Village in Teressa		0.2174				27.06.08	15.9.2008	26.06.09	Work completed
38	Repairs to assets of PMB	8.30		Not applicable			09.09.06	15.11.06	31.03.2010	09 nos. of sub works sanctioned and all works completed
a	Attending rehabilitation of power supply in Port Area and colony area at Mus in Carnicobar		0.3106				09.09.2006	1.11.2006	31.03.07	Work completed
b	Removing AC sheet roofing and providing pre-coated steel sheet over the concrete truss of ware house and steel trusses of open cargo shed at Haddo in Port Blair		0.2169				26.09.06	15.12.2006	31.03.07	Work completed
c	Reconstruction of weigh bridge (30 Ton Capiacity) at Campbell Bay in Great Nicobar Islands		0.2826				02.01.07	15.04.2008	31.12.2008	Work completed
d	Manufacturing, Supply and installation of pneumatic fenders for Haddo & Kamorta in Andaman & Nicobar Islands.		0.7100				26.03.2007	20.05.2007	02.09.2007	Work completed
e	Special repairs to other Port Structure at Haddo Wharf in port Blair		0.5715				09.05.2007	10.07.2007	08.11.2007	Work completed
f	Providing Hard surfacing in fornt of Old gate no. 02 behind Berth no.2 at Haddo Wharf in Port Blair		0.6669				09.05.2007	10.07.2007	08.11.2007	Work completed
g	Repairing/Maintenance of the PMB office building at Phoenix Bay Complex, Port Blair		0.5529				10.07.07	12.10.2007	31.09.2008	Work completed
h	Reconstruction of berthing jetty and jetty approach at Hathitapu in south Andaman		2.4880				13.08.2007	27.02.2008	06.10.2009	Jetty woks completed.
i	Providing electrification and air conditioner in PMB Office building at Port Blair		0.0520				1.7.2008	20.04.2009	15.11.2009	Work Completed
j	Supply and installation of Pneumatic fenders in Haddo Wharf and at Kamorta jetty.	0.71				Work Completed				
39	Providing 5 Nos. Tyre mounted Cranes at Southern group of A & N Islands	6.16	6.1600	Not applicable			22.11.05	21..12.2005	31.03.2006	Work completed .Completion report submitted on 28.11.2006.
40	Providing 3 Nos. 5 Ton Forklifts at Teressa, Katchal and Chowra	0.80	0.7170	Not applicable			20.12.05	15.11.2006	31.01.2009	Work completed .Completion report submitted on 23.03.2009
41	Conducting Non Destructive Testing to Jetty & wharves in A&N Islands(Ph-I)	0.55		Not applicable			09.11.05	15.12.05	31.03.09	03 nos. of sub work sanctioned, and all the works completed.
a	Hope Town, Port Blair		0.1000				09.11.2005	20.02.2006	30-04-07	Work completed.
b	Hut Bay & Car Nicobar		0.2500				--	20.02.2006	30-12-07	Works completed.
c	Campbell Bay & Chowra		0.2000				--	20.02.2006	30-12-07	Work completed.

TRP-Annex I- as on 20

Sl. No.	NAME OF WORK	PROJECTED COST (in crores)	Cost of Work components in crores	EIA Studies	Local ENV Clearance	Clearance form MoEF	Accord of AA & ES	Date of Starting of Work	Completion of work	Remarks/ Updated progress
42	Conducting Non Destructive Testing to Jetty & wharves in A&N Islands(Ph-II)	2.04		Not applicable			01.12.2005	15.01.06	31.03.2012	04 nos of sub works sanctioned out of which 01 nos completed and balance 03 nos. are in progress.
a	Haddo, Chatham, Phoenix Bay, Fisheries Jetty, Aberdeen Jetty, New Vehicle Ferry Jetty at Chatham, Rutland, Pongibalu & other ferry jetties etc. at Port Blair		0.7881				--	15.02.06	31..03.2011	CR to be issued.
b	Breakwater approach at Hut Bay, Dugong Creek		0.2174				--	15.02.06	31..08.2011	NDT after retrofitting works is to be carried out for all the completed works and retro- fitting work for most of the works are nearing completion.
c	Kamorta, Breakwater approach at Campbell Bay		0.2870				--	15.02.06	30.12.2008	Work completed.
d	Yeretta Jetty, Rangat Jetty & Breakwater approach, Mayabunder wharf, Diglipur jetty, East Island jetty, Long island jetty, Straight Island jetty, Havelock jetty, Neil jetty		0.7471				01.12.2005	05.11.06	31..03.2011	completed
43	Conductiing S&I in A&N Islands	1.95		Not applicable			01.09.05	15.10.05	30.04.07	03 nos of sub-works sanctioned and all three works completed.
a	Conducting Survey at Port Blair		0.5200				--	--	30.04.2007	S & I completed
b	Conducting Survey at Hut Bay & Mus		0.5000				--	--	30.04.2007	S & I completed
c	Conducting Survey at Katchal & Campbell Bay		0.9300				--	--	30.04.2007	S & I completed
44	Construction of Office-cum-residence and store by prefab materials at Katchal, Chowra & Teressa Islands	0.86	0.5196	Not applicable			22.04.2006	01.04.08	31.09.2011	Katchal and Teressa works completed . Chowra work in progress.
	Total Fund Requirement	86.23	245.51							
	GRAND TOTAL	286.23								477.08