

STATUS OF WORKS ON DEVELOPMENT OF ADDITIONAL PORT FACILITIES IN A & N ISLANDS (RS. 439.76 CRORES) (ANNEXURE -II)

SL.N O.	NAME OF WORK	PROJECTED COST (in crores)	Cost of the component (in crores)	REIA studies	Local ENV. Clearance	Clearance from MOEF	Accord of AA & ES by Competent Authority	Date of Starting of Work	completion of work	Remarks/ Updated progress
PORT BLAIR										
1	Reach Stacker 45 Ton at Haddo	5.00	2.44				06.02.2006	23.01.2007	31.01.2009	Work completed. Completion report submitted on 23.03.2009.
2	Providing 6Ton Wharf Crane at Chatham	3.00	6.03				17.05.2007	01.07.2008	31.09.2011	AA&ES accorded by Hon'ble LG on 17/05/2007, Approval of NIT received from A&N Admn on 09/10/07. Approval received from CE&A for issuing PQ Documents . Approval received from CE&A on 18.08.2008. Technical Bid has been opened on 15.12.2008 and accepted . Price bid has been opened on 26.03.09 and submitted to Ministry on 27.08.09. Acceptance from Ministry has been received on 22.12.2009 and work awarded in February 2010 . The work is in progress. Parts/components of crane received at Port Blair erection will be taken up during August 2011.
3	Construction of Finger Jetties under development of Junglighat Harbour Phase - II	70.00	78.93				17.01.08	15.07.08	31.06.2012	Work is under progress.
4	Extension of Dry Dock No. 2 & providing Syncrolift	10.00		--	--	--	--	--	--	The project is technically not feasible due to non-availability of space in the existing Dry Dock, hence dropped .
5	Development of backup land acquired at Haddo for stacking of cargo.	5.00		--	--	--	--	--	--	Work taken up under state sector funds. Accordingly CE (ALHW) on 15.12.07 has intimated to Secretary (Shipping) A&N Admn. that at this stage it shall not be possible to book this amount under TRP. <u>Work dropped from TRP</u>
LITTLE ANDAMAN										
6	Construction of Marine Hard at VK Pur.	5.20		--	--	--	--	--	--	Environmental clearance obtained from MoEF for the work of C/o of Marine Hard at VK Pur. Change of scope proposed by A&N Admin. vide letter no. 24-562/2007 -SH(S&T) dated 01.01.2008 i.e. Construction of jetty instead of marine hard. Formal approval of Ministry received on 26/03/2008. On Reconnaissance survey made it is found that construction of jetty is not feasible and the same was communicated to A&N Admn. During a review meeting held on 13/09/08 chaired by the Chief Secretary, A&N Admn., a decision has been taken to revert back to the original proposal ie C/o marine hard. During a review meeting chaired by the Chief Secretary on 09/04/2009, a decision was taken to drop the project.

SL.N O.	NAME OF WORK	PROJECTED COST (in crores)	Cost of the component (in crores)	REIA studies	Local ENV. Clearance	Clearance from MOEF	Accord of AA & ES by Competent Authority	Date of Starting of Work	completion of work	Remarks/ Updated progress
7	Construction of Marine Hard at Poranallah	5.25		--	--	--	--	--	--	Project dropped by A&N Administration vide letter no. 24-562/2007 - SH(S&T) dated 01.01.2008 due to low draft availability.

SL.N O.	NAME OF WORK	PROJECTED COST (in crores)	Cost of the component (in crores)	REIA studies	Local ENV. Clearance	Clearance from MOEF	Accord of AA & ES by Competent Authority	Date of Starting of Work	completion of work	Remarks/ Updated progress
CHOWRA										
8	Construction of Marine Hard at Chowra.	4.20	14.98	28.11.06	Clearance obtained	Clearance obtained	21.11.2009	15.05.2010	15.05.2012	Environmental clearance obtained from MoEF. Estimate submitted to A&N Administration on 03/08/2009 for accord of AA&ES. SFC meeting held on 12/10/2009. AA&ES received on 24.11.2009. Tender called twice and cancelled due to abnormally high rates quoted by L1 agency. The scope of work restricted to C/o Jetty at Chowra during a meeting held on 25.01.2011 Accordingly, revised Technical sanction accorded & tenders called, with revised scope for 3rd time, during May'11 & is under finalization.
KAMORTA										
9	Additional jetty for mainland vessels at Kamorta.	48.00	59.89	28.11.06	Clearance obtained	15.04.2008	31.03.2010	31.08.2010	31.08.2012	Environmental clearance obtained from MoEF on 15.04.2008. DPR submitted to MoSRT&H on 7/10/2009. AA&ES awaited.
10	Conducting feasibility study and survey & investigation for construction of addl. Jetty for mainland vessel at Kamorta	2.00	1.17	--	--	--	15.09.2009	01.01.2010	31.12.2011	Bore holes work for soil investigation completed. Hydrographic survey for Kamorta Harbour completed by MPSo. Final design shall be taken up with IIT Madras, once the project is cleared by EFC, MOS
11	Construction of Marine Hard at Kamorta.	4.20	3.18	28.11.06	Clearance obtained	15.04.2008	09.04.2008	31.08.2009	30.09.2010	work completed
NANCOWRY GROUP										
12	Construction of jetty on bored cast in situ piles at Bambooka (Shifted to Bengali Village in Teressa)	5.25		--	--	--	--	--	--	This jetty was proposed to be shifted to Bengali Village in Teressa as recommended by A&N Administration vide letter no. 24-562/2007 -SH(S&T) dated 01.01.2008. Formal approval of Ministry received on 26/03/2008. REIA studies completed for obtaining environmental clearance. Estimate submitted to A&N Administration on 03/08/2009 for accord of AA&ES. However, Port Management Board has not recommended the construction of jetty at Bangali village in Teressa vide letter of even no.F- 144/PMB/PL/3836, dated 18/08/2009 Project downsized & taken up under state sector.
13	Shore protection at Champin	0.36		--	--	--	--	--	--	Environmental clearance obtained from MoEF. During a review meeting chaired by the Chief Secretary on 09/04/2009, a decision was taken to drop the project.
14	Construction of Marine Hard at Champin	4.20	4.29	14.07.06	24.08.2006	15.07.2008	09.04.2008	31.08.2009	31.10.2011	Marine Hard completed. C/o Approach after identification of land is in progress
KONDUL										

SL.N O.	NAME OF WORK	PROJECTED COST (in crores)	Cost of the component (in crores)	REIA studies	Local ENV. Clearance	Clearance from MOEF	Accord of AA & ES by Competent Authority	Date of Starting of Work	completion of work	Remarks/ Updated progress
15	Construction of Marine Hard at Kondul. (Shifted to Afra Bay)	4.20		Revised REIA Studies 30.09.2008	--	--	--	--	--	<p>Proposal at Kondul dropped due to non-settlement of Tribal population. Alternative location at Afra Bay is proposed by A&N Admn vide letter no. 24-562/2007 -SH(S&T) dated 01.01.2008. Formal approval of Ministry received on 26/03/2008.</p> <p>Accordingly REIA studies completed for obtaining environmental clearance.</p> <p>Based on the decisions taken during a review meeting chaired by the Joint Secretary, MoSRT&H on 15/04/2009, the project has been entrusted to CPWD. Accordingly, CPWD has been communicated to take up the work. Further decision awaited from A&N Administration</p>

SL.N O.	NAME OF WORK	PROJECTED COST (in crores)	Cost of the component (in crores)	REIA studies	Local ENV. Clearance	Clearance from MOEF	Accord of AA & ES by Competent Authority	Date of Starting of Work	completion of work	Remarks/ Updated progress
	GREAT NICOBAR ISLANDS(CAMPBELL BAY & ADJOINING ISLANDS)									
16	Construction of Marine Hard at Campbell Bay	4.20	8.86	15.04.06	31.05.06	26.07.06	08.12.2008	15.10.2009	31.03.2012	Solid approach completed.Piling and casting works in progress. Fabrication of steel liners also in progress.
17	Construction of Marine Hard and jetty at Little Nicobar	10.00		Studies completed	Clearance obtained	Clearance obtained	--	--	--	Environmental clearance obtained from MoEF for C/o Marine Hard and jetty at Little Nicobar. Based on the decisions taken during a review meeting chaired by the Joint Secretary, MoSRT&H on 15/04/2009, the project has been entrusted to CPWD . Accordingly, CPWD has been communicated to take up the work. Further decision awaited from A&N Administration.
18	Construction of Marine Hard and jetty at Pillomillow	10.00		--	--	--	--	--	--	Environmental clearance obtained from MoEF. No settlement is being planned by A&N Admn. Tribal Council has intimated to drop the proposal. A&N Administration vide letter no. 24-562/2008-SH(S&T) [PF] dated 06/04/2009 has conveyed to construct the jetty at Pillobha, hence construction of jetty / hard at Pillomillow dropped .
19	Construction of Marine Hard and jetty at Munak	10.00	5.45	23.03.02	10.04.02	17.05.06	17.05.07	31.07.2008	02.12.2009	Work completed
20	Construction of Marine Hard and jetty at Etui	10.00	4.42	23.03.02	10.04.02	17.05.06	17.05.07	31.10.2008	20.12.2009	Work completed
21	Construction of jetty at Shastrinagar in Great Nicobar Island. (Shifted to Gandhi Nagar in GNI)	5.25	14.99	Revised REIA Studies 30.09.2008	31.12.2008	31.03.2009	30.11.2009	30.04.2010	30.04.2012	As there is not much settlement at Shastrinagar ,A&N Admn. has proposed to shift the site to Gandhi Nagar. Formal approval of Ministry received on 26/03/2008. Accordingly REIA studies completed for obtaining environmental clearance. Estimate submitted to A&N Administration on 03/08/2009 for accord of AA&ES. SFC meeting held on 12/10/2009. AA&ES conveyed by A&N Admn. on 02.02.2010. Accordingly tenders called & work awarded. Work in progress.

SL.N O.	NAME OF WORK	PROJECTED COST (in crores)	Cost of the component (in crores)	REIA studies	Local ENV. Clearance	Clearance from MOEF	Accord of AA & ES by Competent Authority	Date of Starting of Work	completion of work	Remarks/ Updated progress
22	Construction of jetty at Pilophabi in Great Nicobar Island.	5.25		--	--	--	--	--	--	Environmental clearance obtained from MoEF. As no settlement is being planned by A&N Administration, the project is likely to get shifted to an alternate site ie at Kosintown where permanent shelter is proposed. The tribal council has also intimated to change the location. A&N Administration vide letter no. 24-562/2008-SH(S&T) [PF] dated 06/04/2009 has conveyed to drop the proposal of construction of jetty at Pilophabi.
23	Construction of jetty at Pilopanja in Great Nicobar Islands (Shifted to Mackachuwa)	5.25		--	--	--	--	--	--	Environmental clearance obtained from MoEF. As no settlement is being planned by A&N Administration, the project is likely to get shifted to an alternate site ie at Mackachuwa where permanent shelter is proposed. The tribal council has also intimated to change the location. A&N Administration vide letter no. 24-562/2008-SH(S&T) [PF] dated 06/04/2009 has conveyed to construct the jetty at Mackachuwa. Based on the decisions taken during a review meeting chaired by the Joint Secretary, MoSRT&H on 15/04/2009, the project has been entrusted to CPWD . Accordingly, CPWD has been communicated to take up the work. Decision awaited
24	Construction of Tide guage cabin on pile plateform at Campbell Bay	0.37	0.3555	Not applicable			09.05.2006	01.10.06	30.04.2008	Work completed
25	Providing 75 Ton at 3.67 mt. radius Crawler mounted Crane at Campbell Bay	2.75	2.75	Not applicable			01.02.2006.	01.01.2007	15.03.2008	Work completed.
NORTH ANDAMAN (DIGLIPUR)										
26	Construction of Tide guage cabin on pile plateform at Diglipur	0.36	0.29	Not applicable			01.08.2006	01.12.06	31.12.2007	Work completed.
MIDDLE ANDAMAN (MAYABUNDER, RANGAT etc.)										
27	Widening and extension of wharf at Mayabunder including CHE for Mainland ships	50.00		--	--	--	--	--	--	Project dropped by A&N Administration due to low berth occupancy.
28	Construction of Marine Hard and jetty at Shyamkund	5.25	1.43	Studies completed	Clearance obtained	17.05.06	08.08.2006	21.01.2007	31.10.2009	Work completed.
29	Construction of Marine Hard and jetty at Barnial	5.25		--	--	--	--	--	--	Construction of jettty work taken up under State Sector plan work. Intimation to Secretary (Shipping) A&N Admn. has been given on 15.12.07 that it shall not be possible to the change the Head (i.e from State sector plan to TRP). Work dropped from TRP.

SL.N O.	NAME OF WORK	PROJECTED COST (in crores)	Cost of the component (in crores)	REIA studies	Local ENV. Clearance	Clearance from MOEF	Accord of AA & ES by Competent Authority	Date of Starting of Work	completion of work	Remarks/ Updated progress
30	Construction of Marine Hard and jetty at Jagannathdera	5.25		--	--	--	--	--	--	Environmental clearance obtained from MoEF. Project dropped by A&N Admn. (Due to low draught availability) vide letter no. 24-562/2007 -SH(S&T) dated 01.01.2008
31	Construction of Marine Hard and jetty at Ganesh Nagar	5.25		--	--	--	--	--	--	Environmental clearance obtained from MoEF. Project dropped by A&N Admn. (Due to low draught availability) vide letter no. 24-562/2007 -SH(S&T) dated 01.01.2008

SL.N O.	NAME OF WORK	PROJECTED COST (in crores)	Cost of the component (in crores)	REIA studies	Local ENV. Clearance	Clearance from MOEF	Accord of AA & ES by Competent Authority	Date of Starting of Work	completion of work	Remarks/ Updated progress
32	Construction of Marine Hard and jetty at Paschim Sagar	5.25		--	--	--	--	--	--	Environmental clearance obtained from MoEF. Project dropped by A&N Admn. (Due to low draught availability) vide letter no. 24-562/2007 -SH(S&T) dated 01.01.2008
33	Construction of Marine Hard at Long Island	4.20	5.38	Studies completed	Clearance obtained	Clearance obtained	31.06.08	20.09.2009	31.06.2011	Work completed
HAVELOCK										
34	Construction of Ramp for vehicle ferry at Havelock	4.20	4.54	Studies completed	Clearance obtained	Clearance obtained	31.06.08	20.09.2009	30.08.2011	Approach completed. All pile driven, C/o fender blocks & finishing items in progress.
35	Shore protection at Havelock	1.10	--	--	--	--	--	--	--	Project dropped, as the PRI members and the local people has not agreed upon the proposal.
ALL ISLANDS										
36	Improvement to water supply & power supply facilities	20.00		Not applicable			23.04.2007	01.10.07	31.10.2011	02 no. sub work sanctioned out of which 01 no completed and 01 is under progress.
a	Construction of generator shed Transformer, water tank structure near gate no 03 at Haddo, Port Blair in Andaman & Nicobar Island		0.28				23.04.2007	15.08.2007	22.01.2008	Work completed.
b	Improvement of water supply facilities at RangatBay, Mayabunder & Diglipur in North Andaman		0.59				19.01.2010		18.03.2012	Work awarded and in progress.
37	Procurement of additional floating barge	4.72		Not applicable						03 no. sub work sanctioned out of which 03 nos completed.
a	Shifting of departmental vessel M.T. bharat from Cochin to Port Blair by own propulsion for rehabilitation work in southern group of islands.		0.29				27.04.2006	11.07.2006	31.03.2007	Work completed . Completion report submitted on 16.08.2008.
b	Fabrication of three numbers 100 ton barge one each at Katchal, Kamorta & Campbell Bay in Southern Group of Islands		2.22				21.12.2008	01.06.2009	28.02.2010	Work completed Completion report submitted on 08.10.2010.
c	Fabrication of three numbers 100 ton barge one each at Rangat, Mayabunder and Diglipur in Middle and North Andaman Group of Islands		2.10				21.12.2008	01.06.2009	28.02.2010	Work completed Completion report submitted on 08.10.2010.

SL.N O.	NAME OF WORK	PROJECTED COST (in crores)	Cost of the component (in crores)	REIA studies	Local ENV. Clearance	Clearance from MOEF	Accord of AA & ES by Competent Authority	Date of Starting of Work	completion of work	Remarks/ Updated progress
38	Construction of project offices and residential buildings.	10.00		Not applicable			03.01.2007	01.07.07	31.03.2012	04 nos of sub-work sanctioned and 01 no completed.
a	Reconstruction of Residental buildings at Campbell Bay		2.06				30.06.2008	29.09.2008	31.03.2012	Construction of type -II qtrs - 02 nos, Type-III qtrs- 04 nos completed and balance work of type-II qtr. - 02 nos is in progress.
b	Reconstruction of 16nos. Bachelor Accommodation for AHW staff at Campbell Bay		1.14				26.03.2007	29.09.2008	28.11.2009	Works completed.
c	Construction of Project office at Hut Bay in Littke Andaman		0.66				22.04.2007	15.10.2007	30.06.2011	work completed
d	Constrction of Sub-Division office building and office cum residence to J.E's at Southern Group of Island		2.34				12.07.2007	15.12.2009	31.03.2011	At Katchal, Teressa, Chowra & Kamorta all the works are completed.
e	Construction of Type -III quarter (03 units) for AHW at Diglipur in North Andaman		0.52				19.01.2010	10.05.2010	18.03.2012	Work awarded and in progress.
39	Cargo vessel for ALHW	40.00		--	--	--	--	--	--	Proposal dropped as vessel is not required by ALHW
40	Acquisition of 2 nos. Tugs	40.00		Not applicable			--	15.04.2009	31.03.2012	A decision has been taken during a review meeting held on 15/04/2009, chaired by the Joint Secretary, MoSRT&H to entrust the work to Cochin Shipyard on nomination basis. Offer received from Cochin Shipyard on 22.10.2009. The same has been referred to PMB for their comments. Based on the comments received from PMB, Ministry has been requested to provide additional fund to a tune of Rs. 50.00 Crores towards procurement of 02 tugs. Estimate submitted to Ministry of Shipping for an amount of Rs. 90.00 Cr. AA&ES awaited from Ministry of shipping. In mean time as directed by Ministry details of payment etc. is collected from other ports & request sent to Cochin Shipyard Ltd. to extend the validity of rates.
TOTAL		439.76	231.58							