

PROGRESS REPORT ON DEPOSIT WORK UPTO JANUARY - 2010.									
..			FINANCIAL						in Lakhs
SL.No	Name of work & Sanction No.(Name of Department)	Sanctioned cost	Amount deposited with date	Expdtr. During the month	Expdtr Upto the month	Physical Progress in %	Date of Commencement	Target date of Completion	Remarks
1	2	3	4	5	6		8	9	10
	DCE-I & DCE(Mech)								
	DIRECTOR OF SHIPPING SERVICES								
1	Design fabrication erection and commisioning of 70 K I storage tank at Dry Dock No.1 AAES 24.410/210/TR dt.6.2.2002 ch No 385986 dt.22/2/05 ch No. 460187.	28.82	28.82 (12/02)& (6/03)	0.00	9.71	75%	Nov-03	-	Foundation, pump house, fabrication of main tank work are completed.A meeting was convened by the CE & A with the contractor and asked him to complete the work within four months.
2	Renovation of sidhartha building (marine office ) at Marine dock yard complex in Port Blair	21.52	21.52	1.13	6.28	29%	Sep-09	Mar-10	Work is in progress.