

DEPOSIT WORK OF COAST GUARD FOR THE MONTH OF AUG -2022

SL No	Name of project	Sanctioned cost (in Lakhs)	Amount deposited. (in lakhs)	Start Date	Date of Completion (Revised)	Present Status of the project	Cum.Exp. 30.09.2022 (In Lakhs)
HUT BAY							
1	Construction of Coast Guard jetty at Hut Bay in Little Andaman.	0.00	14.16	-		•Design report for extension of Coast Guard Jetty at Hut Bay Little Andaman received from Shri. Prof. S. Nallayarasu, IIT Chennai.Accordingly DPR under preparation.	14.16
NORTH & MIDDLE ANDAMAN							
1	Construction of Indian Coast Guard Jetty at Mayabunder. AA&ES no. WK/2905 dtd: 29.10.2015	962.38	200.00	02.05.2017	Work is terminated	<ul style="list-style-type: none"> •The AA&ES for the work Construction of Jetty for coast Guard at Mayabunder has been accorded for an amount of Rs. 962.38 lakhs. • Accordingly work was commenced and 6 Nos pile were completed.In the mean time the PMB has withdrawn the NoC for jetty and PMB proposed to extend the wharf by 50mtr and then structure may be extended for ICG. Due to change in scope of work the agreement was foreclosed. The unutilized balalce amount of Rs.92.03 Lakhs is being utilized in Diglipur jetty work. • During the 2nd DRC meeting held on 17.2.2021 & direction has been issued to the agency to remove the construction materials , gantry , waterpipe lines laying in wharf. •Further certain clarification sought by the PMB on 11.11.2021 and reply furnished by DCE(A) on 26.11.2021 vide Ltr. NO.ALHW/DCE(A)/DB/GL-01/2020-21/3239 •A copy of the letter received from M/s P.Surya Rao, Contractor on 17.06.2022 stating that the payment of Rs. 10,31,910.00 made to PMB & requesting to permit to remove the materials from work site. 	76.49

DEPOSIT WORK OF COAST GUARD FOR THE MONTH OF AUG -2022

SL No	Name of project	Sanctioned cost (in Lakhs)	Amount deposited. (in lakhs)	Start Date	Date of Completion (Revised)	Present Status of the project	Cum.Exp. 30.09.2022 (In Lakhs)
2	Construction of Indian Coast Guard Jetty at Diglipur. AA&ES no. WK/2712 dtd: 03.02.16	996.85	200.00	26.6.2017	-	<ul style="list-style-type: none"> ●The AA&ES for the work Construction of Jetty for coast Guard at Diglipur has been already accorded for an amount of Rs. 996.85. ●During the meeting held on 6.11.19 PMB has agreed in -principle for the proposal of 75m x 15m with the existing height of the jetty and in the same alignment. Accordingly , the RCE has been prepared considering the revised drawing submitted by the IITM, Chennai and as per the actual pile penetration at the proposed location and also incorporating mainland quarry product. ● In principle approval accorded from Coast Gaurd on 27.1.2020 for re-commencement of work. ● The project Management Group meeting with respect to ICG jetty at Aerial Bay , Diglipur was held on 14.12.2021 and requested during meeting for sanction of RCE for the tune of Rs. 2993.50 Lakh.After sanction of RCE , the super structure work will be carried out through fresh agreement. ●After obtaining NOC from PMB, work resumed on 18.03.2022 ● 20% work completed. 21 nos pile were casted out of 45 pile work is in progress. ●A letter received from ICG on 10.06.2022 stating that the balance amount of Rs.92.03 Lakh against Mayabunder work may be utilized to Diglipur work. ●Request letter sent to ICG for deposit of balance fund of Rs. 796.85 Lakhs on 15.07.2022 	34.54