

ANDAMAN LAKSHADWEEP HARBOUR WORKS

STATEMENT SHOWING THE QUARTERLY PROGRESS REPORT FOR THE QUARTER ENDING MARCH 2022

(CIVIL WORKS)

1. Civil works costing Rs. 5.00 crores and above.
2. Electrical works costing Rs. 1.00 Crore and above.
3. Horticulture works costing Rs. 10.0 Lakhs and above.

S.No.	Name of work and location	Estimated cost Rs. In crore	Tender cost Rs. In Lakhs	Percentage above/below schedule of rates	Agreement No.	Agency	Date of commencement	Time of completion	Physical progress on works in %	Name of Engineer-in-charge with address	Remarks
1	2	3	4	5	6	7	8	9	10	11	12
1	Development of Sea Route to Baratang Island in Andaman & Nicobar Islands.	45.16	1400	22.22%	DCE-I/DB/AGT-01/2015-16 dtd: 22.03.2016	M/s Srishaila Construction, Bangalore	30.1.2016	24 months	100%	Shri.S.P.Anil Kumar, EE(DD), P/Blair.	<p>Work completed on 30.09.2017 & inaugurated by Hon'ble Minister Shri. Nitin Gadkari, MoSRT&H on 06.10.2017.</p> <ul style="list-style-type: none"> ● Arbitration tribunal has awarded. Majority award has gone in favour of M/s Srishaila Construction, Contractor. ● Ministry has conveyed approval to file case at the Hon'ble High court of Kolkata , circuit Bench at Port Blair. ● Hon'ble high court bench at Port Blair has dismissed for withdrawal and liberty to file appeal at the District Court , Port Blair. Appeal filed with the District Court, Port Blair on 01.04.2022
2	Construction of additional approach jetty ,extension of berthing jetty & dredging in front of jetty at Neil Island in A& N Island.	38.19	1864.87	(-)21.20%	ALHW/TECH/PLG/ AGT-10/2016-17 Dtd: 29.12.2016	Shri. K.Unni Krishnan Pillai ,Contractor, Campbell Bay	18.1.2017	24 months	100%	Shri.S.P.Anil Kumar, EE(DD), P/Blair.	<p>Present status Work completed on 30.11.2019. Accounts being settled.</p>
3	Construction of Additional approach and Wharf at Hut Bay in Little Andaman	45.55	3033.09	(-)18.54%	EE/ALHW/AGT-25/2018-19 Dtd: 20.07.2018	M/s Kailash Engineering Company, Port Blair	03.08.2018	30 months	100%	Shri.V.K Sharma,EE(M), Hut Bay	<p>• Work completed in all respect on 15.09.2021. The balance payments of GST/Escalation etc. need to paid to the agency. This could not be paid for want of funds from the Ministry.</p>
4	Extension of New Dry Dock – II at Marine Dockyard in Port Blair, South Andaman.	123.95.	7018.97	(-) 1%	ALHW/TECH/PLG/ AGT-04/2017-18/ DTD 17.03.2017	M/S RDS PROJECTS PORT BLAIR	07.03.17	30 MONTHS	76%	Shri.S.P.Anil Kumar, EE(DD), P/Blair.	Work is in Progress.

S.No.	Name of work and location	Estimated cost Rs. In crore	Tender cost Rs. In Lakhs	Percentage above/below schedule of rates	Agreement No.	Agency	Date of commencement	Time of completion	Physical progress on works in %	Name of Engineer-in-charge with address	Remarks
1	2	3	4	5	6	7	8	9	10	11	12
5	Construction of Sea wall/shore protection work at Mus in Car Nicobar in Andaman & Nicobar Islands .	49.19	-	-	-	-	-	-	-	Shri. Subrata Bala, EE(K&GN), Campbell Bay	<p>Present status</p> <ul style="list-style-type: none"> • Initial layout proposed: 800m, after study it was reduced to 300m: Additional length required 150m Total length 300+150 =450m against 800m. • The committee from MoS, visited the site on 21.11.2020 and report received on 18.5.2021. • As per the recommendation of CWPRS, Pune, the RCE for construction of seawall at mus for a length of 450m for a tune of Rs. 39.32 Crore against the sanctioned cost of Rs. 49.19 Crore submitted to MoS on 11.2.2021 vide No. ALHW/Tech/6 (136)/2020/391 .Sanction awaited. • Based on the report/ suggestion of MoPSW to get the stone chips from the quarry in Andaman after the approval from A&N Adm. Accordingly Letter sent to CS, A&N Adm. for approval of using the local quarry products on 02.07.2021.Reply received from Assistant Secretary (Shipping) on 30.7.2021 to take up the matter with Deputy Commissioner, accordingly letter sent to DC on 10.8.2021. Reply received from Assistant Commissioner on 21.09.2021 to approach A&N Administration for obtaining necessary approval. • Letter sent to Chief Secretary on 23.09.2021 and 13.12.2021 with a request that necessary approval may be conveyed to use the local quarry products. • Again Letter sent to Assistant Secretary on 03.01.2022 with a request that necessary approval may be conveyed to use the local quarry products for revising the rate analysis. Reply is awaited.

S.No.	Name of work and location	Estimated cost Rs. In crore	Tender cost Rs. In Lakhs	Percentage above/below schedule of rates	Agreement No.	Agency	Date of commencement	Time of completion	Physical progress on works in %	Name of Engineer-in-charge with address	Remarks
1	2	3	4	5	6	7	8	9	10	11	12
											<ul style="list-style-type: none"> Letter sent to MoPSW on 11.02.2022 & 17.02.2022 vide Ltr. NoALHW/TECH/6(136)/2020/337 & 288 with a request to take up the projects by calling of E-tender with mainland quarry products. Reply awaited. Mail received from MoPSW on 04.03.2022, forwarded by Prime Minister Office to furnish the current status of the Mus sea wall and reply sent on 04.03.2022. Letter received from MoPSW on 04.04.2022 to furnish the status of rehabilitation of the population/houses available, reply sent on 08.04.2022
6	Extension of Berthing Jetty at Campbell Bay in Great Nicobar Island.	16.85	1017.09	(-)18.35	Agreement is being issued.	M/s MM Lailash Construction Pvt. Ltd.Port Blair	22.06.2022	15 months	2%	Shri. Subrata Bala, EE(K&GN), Campbell Bay	<ul style="list-style-type: none"> Work awarded on 22.06.2022. Letter sent to PMB to spare the space in the end of the jetty for fabricating the gantry on 08.07.2022.
7	Development of Sea Port Terminal at Swaraj Dweep in A&N Island.	24.98	2033.62	(+) 20.74 %	ALHW/EE/OS/AGT-18/2020-21 DTD 15.12.2020	M/S RPP INFRA PROJECTS, LTD TAMILNADU	04.01.21	20 MONTHS	1%	Shri.S.P.Anil Kumar, EE(OS), P/Blair.	Work in Progress.
8	Providing Separate approach way for cargo movement in Swaraj Dweep Jetty (Size 161.87 x 6.00m)	13.47	1034.97	(-) 8.82 %	EE/OS/AGT/01/2022-23/ DTD 13.05.2022	Shri. P Naidu, Contractor, port Blair	24.03.22	12 MONTHS	1%	Shri. S P ANIL KUMAR EE, OS,ALHW PORT BLAIR	<ul style="list-style-type: none"> Liner fabrication work is in progress and Bore piling completed for 01 pile. Requested PMB to allot 400sqm of space at the end of jetty to install the gantry to commence the work. PMB informed during VC meet held on 18.07.2022 with ministry that space will be spared till September 2022 and requested to commence the work.

S.No.	Name of work and location	Estimated cost Rs. In crore	Tender cost Rs. In Lakhs	Percentage above/below schedule of rates	Agreement No.	Agency	Date of commencement	Time of completion	Physical progress on works in %	Name of Engineer-in-charge with address	Remarks
1	2	3	4	5	6	7	8	9	10	11	12
9	Extension of Jetty by 150m x 20m and 8 Navigational aids at Long Island in Andaman & Nicobar Island.	94.74	14.29	-	EE/ALHW/ENV/AGT-12/2020-21 Dtd: 26.03.2021	M/s. S. V. Enviro Labs & Consultant, Visakhapatnam on	26.03.2021	06 months	2	Shri. S P ANIL KUMAR EE, OS,ALHW PORT BLAIR	<ul style="list-style-type: none"> The amount mentioned in the column in the tender cost is meant for Env. studies. EIA studies is in progress. After the repeated request of this office to the Dept. of Forest, ANA , the CZMP map was received on 14.07.2022 and forwarded to the agency to get the CRZ map . PMB has been asked to coordinate with the Ex-Pilot officer for finalization of Navaid's location. Reply received from PMB on 28.06.2022 and intimated that no plot officer is available with PMB. The DSS shall spare master of local ferries plying at Rangat route to indentify the Navaid's as informed by the PMB during the VC meeting held on 18.07.2022.
10	Construction of CC road from old Jetty to new jetty in smith Island in Diglipur in Andaman & Nicobar Islands.	7.02	13.39	-	ALHW/ENV/ RFP-12/2020-21/1699 Dtd: 20.07.2021	M/s. S. V. Enviro Labs & Consultant, Visakhapatnam	20.07.2021	12 months	2	Shri. S P ANIL KUMAR EE, OS,ALHW PORT BLAIR	The amount mentioned in the column in the tender cost is meant for Env. studies. EIA studies is in progress.
11	Providing floating Jetty with RCC floats at Ross & smith Island , Diglipur in Andaman & Nicobar Islands	15.78	15.57	-	EE/ALHW/ENV/AGT-01/2021-22 Dtd: 12.04.2021	M/s. EQMS India Pvt Ltd. New Delhi	28.07.2020	12 months	2	Shri. S P ANIL KUMAR EE, OS,ALHW PORT BLAIR	<ul style="list-style-type: none"> The amount mentioned in the column in the tender cost is meant for Env. studies. Draft EIA report Received on 17.09.2021. The IIMP map of Smith Island has been received from APCCF, A&N Adm., Port Blair on 14.07.2022. The same has been forwarded to the consultant on 15.07.2022 and asked to obtain CRZ map from the reputed institutions and submit the final EIA report immediately.

S.No.	Name of work and location	Estimated cost Rs. In crore	Tender cost Rs. In Lakhs	Percentage above/below schedule of rates	Agreement No.	Agency	Date of commencement	Time of completion	Physical progress on works in %	Name of Engineer-in-charge with address	Remarks
1	2	3	4	5	6	7	8	9	10	11	12
12	Providing Passenger Amenities at Long Island in Middle Andaman	10.48	14.29	-	ALHW/ENV/RPF-12/AERIAL BAY /2020-21/1699 Dtd: 20.07.2021	SV Enviro Labs, Visakhapatnam	16.08.2021	06 months	2	Shri. S P ANIL KUMAR EE, OS,ALHW PORT BLAIR	The amount mentioned in the column in the tender cost is meant for Env. studies. • EIA studies is in progress. After repeated request, The ICRZ Map of Long Island has been received from APCCF, A&N Adm., Port Blair on 14.07.2022. • The same has been forwarded to the consultant on 15.07.2022 and asked to obtain CRZ map from the reputed institutions and submit the final EIA report immediately.
13	Construction of Sea Port Terminal at Shaheed Dweep (Neil Island) in Andaman & Nicobar Islands.	37.47	11.26	-	EE/ALHW/ENV/ AGT-02/2021-22 Dtd: 12.04.2021	M/s Indomer Coastal Hydraulic Pvt. Ltd.	28.05.2021	06 months	2	Shri. S P ANIL KUMAR EE, OS,ALHW PORT BLAIR	The amount mentioned in the column in the tender cost is meant for Env. studies. • Draft EIA report received. • Request letter sent to the agency for submission of final EIA report.
14	Strengthening of existing RCC jetty at Aerial Bay in Diglipur in North Andaman.	34.61	18.89	-	EE/ALHW/ENV/ AGT-09/2020-21 Dtd: 29..01.2021	SV Enviro Labs, Visakhapatnam	28.01.2021	12 months	2	Shri.S.P.Anil Kumar, EE(DD), P/Blair.	The amount mentioned in the column in the tender cost is meant for Env. studies. EIA studies is in progress.
15	Maintenance Dredging of Navigational Area Inside Mus Harbour in Car Nicobar	11.62	923.00	(-).3.85%	EE/ALHW/ENV/ AGT-31/2018-19 Dtd: 18.03.2019	M/s Jeevan Dredging Ltd(JV) , Gujarat	21.03.2020	06 months	5	Shri. Subrata Bala, EE(K&GN), Campbell Bay	The agency has not taken fruitful effort to go ahead with the work and not able to complete the work. Eventually the notice on termination of work is already issued to the agency.Accordingly joint survey conducted on 13.07.2022.
16	Extension and Strengthening of the existing jetty at Aberdeen	6.47	447.86	(-) 9.31%	EE/OS/AGT-22/2022-21 DTD 12.02.2021	M/s A. Manickam & Sons , Contractor, Port Blair	16.01.2021	12 MONTHS	2	Shri.S.P.Anil Kumar, EE(OS), P/Blair.	Work in progress

S.No.	Name of work and location	Estimated cost Rs. In crore	Tender cost Rs. In Lakhs	Percentage above/below schedule of rates	Agreement No.	Agency	Date of commencement	Time of completion	Physical progress on works in %	Name of Engineer-in-charge with address	Remarks
1	2	3	4	5	6	7	8	9	10	11	12
17	Construction of Coast guard Jetty at Diglipur	9.96	718.82	(-)17.5%	ALHW/TECH/PLG/AGT-07/2016-17 Dtd: 14.12.2016	M/s A.G. Construction (JV), Port Blair	16.06.2017 / 30.04.2022	18 months	8.12	Shri.S.P.Anil Kumar, EE(OS), P/Blair.	<ul style="list-style-type: none"> Originally the work has been commenced on 16.06.2017 and during execution PMB with drawn the permission to extend the coast guard Jetty after that detailed discussion with PMB the work re-commenced on 30.04.2022. Work is in progress out of 47 pile 12 nos bored cast-in situ pile completed. RCE submitted for an amount of Rs.29.93 crore on 07.02.2022, sanction awaited. Request letter sent to ICG for deposit of balance fund of Rs. 796.85 Lakhs on 15.07.2022
18	Construction of fish Landing centers at Campbell Bay.	5.97	529.83	(-)11.26%	ALHW/TECH/PLG/AGT-09/2016-17 Dtd: 09.12.2016	Shri.K. Unni Krishna Pillai, Contractor, Campbell Bay	25.11.2016	18 months	100	Shri. Subrata Bala EE(Civil),	All Work completed on 30.4.2020 and handed over to fisheries dept. and final bill settled on 13.10.2021.
19	Restoration of Damaged Breakwater at Hut Bay - Placing of CC Blocks of Sizes 1m x 1m x 1m and 8 Ton Tetrapods from 800M to 1200M Chainage at sea side of Breakwater at Hut Bay in Little Andaman.	14.66	9.19	(-)10.02%	EE/ALHW/ENV/Ag-29/2018-19 Dt. 05.02.2019	Shri. P. Naidu, Contractor, Port Blair.	01.02.2019	18 months	100	The Executive Engineer (Marine), ALHW, Hut Bay, Little Andaman-744207.	The balance payments of GST/Escalation etc. need to paid to the agency. This could not be paid for want of funds from the Ministry.
20	Restoration of Damaged Breakwater & at Hut Bay - Formation of Breakwater with stones and Tetrapods.	80.98	36.18	(+)33.48%	EEM/LA/DB/Ag-66/2008-09 Dt. 24.11.2008	M/s RDS Project Ltd., Port Blair.	28.11.2008	40 Months	100	The Executive Engineer (Marine), ALHW, Hut Bay, Little Andaman-744207.	The final bill could not be settled due to Technical issues pertaining to this work.
21	Construction of RCC jetty with vehicle ferry ramp at Afra Bay in Great Nicobar Islands	17.21	6.20	(-)17.94%	DCE-III/CB/DB/AGT-41/2014-15 Dtd: 12.02.2015	M/s Kailash Engineering Company, Port Blair	19.01.2015	24 Months	100	Shri. Subrata Bala EE(Civil),	Work completed and handed over to PMB on 30.11.2018 and final bill settled.