SL. No.	Name of project	Sanctioned cost (in Lakhs)	Amount deposited (in lakhs)	Start Date	Date of Completion (Revised)	Present Status of the project	Cum.Exp. 31.10.2023 ( ₹in Lakhs)
1	Development of Water Aerodrome at Shaheed Dweep (Neil Island), Swaraj Dweep (Havelock) in South Andaman and Long Island in North & Middle Andaman.		0.00				
a)	AA&ES No. AAI/PB/APD/Water Aerodrome /2020 - 21/ 2173, Dt:01/07/2020  Supply and Installation of RCC Floating Jetty and Marker Buoys for Water Aerodrome at Shaheed Dweep (Neil Island) in South Andaman.				05 months from date of award of work.	<ul> <li>EC accorded on 01.08.2023 vide No.EC23A029AN188334.</li> <li>Considering the present scenario L1 bidder hads been requested to extend the bid up 31.12.2023</li> <li>Letter issued to Airport authority Dated :16.08.20223 to confirm the scope of work as per the EC(EC given only to floating jetty 432 sqm , other facilities not mentioned) so as to place LOA to the executing agency.</li> <li>During the meeting held at MoCA 22.09.2023 , MoCA directed to the consultant to cross check scope of work with MoEF &amp; CC.</li> <li>Work shall be awarded on finalization of scope of work.</li> <li>ANA finalized and awarded the work for land side amenities for Shaheed Dweep.</li> <li>DCE(A) issued a letter to JS, Sagarmala on 06.10.2023 alongwith the observation from Prof.K.Murali , Dean, NTCPWC IITM Chennai and Prof. S.Nallayarasu, HoD,IITM, Chennai towards stability and anchorage and for further direction, Reply awaited.</li> <li>DCE(A) issued a letter to the Secretary, MoCA for clarification on Anchorage and stability from the project proponent AAI on 12.10.2023</li> </ul>	0.00

SL. No.	Name of project	Sanctioned cost (in Lakhs)	Amount deposited (in lakhs)	Start Date	Date of Completion (Revised)	Present Status of the project	Cum.Exp. 31.10.2023 ( ₹in Lakhs)
b)	Supply and Installation of RCC Floating Jetty and Marker Buoys for Water Aerodrome at Swaraj Dweep (Havelock Island) in South Andaman.				05 months from date of award of work.	<ul> <li>EC accorded on 15.9.2023 vide EC</li> <li>No.23A2903AN5445745N.</li> <li>Considering the present scenario L1 bidder hads been requested to extend the bid up 31.10.2023</li> <li>Letter issued to Airport authority Dated :16.08.20223 to confirm the scope of work as per the EC(EC given only to floating jetty 432 sqm , other facilities not mentioned) so as to place LOA to the executing agency.</li> <li>During the meeting held at MoCA 22.09.2023 , MoCA directed to the consultant to cross check scope of work with MoEF &amp; CC.</li> <li>Work shall be awarded on finalization of scope of work.</li> <li>ANA finalized and awarded the work for land side amenities for Swaraj Dweep.</li> <li>DCE(A) issued a letter to JS, Sagarmala on 06.10.2023 alongwith the observation from Prof.K.Murali , Dean, NTCPWC IITM Chennai and Prof. S.Nallayarasu, HoD,IITM, Chennai towards stability and anchorage and for further direction, Reply awaited.</li> <li>DCE(A) issued a letter to the Secretary, MoCA for clarification on Anchorage and stability from the project proponent AAI on 12.10.2023</li> </ul>	0.00

SL. No.	Name of project	Sanctioned cost (in Lakhs)	Amount deposited (in lakhs)	Start Date	Date of Completion (Revised)	Present Status of the project	Cum.Exp. 31.10.2023 ( ₹in Lakhs)
c)	Supply and Installation of RCC Floating Jetty and Marker Buoys for Water Aerodrome at Long Island in North & Middle Andaman.			1	05 months from date of award of work.	•EC accorded on 15.9.2023 vide EC No.23A2903AN5445745N.  •Considering the present scenario L1 bidder had been requested to extend the bid up 31.10.2023  •Letter issued to Airport authority Dated :16.08.20223 to confirm the scope of work as per the EC(EC given only to floating jetty 432 sqm , other facilities not mentioned) so as to place LOA to the executing agency.  •During the meeting held at MoCA 22.09.2023 , MoCA directed to the consultant to cross check scope of work with MoEF & CC. Work shall be awarded on finalization of scope of work .Work for land side amenities yet to be awarded by ANA. VC meeting held on 26.09.2023 under the chairmanships(s) in connection with design of a floating jetty.  •DCE(A) issued a letter to JS, Sagarmala on 06.10.2023 alongwith the observation from Prof.K.Murali , Dean, NTCPWC IITM Chennai and Prof. S.Nallayarasu, HoD,IITM, Chennai towards stability and anchorage and for further direction, Reply awaited.  •DCE(A) issued a letter to the Secretary, MoCA for clarification on Anchorage and stability from the project proponent AAI on 12.10.2023	0.00
d)	Dredging the Nallah Bed in the Speed Boat way at Swaraj Dweep ( Havelock Island ) South Andaman.			-	_	While processing the tender for dredging the Nallah bed certain clarifications like providing the bathymetric survey report for the location of the dredging area at Swaraj Dweep sought from the consultant ie. M/s Feedback Infra Pvt. Ltd, Mumbai, for which they replied that "they proposed Solar boat where the minimum water requirement is only 400 mm, so dredging is not required."Therefore the tender for Dredging the Nallah bed for the speed boat at Swaraj Dweep is dropped by this department and communicated to AAI vide letter No.ALHW/TECH/6(157)/2021/1897 Dtd: 11.08.2021	

SL. No.	Name of project	Sanctioned cost (in Lakhs)	Amount deposited (in lakhs)	Start Date	Date of Completion (Revised)	Present Status of the project	Cum.Exp. 31.10.2023 ( ₹in Lakhs)
e)	Construction of Fixed walkway connecting to Floating Walkway at Long Island in North & Middle Andaman.			_	05 months from date of award of work.	<ul> <li>L1 bidder finalized and valid upto 12.04.2022 and extended the bid validity by the L1 bidder till 11.07.2022.</li> <li>Requested the agency to extend the bid validity upto 31.01.2023. Reply awaited.</li> <li>Many letters sent the Secretary, MoCA for depositing of fund and to spare the EC to issue the LOA. Reminder letter sent on 21.11.2022.</li> <li>L1 bidder refused to extend the bid validity further &amp; stating on 01.03.2023 that due to increase the material &amp; labour cost, the bid unable to extend. Tender being cancelled.</li> </ul>	0.00

**Executive Engineer(ALHW)**