

**ANDAMAN LAKSHADWEEP HARBOUR WORKS
STATEMENT SHOWING THE QUARTERLY PROGRESS REPORT FOR THE QUARTER ENDING DEC -2023**

(CIVIL WORKS)

1. Civil works costing Rs. 5.00 crores and above.
2. Electrical works costing Rs. 1.00 Crore and above.
3. Horticulture works costing Rs. 10.0 Lakhs and above.

S.No.	Name of work and location	Estimated cost Rs. In crore	Tender cost Rs. In Crore	Percentage above/below schedule of rates	Agreement No.	Agency	Mode of tendering (Open/LTE/Nomination etc)	Date of commencement	Date of completion	Schedule Delivery Period (As per sanction)	Present Status	Physical progress on works in %	Name, Designation of Officer-in-charge with address	Remarks
1	2	3	4	5	6	7		8	9			10	11	12
1	Civil works costing Rs. 5.00 Crore and above													
1	Development of Sea Route to Baratang Island in Andaman & Nicobar Islands. (24 Months)	45.16	14.00	(-)-22.22%	DCE-I/DB/AGT-01/2015-16 dtd: 22.03.2016	M/s Srishaila Construction, Bangalore	EPC	30.01.2016	30.09.2017	24 months	Work completed on 30.09.2017 & inaugurated by Hon'ble Minister Shri. Nitin Gadkari, MoSRT&H on 06.10.2017	100%	Shri.N.Suryanarayana Raju EE(OS), P/Blair.	<p>Work completed on 30.09.2017 & inaugurated by Hon'ble Minister Shri. Nitin Gadkari, MoSRT&H on 06.10.2017.</p> <ul style="list-style-type: none"> ●Arbitration tribunal has issued on 15.05.2021. Majority award has gone in favour of M/s Srishaila Construction, Contractor. ●Ministry has conveyed approval to file case at the Hon'ble High court of Kolkata , circuit Bench at Port Blair. ●Hon'ble high court bench at Port Blair has dismissed for withdrawal and liberty to file appeal at the District Court , Port Blair. ●Appeal filed with the District Court, Port Blair on 01.04.2022 vide case No.3 of 2022. ●On 30.11.022, District Court, Port Blair has awarded arbitral amount in favour of contract agency for an tune of Rs.9,51,43,167 /- vide case No.3 of 2022. ●M/s Srishaila Construction Pvt. ltd filed a other executive case -01 of 2022 in the District Court Port Blair and District court ordered for Rs.9,51,43,167/- and directed to appear on 22.08.2022 ●Letter has been sent to Ministry on 29.08.2022 with a request to engage solicitor General for defending the case from department side in high court challenging the district court judgement. ●Application for stay submitted to the District court against case no.1 of 2022 and informed to Ministry on 21.09.2022 and requested for concurrence. ●On 16.03.2023 Hon'ble High Court directed to secure a sum of Rs. 7.50 crore with the learned Registrar of High Court of Calcutta Circuit Bench at Port Blair with in the period of six weeks from the date of said order. Approval received from MoPSW on 28.04.2023 for remittance of Rs.7.50 Crore as arbitration award amount in favor of Registrar of Calcutta High Court and deposited on 28.04.2023 itself ● Letter sent to MoPSW on 09.05.2023 with a request to take up the matter with Legal cell of Ministry and approval for appointment of Solicitor General for defending the case.

**ANDAMAN LAKSHADWEEP HARBOUR WORKS
STATEMENT SHOWING THE QUARTERLY PROGRESS REPORT FOR THE QUARTER ENDING DEC -2023**

(CIVIL WORKS)

1. Civil works costing Rs. 5.00 crores and above.
2. Electrical works costing Rs. 1.00 Crore and above.
3. Horticulture works costing Rs. 10.0 Lakhs and above.

S.No.	Name of work and location	Estimated cost Rs. In crore	Tender cost Rs. In Crore	Percentage above/below schedule of rates	Agreement No.	Agency	Mode of tendering (Open/LTE/Nomination etc)	Date of commencement	Date of completion	Schedule Delivery Period (As per sanction)	Present Status	Physical progress on works in %	Name, Designation of Officer-in-charge with address	Remarks
1	2	3	4	5	6	7		8	9			10	11	12
1	Civil works costing Rs. 5.00 Crore and above													
														<ul style="list-style-type: none"> ●Approval accorded from MoPSW on 29.05.2023 for engagement of Shri.Ashok Kumar Chakrabarathi ,Ld. The Additional Solicitor General of India, Calcutta High Court for defending the case in High court of Calcutta Circuit Bench at Port Blair. Letter with document has been sent to Shri.M.C.Prusty, Additional Govt.Advocates & in-charge, Kolkata on 01.06.2023 ●Letter sent to Ministry on 16.12.2022 and 27.12.2022 to the approval for challenge the Judgement. ●Date of hearing was on 17.07.2023, which is again extended to 16.08.2023. The Court Case stands adjourned till the next available circuit on 18.09.2023. The same has been informed to the Ministry on 24.08.2023. ●Matter heard on 19.09.2023 and the High Court fixed the final hearing on 21.09.2023. ●Final Hearing held on 26.09.2023 in favour of agency, Ministry directed ALHW to prepare on the further course of action to be taken in line with the outcome of the court judgment for further defending the case in appropriate level of court after consulting with a suitable advocate. ●To defend the majority arbitration award , and to challenge the judgment order dtd:26.09.2023 passed by the Hon'ble High Court Kolkata circuit bench at Port Blair by filing SLP before the Hon'ble Supreme court within 90 days. <p>Letter sent to Ministry on 27.10.2023 for requesting to file SLP before the Hon'ble Supreme Court.</p> <ul style="list-style-type: none"> ●Letter received from MoPSW on 29.11.2023 and directed to prepare the SLP application with all supporting documents to file the case in Hon'ble supreme court. ●SLP filed on 21.12.2023 before the supreme court vide e-filing no.ECSCINO 1161572023 through Shri. A.Karthick, Advocate on record , supreme court of India.

**ANDAMAN LAKSHADWEEP HARBOUR WORKS
STATEMENT SHOWING THE QUARTERLY PROGRESS REPORT FOR THE QUARTER ENDING DEC -2023**

(CIVIL WORKS)

1. Civil works costing Rs. 5.00 crores and above.
2. Electrical works costing Rs. 1.00 Crore and above.
3. Horticulture works costing Rs. 10.0 Lakhs and above.

S.No.	Name of work and location	Estimated cost Rs. In crore	Tender cost Rs. In Crore	Percentage above/below schedule of rates	Agreement No.	Agency	Mode of tendering (Open/LTE/Nomination etc)	Date of commencement	Date of completion	Schedule Delivery Period (As per sanction)	Present Status	Physical progress on works in %	Name, Designation of Officer-in-charge with address	Remarks
1	2	3	4	5	6	7		8	9			10	11	12
1	Civil works costing Rs. 5.00 Crore and above													
2	Construction of additional approach jetty ,extension of berthing jetty & dredging in front of jetty at Neil Island in A& N Island.	38.19	18.64	(-)21.20%	ALHW/TECH/PLG/ AGT-10/2016-17 Dtd: 29.12.2016	Shri. K.Unni Krishnan Pillai ,Contractor, Campbell Bay	Open	18.01.2017	30.11.2019	24 months	Work completed	100%	Shri.N.Suryanarayana Raju, EE(OS), P/Blair.	Work completed . Accounts being settled. ● Approval for time overrun awaited from MoPSW.
3	Construction of Additional approach and Wharf at Hut Bay in Little Andaman.	45.55	30.33	(-)18.54%	EE/ALHW/AGT-25/2018-19 Dtd: 20.07.2018	M/s Kailash Engineering Company, Port Blair	Open	03.08.2018	15.09.2021	30 months	Work completed	100%	Shri.E.Anjaiah, EE(Marine), Hut Bay.	● Work completed ● Approval for cost overrun of 8.37% awaited from MoPSW. ● Query raised by MoPSW on 03.05.2023 for seeking additional amount for completion of work and reply sent to ministry on 30.06.2023 ● Approval awaited from MoPSW.
4	Extension of New Dry Dock – II at Marine Dockyard in Port Blair, South Andaman.	123.95.	70.18	(-) 1%	ALHW/TECH/PLG/ AGT-04/2017-18/ DTD 17.03.2017	M/S RDS PROJECTS PORT BLAIR	Open	07.03.2017	31.03.2024 (except integration of old and new dry dock)	63 Months	In progress	90%	Shri.N.Suryanarayana Raju, EE(DD), P/Blair.	● Reply to query raised by Ministry based on the complaint of the contract agency sent on 29.12.2023 Present Status: 90% work completed, Remaining work is in progress ● Raising of end wall of old dry dock upto (+) 2.50 mtr completed and handed over to ANA for operation on 11.09.2023. ● Dock wall 79.00m completed out of 90m & Floor 80.00m completed out of 90.00m . Shuttering work in progress for the southern side of dock wall and concrete casting on the northern side of dock wall is completed upto level (+)3.20m. ● Dewatering pump house : External Plastering work in progress. ● Dewatering drain : 120mtr completed except manhole. ● Crane Shed : Concrete casting for roof beams and slab in progress.

**ANDAMAN LAKSHADWEEP HARBOUR WORKS
STATEMENT SHOWING THE QUARTERLY PROGRESS REPORT FOR THE QUARTER ENDING DEC -2023**

(CIVIL WORKS)

1. Civil works costing Rs. 5.00 crores and above.
2. Electrical works costing Rs. 1.00 Crore and above.
3. Horticulture works costing Rs. 10.0 Lakhs and above.

S.No.	Name of work and location	Estimated cost Rs. In crore	Tender cost Rs. In Crore	Percentage above/below schedule of rates	Agreement No.	Agency	Mode of tendering (Open/LTE/Nomination etc)	Date of commencement	Date of completion	Schedule Delivery Period (As per sanction)	Present Status	Physical progress on works in %	Name, Designation of Officer-in-charge with address	Remarks
1	2	3	4	5	6	7		8	9			10	11	12
1	Civil works costing Rs. 5.00 Crore and above													
														<p>ISSUES:-</p> <p>1) While taking up the integration of Old and New Dry dock , ingress of gushing sea water has hindered the work , which needs to be addressed by appointing technical experts from premier Institute like Prof. S.Nallayarasu , HoD, IITM. ALHW placed request to IITM Chennai on 10.11.2023 to provide necessary consultancy service towards design , Methodology and sequential plan of execution for taking up the integration of old and new dry dock.</p> <p>But Prof. S.Nallayarasu , HoD Replied vide letter dated 18.11.2023 that they are unable to take up this work and asked to approach other faculty or NTPCWC etc. Request to NTPCWC sent on 21.12.2023</p> <p>2) Proposal for re-design the crane track sent to IITM , Chennai and requested Prof. R. Nilajan Saha to do needful. In response , Prof.R. Nilajan Saha, intimated on 30.11.2023 that the project is not awarded to him & therefore unable to take up this work.</p> <p>3)Again letter sent to Prof. R. Nilajan Saha, on 15.12.2023 to redesign the crane track.</p> <p>4) In response Prof. R. Nilajan Saha, has submitted the financial proposal for re-design of crane beam as a new work for Rs. 3.00 Lakh + GST. The same is under process.</p>
5	Construction of Sea wall/shore protection work at Mus in Car Nicobar in Andaman & Nicobar Islands .	49.19	-	-	-	-	-	Sanction of RCE awaited.	-	24 Months	Sanction of RCE awaited from MoPSW		Shri. Subrata Bala, EE(K&GN), Campbell Bay	<p>Present status</p> <ul style="list-style-type: none"> • RCE for Rs 47.13 Cr submitted on 06.06.2023 to Ministry. A letter received from the Ministry on 19.06.2023 with the direction to submit the DIB memorandum for the appraisal / approval of revised cost committee DIB memorandum sent to MoPSW on 03.07.2023. Moreover the Environmental Clearance was also obtained on 30.03.2021. • DO letter sent to Chief Secretary by JS (SM) on 27.06.2023 and requested to convey the consent for revised length of sea wall of 450m with 150m approach road. • Based on that, letter received from APWD on 12.07.2023 requested for consent for execution of 450m sea wall with 150m approach road and further action to be taken up by ALHW. • Letter sent to CWPRS on 14.07.2023 to confirm the effectiveness of revised sea wall length of 450m as recommended in the report to take up the project. Reply received from CWPRS on 31.07.2023 and clarified that the erosion rate at point A toward North decrease by 50% as compared to existing condition for a distance of 150m and accretion was noticed for a distance of 500m long the shore in 20 years from point C towards B in existing as well as proposed conditions of sea wall.

ANDAMAN LAKSHADWEEP HARBOUR WORKS
STATEMENT SHOWING THE QUARTERLY PROGRESS REPORT FOR THE QUARTER ENDING DEC -2023

(CIVIL WORKS)

1. Civil works costing Rs. 5.00 crores and above.
 2. Electrical works costing Rs. 1.00 Crore and above.
 3. Horticulture works costing Rs. 10.0 Lakhs and above.

S.No.	Name of work and location	Estimated cost Rs. In crore	Tender cost Rs. In Crore	Percentage above/below schedule of rates	Agreement No.	Agency	Mode of tendering (Open/LTE/Nomination etc)	Date of commencement	Date of completion	Schedule Delivery Period (As per sanction)	Present Status	Physical progress on works in %	Name, Designation of Officer-in-charge with address	Remarks
1	2	3	4	5	6	7		8	9			10	11	12
1	Civil works costing Rs. 5.00 Crore and above													
														<p>Hence , considering the portion on the lee –side of the breakwater as sheltered due to the waves approaching predominantly from SW, WSW and SSW directions the length of sea wall was optimised as 450m.</p> <ul style="list-style-type: none"> • Matter intimated to APWD along with CWPRS reply on 03.08.2023. Reply received from APWD with a remark that henceforth to take-up the matter with PMB/A&N Administration/Ministry, as they are no longer involved with the project. • Letter Sent to PMB on 12.09.2023 for their consent, reply awaited. <p>In response to that copy of the letter received from A&N Adm. On 06.10.2023 which is addressed to MoPSW regarding no objection in executing this work by MoPSW, subject to the condition that ALHW and CWPRS, Pune being the technical agency engaged by ALHW for the study, confirm that the revised length of 450m will meet the operational and functional requirement of Mus Harbour and in future construction of this sea wall not lead to erosion in the nearby coast.</p> <ul style="list-style-type: none"> • MoPSW sent a letter to Chief Secretary , ANA that A&N Administration may depute Secretary (Shipping), MD –ANIIDCO, Concerned Deputy Commissioner and other officials to visit the proposed site and conduct discussion with local representative /Stakeholder of Car Nicobar to ascertain their requirements/ concerns and provide concurrence to proceed ahead. • Letter received from A&N Administration on 26.12.2023 conveys consent and to ensure the revised specifications are technically sounds and meet the operational and functional objective of the project being under taken. •In response to the A&N Adm. letter, MoPSW has requested to convey ALHW comment on this project proposal for revised sanction on 02.01.2024. which is under process.
6	Extension of Berthing Jetty at Campbell Bay in Great Nicobar Island.	16.85	10.17	(-)18.35	DCE(N)/CB/DB/AG T-02/2022-23 Dated: 26.08.2022	M/s MM Lailash Construction Pvt. Ltd.Port Blair	Open	22.06.2022	31.03.2024 (expected)	18 Months	Work in progress	60%	Shri. Subrata Bala, EE(K&GN), Campbell Bay	<ul style="list-style-type: none"> • EC accorded on 24.03.2022 • 39 piles completed out of 40 piles. • Precast beam-21 Nos. casted out of 66 Nos.and 16 nos. placed. •Precast slab - 35 nos casted out of 54 nos.and 12 nos placed. • Pile cap: 40 Nos casted out of 40 Nos. and 16 nos placed. •Berthing wall : 15 Nos casted out of 18 Nos. and 06 nos placed.

**ANDAMAN LAKSHADWEEP HARBOUR WORKS
STATEMENT SHOWING THE QUARTERLY PROGRESS REPORT FOR THE QUARTER ENDING DEC -2023**

(CIVIL WORKS)

1. Civil works costing Rs. 5.00 crores and above.
2. Electrical works costing Rs. 1.00 Crore and above.
3. Horticulture works costing Rs. 10.0 Lakhs and above.

S.No.	Name of work and location	Estimated cost Rs. In crore	Tender cost Rs. In Crore	Percentage above/below schedule of rates	Agreement No.	Agency	Mode of tendering (Open/LTE/Nomination etc)	Date of commencement	Date of completion	Schedule Delivery Period (As per sanction)	Present Status	Physical progress on works in %	Name, Designation of Officer-in-charge with address	Remarks
1	2	3	4	5	6	7		8	9			10	11	12
1	Civil works costing Rs. 5.00 Crore and above													
7	Development of Sea Port Terminal at Swaraj Dweep in A&N Island.	24.98	20.33	(+) 20.74 %	ALHW/EE/OS/AGT-18/2020-21 DTD 15.12.2020	M/S RPP INFRA PROJECTS, LTD TAMILNADU	Open	04.01.2021	31.12.2024 (expected)	24 months	Work in progress	23%	Shri.N.Suryanarayana Raju, EE(OS), P/Blair.	<ul style="list-style-type: none"> •Mat Footing : 6 Nos. completed out of 6 Nos. •Strip Footing: 6 Nos. completed out of 6 Nos. •Plinth beam :646.67 Rmt completed out of 646.67 Rmt •Plinth wall :567.14 Rmt completed out of 567.14 Rmt . •Column :82 Nos. 82 Nos. (1st Lift) 73 Nos. (2nd Lift) •Staircase : Casting completed for 01 nos. flight out of 04 Nos . •Shuttering work for mezzanine floor 1310 sqm out of 1900 sqm is completed. •Reinforcement works of beams for Mezzanine floor in progress.
8	Providing Separate approach way for cargo movement in Swaraj Dweep Jetty (Size 161.87 x 6.00m)	13.47	10.34.	(-) 8.82 %	EE/OS/AGT/01/2022-23/ DTD 13.05.2022	Shri. P Naidu, Contractor, port Blair	Open	29.06.2022	10.08.2023	12 months	Work completed.	100%	Shri.N.Suryanarayana Raju, EE(OS), P/Blair.	<ul style="list-style-type: none"> •Civil work Completed in all respect on 10.08.2023. •The Project was inaugurated by Special Secretary, Shri. Kale Amit on 23.09.2023 . •From 27.09.2023 onwards the old approach jetty has been closed and opened the new approach jetty for cargo and passenger movement by A&N Adm.
9	Extension of Jetty by 150m x 20m and 8 Navigational aids at Long Island in Andaman & Nicobar Island.	94.74	* 0.14	—	EE/ALHW/ENV/AGT-12/2020-21 Dtd: 26.03.2021	M/s. S. V. Enviro Labs & Consultant, Visakhapatnam on	Open (EIA studies)	26.03.2021 (EIA)	25.09.2021 (EIA)	24 months	Form -1 submitted to A&N Adm. for getting signature on 07.12.2023	6	Shri.E.Anjaiah EE(C), Rangat Bay.	<ul style="list-style-type: none"> •EIA study completed. •Sub soil work is in progress, bore hole No. 1 & 8 completed out of 08 Nos. • Letter sent to CPA on 16.05.2023 and 27.06.2023 wherein requested to pursue with PCCF , DoEF, ANA for early clearance of EC • Letter sent to PMB on 13.07.2023 and requested that the bore hole No. 2 to 7 is nearer to the existing berthing face of Long Island jetty and may lead to inconvenience to the speed boat arriving from Port Blair and local boats plying between Yeretta to Long Island. • Speed boats and local boats berthing in the Long Island jetty may please be diverted to the nearest Marine Hard available at Long Island for a period of 03 months till completion of bore holes. Reply awaited. •Form -1 submitted to A&N Adm. for getting signature on 07.12.2023 *The amount mentioned in the tender cost column is meant for Env. studies. •The project will be taken up on receipt of EC.

**ANDAMAN LAKSHADWEEP HARBOUR WORKS
STATEMENT SHOWING THE QUARTERLY PROGRESS REPORT FOR THE QUARTER ENDING DEC -2023**

(CIVIL WORKS)

1. Civil works costing Rs. 5.00 crores and above.
2. Electrical works costing Rs. 1.00 Crore and above.
3. Horticulture works costing Rs. 10.0 Lakhs and above.

S.No.	Name of work and location	Estimated cost Rs. In crore	Tender cost Rs. In Crore	Percentage above/below schedule of rates	Agreement No.	Agency	Mode of tendering (Open/LTE/Nomination etc)	Date of commencement	Date of completion	Schedule Delivery Period (As per sanction)	Present Status	Physical progress on works in %	Name, Designation of Officer-in-charge with address	Remarks
1	2	3	4	5	6	7		8	9			10	11	12
1	Civil works costing Rs. 5.00 Crore and above													
10	Construction of CC road from old Jetty to new jetty in smith Island in Diglipur in Andaman & Nicobar Islands.	7.02	* 0.13	-	ALHW/ENV/ RFP-12/2020-21/1699 Dtd: 20.07.2021	M/s. S. V. Enviro Labs & Consultant, Visakhapatnam	Open (EIA studies)	20.07.2021 (EIA)	19.01.2021 (EIA)	12 months	Form -1 submitted to A&N Adm. for getting signature on 07.12.2023	6	Shri.E.Anjaiah EE(C), Rangat Bay.	<ul style="list-style-type: none"> EIA study completed. EIA study completed. ANA provided CZMP map recently sent to IRS,AU. Draft CRZ map received from the consultant and found some discrepancies in the map. Informed to the consultant to attend and submit the final copy with report. ALHW has requested Deputy Commissioner, N & M Andaman, Mayabunder on 18.04.2023 with a request to set a part the required land at Smith Island at Diglipur Letter sent to CPA on 16.05.2023 and 27.06.2023 wherein requested to pursue with PCCF , DoEF , ANA for early clearance of EC. Consultant informed on 07.08.2023 that the EIA Report as per Notfn. 2011 will be finalized and submitted shortly. Form -1 submitted to A&N Adm. for getting signature on 07.12.2023 *The amount mentioned in the column in the tender cost is meant for Env. studies. The project will be taken up on receipt of EC.
11	Providing floating Jetty with RCC floats at Ross & smith Island , Diglipur in Andaman & Nicobar Islands.	15.78	* 0.15	-	EE/ALHW/ENV/ AGT-01/2021-22 Dtd: 12.04.2021	M/s. EQMS India Pvt Ltd. New Delhi	Open (EIA studies)	28.07.2020 (EIA)	27.01.2021 (EIA)	12 months	Form -1 submitted to A&N Adm. for getting signature on 07.12.2023	6	Shri.E.Anjaiah EE(C), Rangat Bay.	<ul style="list-style-type: none"> The Consultant submitted the EIA Report on 03.08.2023, accordingly, the consultant has been asked to attend the correction made in the report on 04.08.2023. Form -1 submitted to A&N Adm. for getting signature on 07.12.2023 *The amount mentioned in the tender cost column is meant for Env. studies. The project will be taken up on receipt of EC.

**ANDAMAN LAKSHADWEEP HARBOUR WORKS
STATEMENT SHOWING THE QUARTERLY PROGRESS REPORT FOR THE QUARTER ENDING DEC -2023**

(CIVIL WORKS)

1. Civil works costing Rs. 5.00 crores and above.
2. Electrical works costing Rs. 1.00 Crore and above.
3. Horticulture works costing Rs. 10.0 Lakhs and above.

S.No.	Name of work and location	Estimated cost Rs. In crore	Tender cost Rs. In Crore	Percentage above/below schedule of rates	Agreement No.	Agency	Mode of tendering (Open/LTE/Nomination etc)	Date of commencement	Date of completion	Schedule Delivery Period (As per sanction)	Present Status	Physical progress on works in %	Name, Designation of Officer-in-charge with address	Remarks
1	2	3	4	5	6	7		8	9			10	11	12
1	Civil works costing Rs. 5.00 Crore and above													
12	Providing Passenger Amenities at Long Island in Middle Andaman.	10.48	* 0.14	-	ALHW/ENV/RPF-12/AERIAL BAY /2020-21/1699 Dtd: 20.07.2021	SV Enviro Labs, Visakhapatnam	Open (EIA studies)	16.08.2021 (EIA)	15.02.2022 (EIA)	24 months	Form -1 submitted to A&N Adm. for getting signature on 07.12.2023	6	Shri.E.Anjaiah EE(C), Rangat Bay.	<ul style="list-style-type: none"> EIA study completed. 2000 sqm land requested from ANA & the same is in advance stage at DC , North & Middle Andaman dt 17.03.2022. Letter sent to CPA on 16.05.2023 and 27.06.2023, where in requested to persue with PCCF , DoFE , ANA for early clearance of EC. Form -1 submitted to A&N Adm. for getting signature on 07.12.2023 *The amount mentioned in the tender cost column is meant for Env. studies. The project will be taken up on receipt of EC.
13	Construction of Sea Port Terminal at Shaheed Dweep (Neil Island) in Andaman & Nicobar Islands.	37.47	* 0.11	-	EE/ALHW/ENV/ AGT-02/2021-22 Dtd: 12.04.2021	M/s Indomer Coastal Hydraulic Pvt. Ltd.	Open (EIA studies)	17.05.2021 (EIA)	16.11.2021 (EIA)	24 months	Form -1 submitted to A&N Adm. for getting signature on 07.12.2023	6	Shri.N.Suryanarayana Raju, EE(OS), P/Blair.	<ul style="list-style-type: none"> EIA study completed. Letter sent to CPA on 16.05.2023 and 27.06.2023, where in requested to persue with PCCF , DoEF , ANA for early clearance of EC. *The amount mentioned in the column in the tender cost is meant for Env. studies. The project will be taken up on receipt of EC.
14	Strengthening of existing RCC jetty at Aerial Bay in Diglipur in North Andaman.	34.61	0.18	-	EE/ALHW/ENV/ AGT-09/2020-21 Dtd: 29.01.2021	SV Enviro Labs, Visakhapatnam	Open (EIA studies)	28.01.2021 (EIA)	27.01.2022 (EIA)	42 months	EIA studies completed.	6	Shri.E.Anjaiah EE(C), Rangat Bay.	<p>The amount mentioned in the column in the tender cost is meant for Env. studies.</p> <ul style="list-style-type: none"> EIA studies completed and ICZMP map is awaited from forest department for preparation of CRZ mapping. Letter received form forest dept on 10.01.2023 that CZMP map of North Andaman Island is under preparation with NCSCM, Chennai. On receipt of CZMP ,IRS will prepare CRZ map and EIA report will be submitted by the agency on receipt of CRZ . On completion of the above, application for EC/CRZ will be uploaded in PARIVESH portal. The project will be taken up on receipt of EC.

**ANDAMAN LAKSHADWEEP HARBOUR WORKS
STATEMENT SHOWING THE QUARTERLY PROGRESS REPORT FOR THE QUARTER ENDING DEC -2023**

(CIVIL WORKS)

1. Civil works costing Rs. 5.00 crores and above.
2. Electrical works costing Rs. 1.00 Crore and above.
3. Horticulture works costing Rs. 10.0 Lakhs and above.

S.No.	Name of work and location	Estimated cost Rs. In crore	Tender cost Rs. In Crore	Percentage above/below schedule of rates	Agreement No.	Agency	Mode of tendering (Open/LTE/Nomination etc)	Date of commencement	Date of completion	Schedule Delivery Period (As per sanction)	Present Status	Physical progress on works in %	Name, Designation of Officer-in-charge with address	Remarks
1	2	3	4	5	6	7		8	9			10	11	12
1	Civil works costing Rs. 5.00 Crore and above													
15	Maintenance Dredging of Navigational Area Inside Mus Harbour in Car Nicobar.	11.62	9.23	(-)3.85%	EE/ALHW/ENV/AGT-31/2018-19 Dtd: 18.03.2019	M/s Jeevan Dredging Ltd(JV) , Gujarat	Open	21.03.2020	Work Terminated on 22.04.2022	06 months	Work Terminated on 22.04.2022	6	Shri. Subrata Bala, EE(K&GN), Campbell Bay	<ul style="list-style-type: none"> •Work Terminated on 22.04.2022 due to non performance by the agency. •Letter sent to PMB for their consent for recalling of tender for the balance work on 12.10.2022.Reply awaited. •The dredging quantity also need to be re-calculated, since the earlier estimated quantity worked out during Nov-2011 as 1,60,000 cum and during the year 2018 as 2,67,000 cum. Additionally, the dredging rate also to be revised to align with the current market rates. • In order to take up the dredging work, a confirmation letter sent to PMB on 08.11.2023. Reply awaited.
16	Extension and Strengthening of the existing jetty at Aberdeen.	6.47	4.47	(-) 9.31%	EE/OS/AGT-22/2022-21 DTD 12.02.2021	M/s A. Manickam & Sons , Contractor, Port Blair	Open	16.01.2021	Work terminated on 28.03.2023	12 months	Work was terminated on 28.03.2023	10	Shri.N.Suryanarayana Raju, EE(DD), P/Blair.	<ul style="list-style-type: none"> •Due to non performance of the work, the work was terminated on 28.03.2023 as per the terms and conditions of contract agreement. •This subject has been discussed in detailed during PMB meeting held on 21.04.2023 and CPA requested to ALHW that the work being executed under the existing contract may be explore after due diligence considering the emergent requirement. •NIT for the balance work under process. •The agency M/s A.Manickam & Sons filed a suit against UOI & others - Notice to Show Cause on 04.09.2023. •Hon'ble court has warned ALHW authority to appear in the court in person or by a Pleader on 3rd October 2023. •DCE(A) issued a letter to the Advocate Shri. V. D. Sivabalan requested for grant of 4 weeks for submission of Counter statement of facts. •After hearing the respective counsels for the respective parties the matter for filing written objection by respondent, further the matter was fixed on 06.11.2023. Matter was taken before the Hon'ble District Judge on 07.11.2023. In which hearing has been further fixed on 23.01.2024.

ANDAMAN LAKSHADWEEP HARBOUR WORKS
STATEMENT SHOWING THE QUARTERLY PROGRESS REPORT FOR THE QUARTER ENDING DEC -2023

(CIVIL WORKS)

1. Civil works costing Rs. 5.00 crores and above.
 2. Electrical works costing Rs. 1.00 Crore and above.
 3. Horticulture works costing Rs. 10.0 Lakhs and above.

S.No.	Name of work and location	Estimated cost Rs. In crore	Tender cost Rs. In Crore	Percentage above/below schedule of rates	Agreement No.	Agency	Mode of tendering (Open/LTE/Nomination etc)	Date of commencement	Date of completion	Schedule Delivery Period (As per sanction)	Present Status	Physical progress on works in %	Name, Designation of Officer-in-charge with address	Remarks
1	2	3	4	5	6	7		8	9			10	11	12
1	Civil works costing Rs. 5.00 Crore and above													
17	Construction of Coast guard Jetty at Diglipur. RCE sanctioned Rs. 2993.50 Lakhs dt 01.11.2022.	9.96 RCE 29.93	7.18	(-)17.5%	ALHW/TECH/PLG/ AGT-07/2016-17 Dtd: 14.12.2016	M/s A.G. Construction (JV), Port Blair	Open	02.05.2017 (re-commenced on 18.03.2022 after obtaining NOC from PMB)	31.05.2025	48 months (RCE)	Foundation part completed, super structure yet to commence	49	Shri.E.Anjaiah EE(C), Rangat Bay.	<ul style="list-style-type: none"> Budgetary offer received from NIOT for an amount of Rs.21.71 Lakh, NIO, Goa for an amount of Rs.75.00 Lakh and IRS, AU, Chennai submitted the proposal for preparation of CRZ map for Rs.9.44 Lakh. The same is under scrutiny. Now ,DCE(A) decided to execute the full work with the existing agreement substituting concrete item and accordingly meeting conducted with contract agency on 29.04.2023 CVO conducted a CTE type examination & necessary direction issued to DCE(A) to review the substituted item. DCE(A) submitted the substituted item to CE&A Approval, However the same has been returned to DCE(A) for reexamine with all relevant claims. Foundation part 45 piles completed out of 45 on 19.08.2023. Super structure to be takenup.
18	Construction of RCC jetty for Indian Coast Guard at Mayabunder, North and Middle Andaman. (Mayabunder in North Andaman)	9.62	6.42	(-) 21.11 %	ALHW/TECH/PLG/ AGT-08/2017-18 Dated.19.14.2014	M/s. P. Surya Rao, Govt, Contractor, Port Blair	Open	01.05.2017	01.11.2018 (as per Agt)	36 months	RCE is being submitted.	15	Shri.E.Anjaiah EE(C), Rangat Bay.	<ul style="list-style-type: none"> 06 nos. pile cast and boring completed for another 03 nos piles. The work was stopped and the NOC issued by the PMB has been with drawn on 09.05.2017. Due to Administrative reason the work was held up and later stage it has been decided to foreclosure. The unutilized balanced amount of Rs. 92.03 Lakh is being utilized in Diglipur Jetty Works as per the direction of ICG vide letter No. 138/6/13 dtd: 10.06.2022. As requested by coast Guard , RCE is being submitted.
19	Construction of fish Landing centers at Campbell Bay.	6.83	5.29	(-)11.26%	ALHW/TECH/PLG/ AGT-09/2016-17 Dtd: 09.12.2016	Shri.K. Unni Krishna Pillai, Contractor, Campbell Bay	Open	07.11.2016	30.04.2020	(18 months)	work completed.	100	Shri. Subrata Bala EE(Civil),	All Work completed on 30.4.2020 and handed over to fisheries dept. on13.01.2022 .
20	Restoration of Damaged Breakwater at Hut Bay - Placing of CC Blocks of Sizes 1m x 1m x 1m and 8 Ton Tetrapods from 800M to 1200M Chainage at sea side of Breakwater at Hut Bay in Little Andaman.	14.66	9.19	(-)10.02%	EE/ALHW/ENV/AgT- 29/2018-19 Dt. 05.02.2019	Shri. P. Naidu, Contractor, Port Blair.	Open	01.02.2019	24.09.2020	18 months	work completed.	100	Shri.E.Anjaiah EE(Marine), Hut Bay.	Work completed & final bill settled.

**ANDAMAN LAKSHADWEEP HARBOUR WORKS
STATEMENT SHOWING THE QUARTERLY PROGRESS REPORT FOR THE QUARTER ENDING DEC -2023**

(CIVIL WORKS)

1. Civil works costing Rs. 5.00 crores and above.
2. Electrical works costing Rs. 1.00 Crore and above.
3. Horticulture works costing Rs. 10.0 Lakhs and above.

S.No.	Name of work and location	Estimated cost Rs. In crore	Tender cost Rs. In Crore	Percentage above/below schedule of rates	Agreement No.	Agency	Mode of tendering (Open/LTE/Nomination etc)	Date of commencement	Date of completion	Schedule Delivery Period (As per sanction)	Present Status	Physical progress on works in %	Name, Designation of Officer-in-charge with address	Remarks
1	2	3	4	5	6	7		8	9			10	11	12
I	Civil works costing Rs. 5.00 Crore and above													
21	Restoration of Damaged Breakwater & at Hut Bay - Formation of Breakwater with stones and Tetrapods.	80.98	36.18	(+)33.48%	EEM/LA/DB/Agt-66/2008-09 Dt. 24.11.2008	M/s RDS Project Ltd., Port Blair.	Open	28.11.2008	30.09.2018	40 Months	Work completed	100	Shri.E.Anjaiah EE(Marine), Hut Bay.	work completed .
22	Construction of RCC jetty with vehicle ferry ramp at Afra Bay in Great Nicobar Islands	17.21	6.20	(-)17.94%	DCE-III/CB/DB/AGT-41/2014-15 Dtd: 12.02.2015	M/s Kailash Engineering Company, Port Blair	Open	19.12.2014	14.04.2018	24 Months	Work completed	100	Shri. Subrata Bala EE(Civil),	Work completed and handed over to PMB on 30.11.2018.
II	Electrical /Mechanical works costing Rs. 1.00 Crore and above													
NIL														
III	Horticulture works costing Rs. 10.00 Lakh and above													
NIL														

As pe Agt

05.10.2017

As pe Agt

As pe Agt

02.09.2018

16.01.2021

As pe Agt

As pe Agt