

DEPOSIT WORK OF AIRPORT AUTHORITY OF INDIA FOR THE MONTH OF AUGUST- 2023

SL. No.	Name of project	Sanctioned cost (in Lakhs)	Amount deposited (in lakhs)	Start Date	Date of Completion (Revised)	Present Status of the project	Cum.Exp. 31.08.2023 (₹in Lakhs)
1	<p>Development of Water Aerodrome at Shaheed Dweep (Neil Island), Swaraj Dweep (Havelock) in South Andaman and Long Island in North & Middle Andaman.</p> <p>AA&ES No. AAI/PB/APD/Water Aerodrome /2020 - 21/ 2173, Dt:01/07/2020</p>	5824.28	0.00				
a)	Supply and Installation of RCC Floating Jetty and Marker Buoys for Water Aerodrome at Shaheed Dweep (Neil Island) in South Andaman.			-	05 months from date of award of work.	<ul style="list-style-type: none"> ▪EC accorded on 01.08.2023 vide No.EC23A029AN188334. ▪Work will be awarded on receipt of PG from L1 bidder. ▪ Letter issued to Civil Aviation on 04.08.2023 requested to issue suitable directives to the respective executive agencies to finalize the timeline for land side amenities for the proposed facilities so that the water side facilities /services could be made operational simultaneously. ▪L1 Bidder has extended the bid validity up to 30.09.2023. ▪Letter issued to Airport authority Dated:16.08.2023 to confirm the scope of work as per the EC(EC given only to floating jetty 432 sqm , other facilities not mentioned) so as to place LOA to the executing agency. 	0.00
b)	Supply and Installation of RCC Floating Jetty and Marker Buoys for Water Aerodrome at Swaraj Dweep (Havelock Island) in South Andaman.			-	05 months from date of award of work.	<ul style="list-style-type: none"> ▪EC accorded on 15.9.2023 vide EC No.23A2903AN5445745N. ▪Letter issued to Airport authority Dated:16.09.2023 to confirm the scope of work as per the EC(EC given only to floating jetty 432 sqm , other facilities not mentioned) so as to place LOA to the executing agency. 	

DEPOSIT WORK OF AIRPORT AUTHORITY OF INDIA FOR THE MONTH OF AUGUST- 2023

SL. No.	Name of project	Sanctioned cost (in Lakhs)	Amount deposited (in lakhs)	Start Date	Date of Completion (Revised)	Present Status of the project	Cum.Exp. 31.08.2023 (₹in Lakhs)
c)	Supply and Installation of RCC Floating Jetty and Marker Buoys for Water Aerodrome at Long Island in North & Middle Andaman.			-	-	<p>05 months from date of award of work.</p> <ul style="list-style-type: none"> ▪EC accorded on 07.08.2023 vide No.EC23A029AN185980 ▪Work will be awarded on receipt of PG from L1 bidder. ▪ Letter issued to Civil Aviation on 04.08.2023 requested to issue suitable directives to the respective executive agencies to finalize the timeline for land side amenities for the proposed facilities so that the water side facilities /services could be made operational simultaneously. ▪L1 Bidder has extended the bid validity up to 30.09.2023. ▪Letter issued to Airport authority Dated:16.08.2023 to confirm the scope of work as per the EC(EC given only to floating jetty 432 sqm , other facilities not mentioned) so as to place LOA to the executing agency. 	0.00
d)	Dredging the Nallah Bed in the Speed Boat way at Swaraj Dweep (Havelock Island) South Andaman.			-	-	<p>While processing the tender for dredging the Nallah bed certain clarifications like providing the bathymetric survey report for the location of the dredging area at Swaraj Dweep sought from the consultant ie. M/s Feedback Infra Pvt. Ltd, Mumbai, for which they replied that “they proposed Solar boat where the minimum water requirement is only 400 mm, so dredging is not required.”Therefore the tender for Dredging the Nallah bed for the speed boat at Swaraj Dweep is dropped by this department and communicated to AAI vide letter No.ALHW/TECH/6(157)/2021/1897 Dtd: 11.08.2021</p>	

DEPOSIT WORK OF AIRPORT AUTHORITY OF INDIA FOR THE MONTH OF AUGUST- 2023

SL. No.	Name of project	Sanctioned cost (in Lakhs)	Amount deposited (in lakhs)	Start Date	Date of Completion (Revised)	Present Status of the project	Cum.Exp. 31.08.2023 (₹in Lakhs)
e)	Construction of Fixed walkway connecting to Floating Walkway at Long Island in North & Middle Andaman.			-	05 months from date of award of work.	<ul style="list-style-type: none"> ▪L1 bidder finalized and valid upto 12.04.2022 and extended the bid validity by the L1 bidder till 11.07.2022. ▪Requested the agency to extend the bid validity upto 31.01.2023. Reply awaited. ▪Many letters sent the Secretary , MoCA for depositing of fund and to spare the EC to issue the LOA. Reminder letter sent on 21.11.2022 . ▪L1 bidder refused to extend the bid validity further & stating on 01.03.2023 that due to increase the material & labour cost , the bid unable to extend.Tender being cancelled. 	

Executive Engineer(ALHW)