

**ANDAMAN LAKSHADWEEP HARBOUR WORKS
STATEMENT SHOWING THE QUARTERLY PROGRESS REPORT FOR THE QUARTER ENDING SEP -2023**

(CIVIL WORKS)

1. Civil works costing Rs. 5.00 crores and above.
2. Electrical works costing Rs. 1.00 Crore and above.
3. Horticulture works costing Rs. 10.0 Lakhs and above.

S.No.	Name of work and location	Estimated cost Rs. In crore	Tender cost Rs. In Lakhs	Percentage above/below schedule of rates	Agreement No.	Agency	Date of commencement	Time of completion	Physical progress on works in %	Name of Engineer-in-charge with address	Remarks
1	2	3	4	5	6	7	8	9	10	11	12
1	Civil works costing Rs. 5.00 Crore and above										
1	Development of Sea Route to Baratang Island in Andaman & Nicobar Islands.	45.16	1400	22.22%	DCE-I/DB/AGT-01/2015-16 dtd: 22.03.2016	M/s Srishaila Construction, Bangalore	30.01.2016	24 months	100%	Shri.N.Suryanarayan a Raju EE(OS), P/Blair.	<p>Work completed on 30.09.2017 & inaugurated by Hon'ble Minister Shri. Nitin Gadkari, MoSRT&H on 06.10.2017.</p> <ul style="list-style-type: none"> ● Arbitration tribunal has awarded. Majority award has gone in favour of M/s Srishaila Construction, Contractor. ● Ministry has conveyed approval to file case at the Hon'ble High court of Kolkata , circuit Bench at Port Blair. ● Hon'ble high court bench at Port Blair has dismissed for withdrawal and liberty to file appeal at the District Court , Port Blair. <p>Appeal filed with the District Court, Port Blair on 01.04.2022 vide case No.3 of 2022.</p> <ul style="list-style-type: none"> ● M/s Srishaila Construction Pvt. Ltd filed a other executive case -01 of 2022 in the District Court Port Blair and District court ordered for Rs.9,51,43,167/- and directed to appear on 22.08.2022 ● Letter has been sent to Ministry on 29.08.2022 with a request to engage solicitor General for defending the case from department side to high court challenging the district arbitral award. ● Application for stay submitted to the District court against case no.1 of 2022 and informed to Ministry on 21.09.2022 and requested for concurrence.

**ANDAMAN LAKSHADWEEP HARBOUR WORKS
STATEMENT SHOWING THE QUARTERLY PROGRESS REPORT FOR THE QUARTER ENDING SEP -2023**

(CIVIL WORKS)

1. Civil works costing Rs. 5.00 crores and above.
2. Electrical works costing Rs. 1.00 Crore and above.
3. Horticulture works costing Rs. 10.0 Lakhs and above.

S.No.	Name of work and location	Estimated cost Rs. In crore	Tender cost Rs. In Lakhs	Percentage above/below schedule of rates	Agreement No.	Agency	Date of commencement	Time of completion	Physical progress on works in %	Name of Engineer-in-charge with address	Remarks
1	2	3	4	5	6	7	8	9	10	11	12
1	Civil works costing Rs. 5.00 Crore and above										
											<ul style="list-style-type: none"> ● On 16.03.2023 Hon'ble High Court directed to secure a sum of Rs. 7.50 crore with the learned Registrar of High Court of Calcutta Circuit Bench at Port Blair within the period of six weeks from the date of said order. Approval received from MoPSW on 28.04.2023 for remittance of Rs.7.50 Crore as arbitration award amount in favor of Registrar of Calcutta High Court and deposited on 28.04.2023 itself ● Letter sent to MoPSW on 09.05.2023 with a request to take up the matter with Legal cell of Ministry and approval for appointment of Solicitor General for defending the case. ● Approval accorded from MoPSW on 29.05.2023 for engagement of Shri.Ashok Kumar Chakrabarti ,Ld. The Additional Solicitor General of India, Calcutta High Court for defending the case in High court of Calcutta Circuit Bench at Port Blair. Letter with document has been sent to Shri.M.C.Prusty, Additional Govt.Advocates & in-charge, Kolkata on 01.06.2023 ● Letter sent to Ministry on 16.12.2022 and 27.12.2022 for the approval for challenge the Judgement. ● Date of hearing was on 17.07.2023, which is again extended to 16.08.2023. The Court Case stands adjourned till the next available circuit on 18.09.2023. The same has been informed to the Ministry on 24.08.2023. ● Matter heard on 19.09.2023 and the High Court fixed the final hearing on 21.09.2023. ● Final Hearing held on 26.09.2023 in favour of agency, Ministry directed ALHW to prepare on the further course of action to be taken in line with the outcome of the court judgment for further defending the case in appropriate level of court after consulting with a suitable advocate.

**ANDAMAN LAKSHADWEEP HARBOUR WORKS
STATEMENT SHOWING THE QUARTERLY PROGRESS REPORT FOR THE QUARTER ENDING SEP -2023**

(CIVIL WORKS)

1. Civil works costing Rs. 5.00 crores and above.
2. Electrical works costing Rs. 1.00 Crore and above.
3. Horticulture works costing Rs. 10.0 Lakhs and above.

S.No.	Name of work and location	Estimated cost Rs. In crore	Tender cost Rs. In Lakhs	Percentage above/below scheduled rates	Agreement No.	Agency	Date of commencement	Time of completion	Physical progress on works in %	Name of Engineer-in-charge with address	Remarks
1	2	3	4	5	6	7	8	9	10	11	12
1	Civil works costing Rs. 5.00 Crore and above										
2	Construction of additional approach jetty ,extension of berthing jetty & dredging in front of jetty at Neil Island in A& N Island.	38.19	1864.87	(-)21.20%	ALHW/TECH/PLG/AGT-10/2016-17 Dtd: 29.12.2016	Shri. K.Unni Krishnan Pillai ,Contractor, Campbell Bay	18.01.2017	24 months	100%	Shri.N.Suryanarayanan a Raju, EE(OS), P/Blair.	Present status Work completed on 30.11.2019. Accounts being settled. ● Approval for time overrun awaited from MoPSW.
3	Construction of Additional approach and Wharf at Hut Bay in Little Andaman	45.55	3033.09	(-)18.54%	EE/ALHW/AGT-25/2018-19 Dtd: 20.07.2018	M/s Kailash Engineering Company, Port Blair	03.08.2018	30 months	100%	Shri.E.Anjaiah, EE(Marine), Hut Bay.	● Work completed in all respect on 15.09.2021. ● Approval for cost overrun of 8.37% awaited from MoPSW. ● Query raised by MoPSW on 03.05.2023 for seeking additional amount for completion of work and reply sent to ministry on 30.06.2023 ● Approval awaited from MoPSW.

**ANDAMAN LAKSHADWEEP HARBOUR WORKS
STATEMENT SHOWING THE QUARTERLY PROGRESS REPORT FOR THE QUARTER ENDING SEP -2023**

(CIVIL WORKS)

1. Civil works costing Rs. 5.00 crores and above.
2. Electrical works costing Rs. 1.00 Crore and above.
3. Horticulture works costing Rs. 10.0 Lakhs and above.

S.No.	Name of work and location	Estimated cost Rs. In crore	Tender cost Rs. In Lakhs	Percentage above/below schedule of rates	Agreement No.	Agency	Date of commencement	Time of completion	Physical progress on works in %	Name of Engineer-in-charge with address	Remarks
1	2	3	4	5	6	7	8	9	10	11	12
1	Civil works costing Rs. 5.00 Crore and above										
4	Extension of New Dry Dock – II at Marine Dockyard in Port Blair, South Andaman.	123.95.	7018.97	(-) 1%	ALHW/TECH/PLG/AGT-04/2017-18/DTD 17.03.2017	M/S RDS PROJECTS PORT BLAIR	07.03.2017	63 MONTHS	90%	Shri.N.Suryanarayan a Raju, EE(DD), P/Blair.	<ul style="list-style-type: none"> ● EOT requested from Ministry on 28.07.2023 up to 31.12.2023. ● Raising of end wall of old dry dock upto (+) 2.50 mtr completed and ready for operation w.e.f 11.09.2023. Letter issued to DSS, A&N Administration Dtd:11.09.2023 for taking up the docking/undocking operation of the lined up vessels. ● A Letter has been sent to IITM seeking advice from the consultant, Prof. Nilanjan Saha to which the consultant Prof. has declined to provide the details with a advice to seek such information from the competent authority. ● Accordingly, The Dean, IC & SR, IITM, Chennai has been requested on 29.08.2023 to advice ALHW for way ahead. Reply awaited please. ● Dock wall 80.00m completed out of 90m & Floor 80.00m completed out of 90.00m . ● Dewatering pump house: 1st floor slab completed and column raising for 2nd floor is in progress. ● Dewatering drain: Excavation 115m , base slab -115 m , side wall -115m and top slab -30m completed out of 120m.

**ANDAMAN LAKSHADWEEP HARBOUR WORKS
STATEMENT SHOWING THE QUARTERLY PROGRESS REPORT FOR THE QUARTER ENDING SEP -2023**

(CIVIL WORKS)

1. Civil works costing Rs. 5.00 crores and above.
2. Electrical works costing Rs. 1.00 Crore and above.
3. Horticulture works costing Rs. 10.0 Lakhs and above.

S.No.	Name of work and location	Estimated cost Rs. In crore	Tender cost Rs. In Lakhs	Percentage above/below scheduled rates	Agreement No.	Agency	Date of commencement	Time of completion	Physical progress on works in %	Name of Engineer-in-charge with address	Remarks
1	2	3	4	5	6	7	8	9	10	11	12
1	Civil works costing Rs. 5.00 Crore and above										
5	Construction of Sea wall/shore protection work at Mus in Car Nicobar in Andaman & Nicobar Islands .	49.19	—	—	—	—	—	—		Shri. Subrata Bala, EE(K&GN), Campbell Bay	<p>Present status</p> <ul style="list-style-type: none"> • RCE for Rs 47.13 Cr submitted on 06.06.2023 to Ministry. A letter received from the Ministry on 19.06.2023 with the direction to submit the DIB memorandum for the appraisal / approval of revised cost committee DIB memorandum sent to MoPSW on 03.07.2023. Moreover the Environmental Clearance was also obtained on 30.03.2021. • DO letter sent to Chief Secretary by JS (SM) on 27.06.2023 and requested to convey the consent for revised length of sea wall of 450m with 150m approach road. • Based on that, letter received from APWD on 12.07.2023 requested for consent for execution of 450m sea wall with 150m approach road and further action to be taken up by ALHW. • Letter sent to CWPRS on 14.07.2023 to confirm the effectiveness of revised sea wall length of 450m as recommended in the report to take up the project. Reply received from CWPRS on 31.07.2023 and clarified that the erosion rate at point A toward North decrease by 50% as compared to existing condition for a distance of 150m and accretion was noticed for a distance of 500m long the shore in 20 years from point C towards B in existing as well as proposed conditions of sea wall.
											<p>Hence , considering the portion on the lee –side of the breakwater as sheltered due to the waves approaching predominantly from SW, WSW and SSW directions the length of sea wall was optimised as 450m.</p> <ul style="list-style-type: none"> • Matter intimated to APWD along with CWPRS reply on 03.08.2023. Reply received from APWD with a remark that henceforth to take-up the matter with PMB/A&N Administration/Ministry, as they are no longer involved with the project. • Letter Sent to PMB on 12.09.2023 for their consent, reply awaited.

**ANDAMAN LAKSHADWEEP HARBOUR WORKS
STATEMENT SHOWING THE QUARTERLY PROGRESS REPORT FOR THE QUARTER ENDING SEP -2023**

(CIVIL WORKS)

1. Civil works costing Rs. 5.00 crores and above.
2. Electrical works costing Rs. 1.00 Crore and above.
3. Horticulture works costing Rs. 10.0 Lakhs and above.

S.No.	Name of work and location	Estimated cost Rs. In crore	Tender cost Rs. In Lakhs	Percentage above/below scheduled rates	Agreement No.	Agency	Date of commencement	Time of completion	Physical progress on works in %	Name of Engineer-in-charge with address	Remarks
1	2	3	4	5	6	7	8	9	10	11	12
1	Civil works costing Rs. 5.00 Crore and above										
6	Extension of Berthing Jetty at Campbell Bay in Great Nicobar Island.	16.85	1017.09	(-)18.35	DCE(N)/CB/DB/AGT-02/2022-23 Dated: 26.08.2022	M/s MM Lailash Construction Pvt. Ltd.Port Blair	22.06.2022	15 months	41%	Shri. Subrata Bala, EE(K&GN), Campbell Bay	<ul style="list-style-type: none"> ● EC accorded on 24.03.2022 ,work awarded on 22.06.2022. ● 29 piles completed out of 40 piles. ● Precast beam-15 Nos. casted out of 66 Nos.and place 04 nos. ● Precast slab - 13 nos casted out of 54 nos. ● Pile cap- 28 Nos casted out of 40 Nos.
7	Development of Sea Port Terminal at Swaraj Dweep in A&N Island.	24.98	2033.62	(+) 20.74	ALHW/EE/OS/AGT-18/2020-21 DTD 15.12.2020	M/S RPP INFRA PROJECTS, LTD TAMILNADU	04.01.2021	20 MONTHS	19%	Shri.N.Suryanarayan a Raju, EE(OS), P/Blair.	<ul style="list-style-type: none"> ● Mat Footing 6 Nos. 4 Nos. ● Strip Footing 6 Nos. 6 Nos. ● Plinth beam 646.67 Rmt 542.456 Rmt ● Plinth wall 567.14 Rmt 488.194 Rmt . ● Column 82 Nos. 60 Nos. (1st Lift) ● Stair Case 04 Nos 01
8	Providing Separate approach way for cargo movement in Swaraj Dweep Jetty (Size 161.87 x 6.00m)	13.47	1034.97	(-) 8.82 %	EE/OS/AGT/01/2022-23/ DTD 13.05.2022	Shri. P Naidu, Contractor, port Blair	24.03.2022	12 Months	100%	Shri.N.Suryanarayan a Raju, EE(OS), P/Blair.	<ul style="list-style-type: none"> ● Civil work Completed in all respect on 10.08.2023. ● The Project was inaugurated by Special Secretary, Shri. Kale Amit on 23.09.2023 . ● From 27.09.2023 on wards the old approach jetty has been closed and opened the new approach jetty for cargo and passenger movement by A&N Adm.

**ANDAMAN LAKSHADWEEP HARBOUR WORKS
STATEMENT SHOWING THE QUARTERLY PROGRESS REPORT FOR THE QUARTER ENDING SEP -2023**

(CIVIL WORKS)

1. Civil works costing Rs. 5.00 crores and above.
2. Electrical works costing Rs. 1.00 Crore and above.
3. Horticulture works costing Rs. 10.0 Lakhs and above.

S.No.	Name of work and location	Estimated cost Rs. In crore	Tender cost Rs. In Lakhs	Percentage above/below schedule of rates	Agreement No.	Agency	Date of commencement	Time of completion	Physical progress on works in %	Name of Engineer-in-charge with address	Remarks
1	2	3	4	5	6	7	8	9	10	11	12
1	Civil works costing Rs. 5.00 Crore and above										
9	Extension of Jetty by 150m x 20m and 8 Navigational aids at Long Island in Andaman & Nicobar Island.	94.74	* 14.29	—	EE/ALHW/ENV/AGT-12/2020-21 Dtd: 26.03.2021	M/s. S. V. Enviro Labs & Consultant, Visakhapatnam	26.03.2021	06 months	6	Shri.E.Anjaiah EE(C), Rangat Bay.	<ul style="list-style-type: none"> ● EIA study completed. ● Sub soil work is in progress, bore hole No. 1 & 8 completed out of 08 Nos. ● Letter sent to CPA on 16.05.2023 and 27.06.2023 wherein requested to pursue with PCCF , DoEF, ANA for early clearance of EC ● Letter sent to PMB on 13.07.2023 and requested that the bore hole No. 2 to 7 is nearer to the existing berthing face of Long Island jetty and may lead to inconvenience to the speed boat arriving from Port Blair and local boats plying between Yeretta to Long Island. ● Speed boats and local boats berthing in the Long Island jetty may please be diverted to the nearest Marine Hard available at Long Island for a period of 03 months till completion of bore holes. Reply awaited. ● Based on the minutes of meeting dated 26.05.2023 convened by Secretary, MoPSW, since the project proponent is PMB, A & N Administration, a letter sent to CPA, PMB, Port Blair along with Form-I of EIA report for signature on 26.07.2023, so that the same will be uploaded in PARIVESH Portal. PMB returned the same to ALHW in original without signature as per the decision taken in meeting held by Chief Secretary on 10.07.2023. Letter sent to Ministry on 21.08.2023 for further direction regarding signing of form-I. ● D.O letter from Ministry issued to Chief Secretary, ANA, to take necessary action to obtain EC. <p>*The amount mentioned in the column in the tender cost is</p>

**ANDAMAN LAKSHADWEEP HARBOUR WORKS
STATEMENT SHOWING THE QUARTERLY PROGRESS REPORT FOR THE QUARTER ENDING SEP -2023**

(CIVIL WORKS)

1. Civil works costing Rs. 5.00 crores and above.
2. Electrical works costing Rs. 1.00 Crore and above.
3. Horticulture works costing Rs. 10.0 Lakhs and above.

S.No.	Name of work and location	Estimated cost Rs. In crore	Tender cost Rs. In Lakhs	Percentage above/below scheduled rates	Agreement No.	Agency	Date of commencement	Time of completion	Physical progress on works in %	Name of Engineer-in-charge with address	Remarks
1	2	3	4	5	6	7	8	9	10	11	12
1	Civil works costing Rs. 5.00 Crore and above										
10	Construction of CC road from old Jetty to new jetty in smith Island in Diglipur in Andaman & Nicobar Islands.	7.02	*13.39	—	ALHW/ENV/ RFP-12/2020-21/1699 Dtd: 20.07.2021	M/s. S. V. Enviro Labs & Consultant, Visakhapatnam	20.07.2021	12 months	6	Shri.E.Anjaiah EE(C), Rangat Bay.	<ul style="list-style-type: none"> ●EIA study completed. ● EIA study completed. ANA provided CZMP map recently sent to IRS,AU. Draft CRZ map received from the consultant and found some discrepancies in the map. Informed to the consultant to attend and submit the final copy with report. ● ALHW has requested Deputy Commissioner, N & M Andaman, Mayabunder on 18.04.2023 with a request to set a part the required land at Smith Island at Diglipur ● Letter sent to CPA on 16.05.2023 and 27.06.2023 wherein requested to pursue with PCCF , DoEF , ANA for early clearance of EC. ● Consultant informed over phone on 07.08.2023 that the EIA Report as per Notfn. 2011 will be finalized and submitted shortly. ● Form – has to be submitted by the Project proponent – A& N Administration. <p>*The amount mentioned in the column in the tender cost is meant for Env. studies.</p>
11	Providing floating Jetty with RCC floats at Ross & smith Island , Diglipur in Andaman & Nicobar Islands	15.78	*15.57	—	EE/ALHW/ENV/ AGT-01/2021-22 Dtd: 12.04.2021	M/s. EQMS India Pvt Ltd. New Delhi	28.07.2020	12 months	6	Shri.E.Anjaiah EE(C), Rangat Bay.	<ul style="list-style-type: none"> ●EIA study completed. ●The Consultant submitted the Report on 03.08.2023, accordingly, the consultant has been asked to attend the correction made in the report and resubmit the same at the earliest dated 04.08.2023. Form –I has to be signed by the Project proponent – A& N Administration. ●Letter sent to Ministry on 21.08.2023 for further direction regarding signing of form-I. ●D.O letter from Ministry issued to Chief Secretary, ANA, to take necessary action to obtain EC. <p>*The amount mentioned in the column in the tender cost is meant for Env. studies.</p>

**ANDAMAN LAKSHADWEEP HARBOUR WORKS
STATEMENT SHOWING THE QUARTERLY PROGRESS REPORT FOR THE QUARTER ENDING SEP -2023**

(CIVIL WORKS)

1. Civil works costing Rs. 5.00 crores and above.
2. Electrical works costing Rs. 1.00 Crore and above.
3. Horticulture works costing Rs. 10.0 Lakhs and above.

S.No.	Name of work and location	Estimated cost Rs. In crore	Tender cost Rs. In Lakhs	Percentage above/below schedule of rates	Agreement No.	Agency	Date of commencement	Time of completion	Physical progress on works in %	Name of Engineer-in-charge with address	Remarks
1	2	3	4	5	6	7	8	9	10	11	12
1	Civil works costing Rs. 5.00 Crore and above										
12	Providing Passenger Amenities at Long Island in Middle Andaman	10.48	* 14.29	—	ALHW/ENV/RPF-12/AERIAL BAY /2020-21/1699 Dtd: 20.07.2021	SV Enviro Labs, Visakhapatnam	16.08.2021	06 months	6	Shri.E.Anjaiah EE(C), Rangat Bay.	<ul style="list-style-type: none"> ●EIA study completed. ●Uploading in the PARIVESH Portal which is under process. ●2000 sqm land requested from ANA & the same is in advance stage at DC , North & Middle Andaman dt 17.03.2022. ●Letter sent to CPA on 16.05.2023 and 27.06.2023, where in requested to persue with PCCF , DoFE , ANA for early clearance of EC. ●Based on the minutes of meeting dated 26.05.2023 convened by CS, ANA & JS along with ALHW, since the project proponent is PMB, A & N Administration. ●A letter sent to CPA, PMB, Port Blair along with Form-I for signature on 26.07.2023, for uploading in uploaded in PARIVESH Portal. ● PMB returned the same to ALHW in original without signature as per the decision taken in meeting held by Chief Secretary on 10.07.2023 . ●Letter sent to Ministry on 21.08.2023 for further direction regarding signing of form-I. ●D.O letter from Ministry issued to Chief Secretary, ANA, to take necessary action to obtain EC. <p>*The amount mentioned in the column in the tender cost is meant for Env. studies.</p>
13	Construction of Sea Port Terminal at Shaheed Dweep (Neil Island) in Andaman & Nicobar Islands.	37.47	* 11.26	—	EE/ALHW/ENV/ AGT-02/2021-22 Dtd: 12.04.2021	M/s Indomer Coastal Hydraulic Pvt. Ltd.	28.05.2021	06 months	6	Shri.N.Suryanarayan a Raju, EE(OS), P/Blair.	<ul style="list-style-type: none"> ●EIA study completed. ●Final report received from the consultant without CRZ map.Report will be submitted on receipt of Map. ●Letter sent to Pollution control Board for issue of NOC. ●Letter sent to CPA on 16.05.2023 and 27.06.2023, where in requested to persue with PCCF , DoEF , ANA for early clearance of EC. ●Work not commenced due to delay in obtaining the EC from the Competent authority. <p>*The amount mentioned in the column in the tender cost is meant for Env. studies.</p>

**ANDAMAN LAKSHADWEEP HARBOUR WORKS
STATEMENT SHOWING THE QUARTERLY PROGRESS REPORT FOR THE QUARTER ENDING SEP -2023**

(CIVIL WORKS)

1. Civil works costing Rs. 5.00 crores and above.
2. Electrical works costing Rs. 1.00 Crore and above.
3. Horticulture works costing Rs. 10.0 Lakhs and above.

S.No.	Name of work and location	Estimated cost Rs. In crore	Tender cost Rs. In Lakhs	Percentage above/below schedule of rates	Agreement No.	Agency	Date of commencement	Time of completion	Physical progress on works in %	Name of Engineer-in-charge with address	Remarks
1	2	3	4	5	6	7	8	9	10	11	12
1	Civil works costing Rs. 5.00 Crore and above										
14	Strengthening of existing RCC jetty at Aerial Bay in Diglipur in North Andaman.	34.61	18.89	-	EE/ALHW/ENV/AGT-09/2020-21 Dtd: 29..01.2021	SV Enviro Labs, Visakhapatnam	28.01.2021	12 months	6	Shri.E.Anjaiah EE(C), Rangat Bay.	The amount mentioned in the column in the tender cost is meant for Env. studies. <ul style="list-style-type: none"> EIA studies completed and ICZMP map is awaited from forest department for preparation of CRZ mapping. Work will be taken up on receipt of EC and the approval of ANA. Reminder letter sent to forest department on 05.08.2022 for submission of ICZMP map. Letter received from forest dept on 10.01.2023 that CZMP map of North Andaman Island is under preparation with NCSCM, Chennai. On receipt of CZMP, IRS will prepare CRZ map and EIA report will be submitted by the agency on receipt of CRZ. A letter sent to PMB briefing the status of the pending environmental issues on 16.05.2023. Letter received from APCCF dated 14.06.2023 stating that CZMP map of North Andaman as per ICRZ Notf.2019 is under preparation with NCSCM. Letter issued to PMB with a request to communicate the confirmation of the project for taking further necessary action at this end Dtd: 03.08.2023. Work not commenced due to delay in obtaining the EC from the Competent authority.
15	Maintenance Dredging of Navigational Area Inside Mus Harbour in Car Nicobar	11.62	923.00	(-)3.85%	EE/ALHW/ENV/AGT-31/2018-19 Dtd: 18.03.2019	M/s Jeevan Dredging Ltd(JV) , Gujarat	21.03.2020	06 months	6	Shri. Subrata Bala, EE(K&GN), Campbell Bay	Work foreclosed. <ul style="list-style-type: none"> Letter sent to PMB for their consent for recalling of tender for the balance fund on 12.10.2022. Reply awaited. At present, no suitable dredger with ALHW and to bring the suitable dredger from mainland which will involve cost escalation. The dredging quantity also need to be recalculated, since the estimated quantity worked out during Nov-2011 and sanctioned during the year 2018.

**ANDAMAN LAKSHADWEEP HARBOUR WORKS
STATEMENT SHOWING THE QUARTERLY PROGRESS REPORT FOR THE QUARTER ENDING SEP -2023**

(CIVIL WORKS)

1. Civil works costing Rs. 5.00 crores and above.
2. Electrical works costing Rs. 1.00 Crore and above.
3. Horticulture works costing Rs. 10.0 Lakhs and above.

S.No.	Name of work and location	Estimated cost Rs. In crore	Tender cost Rs. In Lakhs	Percentage above/below scheduled rate of rates	Agreement No.	Agency	Date of commencement	Time of completion	Physical progress on works in %	Name of Engineer-in-charge with address	Remarks
1	2	3	4	5	6	7	8	9	10	11	12
1	Civil works costing Rs. 5.00 Crore and above										
16	Extension and Strengthening of the existing jetty at Aberdeen	6.47	447.86	(-) 9.31%	EE/OS/AGT-22/2022-21 DTD 12.02.2021	M/s A. Manickam & Sons , Contractor, Port Blair	16.01.2021	12 Months	10	Shri.N.Suryanarayan a Raju, EE(DD), P/Blair.	<p>Due to poor progress of the work, the work was foreclosed after observing codal provisions as per the terms and conditions of contract agreement.</p> <ul style="list-style-type: none"> • This subject has been discussed in detailed during PMB meeting held on 21.04.2023 and CPA requested to ALHW that the work being executed under the existing contract may be explore after due diligence considering the emergent requirement. •NIT for the balance work under process. •The agency M/s A.Manickam & Sons filed a suit against UOI & others - Notice to Show Cause on 04.09.2023. •Hon'ble court has warned ALHW authority to appear in the court in person or by a Pleader on 3rd October 2023. •DCE(A) issued a letter to the Advocate Shri. V. D. Sivabalan requested for grant of 4 weeks for submission of Counter statement of facts.
17	Constrction of Coast guard Jetty at Diglipur. RCE sanctioned Rs. 2993.50 Lakhs dt 01.11.2022.	9.96	718.82	(-)17.5%	ALHW/TECH/PLG/AGT-07/2016-17 Dtd: 14.12.2016	M/s A.G. Construction (JV), Port Blair	16.06.2017 / 30.04.2022	18 months	44	Shri.E.Anjaiah EE(C), Rangat Bay.	<ul style="list-style-type: none"> • Originally the work has been commneced on 16.06.2017 and during execution PMB with drawn the permission to extend the coast guard Jetty after that detailed discusion with PMB the work re-commenced on 30.04.2022. •39 nos pile were casted out of 45 , work is in progress. •A letter received from ICG on 10.06.2022 stating that the balance amount of Rs.92.03 Lakh against Mayabunder work may be utilized to Diglipur work. •Request letter sent to ICG for deposit of balance fund of Rs. 796.85 Lakhs on 15.07.2022 •RCE for Rs.2993.50 Lakh sanctioned on 01.11.2022 and

**ANDAMAN LAKSHADWEEP HARBOUR WORKS
STATEMENT SHOWING THE QUARTERLY PROGRESS REPORT FOR THE QUARTER ENDING SEP -2023**

(CIVIL WORKS)

1. Civil works costing Rs. 5.00 crores and above.
2. Electrical works costing Rs. 1.00 Crore and above.
3. Horticulture works costing Rs. 10.0 Lakhs and above.

S.No.	Name of work and location	Estimated cost Rs. In crore	Tender cost Rs. In Lakhs	Percentage above/below scheduled rates	Agreement No.	Agency	Date of commencement	Time of completion	Physical progress on works in %	Name of Engineer-in-charge with address	Remarks
1	2	3	4	5	6	7	8	9	10	11	12
1	Civil works costing Rs. 5.00 Crore and above										
											<p>informed that the work will be executed by the MES authorities or under arrangements made by them and will be completed in 208 weeks.</p> <ul style="list-style-type: none"> •Ltr. sent to NIOT for conducting REIA studies on 09.01.2023 and reminders sent 16.01.2023 & 23.01.2023. •RCE technically sanctioned on 08.02.2023 by CE&A • Budgetory offer received from NIOT for an amount of Rs.21.71 Lakh, NIO, Goa for an amount of Rs.75.00 Lakh and IRS, AU, Chennai submitted the proposal for preparation of CRZ map for Rs.9.44 Lakh. The same is under scrutiny. •RCE technically sanctioned on 08.02.2023 by Chief Engineer. •Now ,DCE(A) decided to execute the full work with the existing agreement substituting concrete item and accordingly meeting conducted with contract agency on 29.04.2023 • CVO conducted a CTE type examination & necessary direction issued to DCE(A) to review the substituted item. • DCE(A) submitted the substituted item to CE&A Approval, However the same has been returned to DCE(A) for reexamine with all relevant claims. • Casting of 45 Nos. pile completed out of 45 Nos. on 19.08.2023
18	Construction of RCC jetty for Indian Coast Guard at Mayabunder, North and Middle Andaman. (Mayabunder in North Andaman)	9.62	642.27	(-) 21.11 %	ALHW/TECH/PLG/AGT-08/2017-18 Dated.19.14.2014	M/s. P. Surya Rao, Govt, Contractor, Port Blair	01.08.2017	18 Months	15	Shri.E.Anjaiah EE(C), Rangat Bay.	The work was foreclose vide letter No.: EEC/RGT/DB-42(B)/2014/VOL-III/443 Dtd. 01.03.2019 due to Administrative reasons.

**ANDAMAN LAKSHADWEEP HARBOUR WORKS
STATEMENT SHOWING THE QUARTERLY PROGRESS REPORT FOR THE QUARTER ENDING SEP -2023**

(CIVIL WORKS)

1. Civil works costing Rs. 5.00 crores and above.
2. Electrical works costing Rs. 1.00 Crore and above.
3. Horticulture works costing Rs. 10.0 Lakhs and above.

S.No.	Name of work and location	Estimated cost Rs. In crore	Tender cost Rs. In Lakhs	Percentage above/below scheduled rates	Agreement No.	Agency	Date of commencement	Time of completion	Physical progress on works in %	Name of Engineer-in-charge with address	Remarks
1	2	3	4	5	6	7	8	9	10	11	12
1	Civil works costing Rs. 5.00 Crore and above										
19	Construction of fish Landing centers at Campbell Bay.	5.97	529.83	(-)11.26%	ALHW/TECH/PLG/AGT-09/2016-17 Dtd: 09.12.2016	Shri.K. Unni Krishna Pillai, Contractor, Campbell Bay	25.11.2016	18 months	100	Shri. Subrata Bala EE(Civil),	All Work completed on 30.4.2020 and handed over to fisheries dept. and final bill settled on 13.10.2021.
19	Restoration of Damaged Breakwater at Hut Bay - Placing of CC Blocks of Sizes 1m x 1m x 1m and 8 Ton Tetrapods from 800M to 1200M Chainage at sea side of Breakwater at Hut Bay in Little Andaman.	14.66	919.3	(-)10.02%	EE/ALHW/ENV/Agt-29/2018-19 Dt. 05.02.2019	Shri. P. Naidu, Contractor, Port Blair.	01.02.2019	18 months	100	Shri.E.Anjaiah EE(Marine), Hut Bay.	Work completed & final bill settled.
20	Restoration of Damaged Breakwater & at Hut Bay - Formation of Breakwater with stones and Tetrapods.	80.98	3618	(+)33.48%	EEM/LA/DB/Agt-66/2008-09 Dt. 24.11.2008	M/s RDS Project Ltd., Port Blair.	28.11.2008	40 Months	100	Shri.E.Anjaiah EE(Marine), Hut Bay.	work completed on 30.09.2018 and final bill settled.
22	Construction of RCC jetty with vehicle ferry ramp at Afra Bay in Great Nicobar Islands	17.21	619.90	(-)17.94%	DCE-III/CB/DB/AGT-41/2014-15 Dtd: 12.02.2015	M/s Kailash Engineering Company, Port Blair	19.01.2015	24 Months	100	Shri. Subrata Bala EE(Civil),	Work completed and handed over to PMB on 30.11.2018 and final bill settled.
2	Electrical /Mechanical works costing Rs. 1.00 Crore and above										
NIL											
3	Horticulture works costing Rs. 10.00 Lakh and above										
NIL											

**ANDAMAN LAKSHADWEEP HARBOUR WORKS
STATEMENT SHOWING THE QUARTERLY PROGRESS REPORT FOR THE QUARTER ENDING SEP -2023**

(CIVIL WORKS)

1. Civil works costing Rs. 5.00 crores and above.
2. Electrical works costing Rs. 1.00 Crore and above.
3. Horticulture works costing Rs. 10.0 Lakhs and above.

S.No.	Name of work and location	Estimated cost Rs. In crore	Tender cost Rs. In Lakhs	Percentage above/below schedule of rates	Agreement No.	Agency	Date of commencement	Time of completion	Physical progress on works in %	Name of Engineer-in-charge with address	Remarks
1	2	3	4	5	6	7	8	9	10	11	12
1	Civil works costing Rs. 5.00 Crore and above										

Executive Engineer (ALHW)