

ANDAMAN LAKSHADWEEP HARBOUR WORKS
STATEMENT SHOWING THE QUARTERLY PROGRESS REPORT FOR THE QUARTER ENDING JUNE -2023

(CIVIL WORKS)

1. Civil works costing Rs. 5.00 crores and above.
 2. Electrical works costing Rs. 1.00 Crore and above.
 3. Horticulture works costing Rs. 10.0 Lakhs and above.

S.No.	Name of work and Id	Estimated cost Rs. In crore	Tender cost Rs. In Lakhs	Percentage above/below scheduled of rates	Agreement No.	Agency	Date of commencement	Time of completion	Physical progress on works in %	Name of Engineer-in-charge with address	Remarks
1	2	3	4	5	6	7	8	9	10	11	12
1	Civil works costing Rs. 5.00 Crore and above										
1	Development of Sea Route to Baratang Island in Andaman & Nicobar Islands.	45.16	1400	22.22%	DCE-I/DB/AGT-01/2015-16 dtd: 22.03.2016	M/s Srishaila Construction, Bangalore	30.01.2016	24 months	100%	Shri.E.Anjaiah EE(OS), P/Blair.	<p>Work completed on 30.09.2017 & inaugurated by Hon'ble Minister Shri. Nitin Gadkari, MoSRT&H on 06.10.2017.</p> <ul style="list-style-type: none"> ● Arbitration tribunal has awarded. Majority award has gone in favour of M/s Srishaila Construction, Contractor. ● Ministry has conveyed approval to file case at the Hon'ble High court of Kolkata , circuit Bench at Port Blair. ● Hon'ble high court bench at Port Blair has dismissed for withdrawal and liberty to file appeal at the District Court , Port Blair. <p>Appeal filed with the District Court, Port Blair on 01.04.2022 vide case No.3 of 2022.</p> <ul style="list-style-type: none"> ● M/s Srishaila COnstruction Pvt. ltd filed a other executive case -01 of 2022 in the District Court Port Blair and District court ordered for Rs.9,51,43,167/- and directed to appear on 22.08.2022 ● Letter has been sent to Ministry on 29.08.2022 with a request to engage solicitor General for defending the case from department side to high court challenging the district arbitral award. ● Application for stay submitted to the District court against case no.1 of 2022 and informed to Ministry on 21.09.2022 and requested for concurrence. ● Letter sent to Ministry on 16.12.2022 and 27.12.2022 for the approval for challenge the Judgement. ● On 16.03.2023 Hon'ble High Court directed to secrete a sum of Rs. 7.50 crore with the learned Registrar of High Court of Calcutta Circuit Bench at Port Blair with in the period of six weeks from the date of said order. <p>Approval received from MoPSW on 28.04.2023 for remittance of Rs.7.50 Crore as arbitration award amount in favor of Registrar of Calcutta High Court and deposited on 28.04.2023 itself</p> <ul style="list-style-type: none"> ● Letter sent to MoPSW on 09.05.2023 with a request to take up the matter with Legal cell of Ministry and approval for appointment of Solicitor General for defending the case. ● Approval accorded from MoPSW on 29.05.2023 for engagement of Shri.Ashok Kumar Chakrabarthi ,Ld. The Additional Solicitor General of India, Calcutta High Court for defending the case in High court of Calcutta Circuit Bench at Port Blair. Letter with document has been sent to Shri.M.C.Prusty, Additional Govt.Advocates & in-charge, Kolkata on 01.06.2023
2	Construction of additional approach jetty ,extension of berthing jetty & dredging in front of jetty at Neil Island in A& N Island.	38.19	1864.87	(-)21.20%	ALHW/TECH/PLG/AGT-10/2016-17 Dtd: 29.12.2016	Shri. K.Unni Krishnan Pillai ,Contractor, Campbell Bay	18.01.2017	24 months	100%	Shri.S.P.Anil Kumar, EE(DD), P/Blair.	<p>Present status</p> <p>Work completed on 30.11.2019. Accounts being settled.</p> <ul style="list-style-type: none"> ● Approval for time overrun awaited from MoPSW.

**ANDAMAN LAKSHADWEEP HARBOUR WORKS
STATEMENT SHOWING THE QUARTERLY PROGRESS REPORT FOR THE QUARTER ENDING JUNE -2023**

(CIVIL WORKS)

1. Civil works costing Rs. 5.00 crores and above.
2. Electrical works costing Rs. 1.00 Crore and above.
3. Horticulture works costing Rs. 10.0 Lakhs and above.

S.No.	Name of work and Id	Estimated cost Rs. In crore	Tender cost Rs. In Lakhs	Percentage above/below scheduled rates	Agreement No.	Agency	Date of commencement	Time of completion	Physical progress on works in %	Name of Engineer-in-charge with address	Remarks
1	2	3	4	5	6	7	8	9	10	11	12
3	Construction of Additional approach and Wharf at Hut Bay in Little Andaman	45.55	3033.09	(-)18.54%	EE/ALHW/AGT-25/2018-19 Dtd: 20.07.2018	M/s Kailash Engineering Company, Port Blair	03.08.2018	30 months	100%	Shri.E.Anjaiah EE(OS), P/Blair.	<ul style="list-style-type: none"> • Work completed in all respect on 15.09.2021. • Approval for cost overrun of 8.37% awaited from MoPSW. • Query raised by MoPSW on 03.05.2023 for seeking additional amount for completion of work and reply sent to ministry on 30.06.2023
4	Extension of New Dry Dock – II at Marine Dockyard in Port Blair, South Andaman.	123.95.	7018.97	(-) 1%	ALHW/TECH/PLG/ AGT-04/2017-18/ DTD 17.03.2017	M/S RDS PROJECTS PORT BLAIR	07.03.2017	63 MONTHS	89%	Shri.S.P.Anil Kumar, EE(DD), P/Blair.	<ul style="list-style-type: none"> • All the piles required for extension of dry dock completed and finishing works of other infrastructure is in progress. • Since seawater inflow has increased tremendously from 450 cum /hr to 1440 cum/hr , no work could be carried out at chainage 80-90m. Hence the experts from IITM, Chennai have inspected the project site on 22.04.2023 and 23.04.2023 and identified a huge hole at the entrance of the existing dry dock and passing underneath of the dry dock and coming out beyond the end wall on reverse siphonic action. In order to seal the cavity , directions were issued to M/s RDS projects Ltd. Contractor to exercise plugging the cavity and the same is in progress by filling the cavity with boulders, stone metal, Stone dust and earth etc from 08.05.2023 onwards. • During the minutes of meeting held on 20.06.2023 through VC, It was directed that ALHW may undertake necessary required tests to confirm the actual location of the ingress of water. ALHW to also study the feasibility for implementing the method suggested by IITM and prepare a contingency plan to resolve the issue. A note on the complete plan to resolve the issue along with the backup contingency plan. • Consultant is changed, Professor Dr. S.Nallayarasu, HoD, DoE, IITM visiting the site on 08.07.2023 to finalize the methodology to arrest the water.
5	Construction of Sea wall/shore protection work at Mus in Car Nicobar in Andaman & Nicobar Islands .	49.19	-	-	-	-	-	-	-	Shri. Subrata Bala, EE(K&GN), Campbell Bay	<p>Present status</p> <ul style="list-style-type: none"> • Initial layout proposed: 800m, after study it was reduced to 300m: Additional length required 150m Total length 300+150 =450m against 800m. • The committee from MoS, visited the site on 21.11.2020 and report received on 18.5.2021. • As per the recommendation of CWPRS, Pune, the RCE for construction of seawall at mus for a length of 450m for a tune of Rs. 39.32 Crore against the sanctioned cost of Rs. 49.19 Crore submitted to MoS on 11.2.2021 vide No. ALHW/Tech/6 (136)/2020/391 .Sanction awaited.

**ANDAMAN LAKSHADWEEP HARBOUR WORKS
STATEMENT SHOWING THE QUARTERLY PROGRESS REPORT FOR THE QUARTER ENDING JUNE -2023**

(CIVIL WORKS)

1. Civil works costing Rs. 5.00 crores and above.
2. Electrical works costing Rs. 1.00 Crore and above.
3. Horticulture works costing Rs. 10.0 Lakhs and above.

S.No.	Name of work and Id	Estimated cost Rs. In crore	Tender cost Rs. In Lakhs	Percentage above/below scheduled rates	Agreement No.	Agency	Date of commencement	Time of completion	Physical progress on works in %	Name of Engineer-in-charge with address	Remarks
1	2	3	4	5	6	7	8	9	10	11	12
											<ul style="list-style-type: none"> • Letter sent to Chief Secretary on 23.09.2021 and 13.12.2021 with a request that necessary approval may be conveyed to use the local quarry products. • Letter sent to MoPSW on 11.02.2022 & 17.02.2022 vide Ltr. NoALHW/TECH/6(136)/2020/337 & 288 with a request to take up the projects by calling of E-tender with mainland quarry products. • However , CPA,PMB requested the ministry during the VC meeting to use the mainland quarry products instead of local quarry products for this project and also requested to finalize accordingly. Letter received from Ministry on 22.8.2022 to revise the estimate based on the current year rate considering all the prevailing factors and submit the RCE . •RCE for a tune of Rs. 43.89 crore for 450m length sent Ministry on 22.09.2022. MOPSW sent a letter to the Chief Secretary , A&N Administration to communicate the approval of A&N Administration for using the local stone quarry products extracted from Andaman stone quarry with blasting operation vide lettr No. PD-15/1/2022-ALHW(351484) dated: 01.11.2022. •Letter sent to Ministry on 06.04.2023 with a request to convey the in principle approval for the RCE. During the review meeting the status of the work was reviewed by the Joint Secretary , SM on 02.06.2023 and it has been decided to revise the RCE due to increase in the labour wages for consideration. •Accordingly RCE by using mainland quarry product to the tune of Rs. 47.13 crore sent to Ministry on 06.06.2023. •Letter received form Ministry on 19.06.2023 to submit the RCE proposal in prescribed format (DIB memorandum) for appraisal of Revised Cost Committee.DIB sent to ministry on 03.07.2023. •Secretary shipping , ANA convented the meeting on 01.07.2023 and requested a presentation in presence of Chief Secreatry , ANA. Accordingly a letter sent to the Director,CWPRS on 03.07.2023 requesting to depute the concerned scientist to Port Blair.

ANDAMAN LAKSHADWEEP HARBOUR WORKS
STATEMENT SHOWING THE QUARTERLY PROGRESS REPORT FOR THE QUARTER ENDING JUNE -2023

(CIVIL WORKS)

1. Civil works costing Rs. 5.00 crores and above.
 2. Electrical works costing Rs. 1.00 Crore and above.
 3. Horticulture works costing Rs. 10.0 Lakhs and above.

S.No.	Name of work and location	Estimated cost Rs. In crore	Tender cost Rs. In Lakhs	Percentage above/below schedule of rates	Agreement No.	Agency	Date of commencement	Time of completion	Physical progress on works in %	Name of Engineer-in-charge with address	Remarks
1	2	3	4	5	6	7	8	9	10	11	12
6	Extension of Berthing Jetty at Campbell Bay in Great Nicobar Island.	16.85	1017.09	(-)18.35	DCE(N)/CB/DB/AGT-02/2022-23 Dated: 26.08.2022	M/s MM Lailash Construction Pvt. Ltd.Port Blair	22.06.2022	15 months	18%	Shri. Subrata Bala, EE(K&GN), Campbell Bay	<ul style="list-style-type: none"> EC accorded on 24.03.2022 ,work awarded on 22.06.2022. 13 Pile completed out of 40 ,work is in progress Work awarded for EMP and work is in progress
7	Development of Sea Port Terminal at Swaraj Dweep in A&N Island.	24.98	2033.62	(+) 20.74 %	ALHW/EE/OS/AGT-18/2020-21 DTD 15.12.2020	M/S RPP INFRA PROJECTS, LTD TAMILNADU	04.01.2021	20 MONTHS	18%	Shri.S.P.Anil Kumar, EE(DD), P/Blair.	<ul style="list-style-type: none"> 08 footing completed out of 12 nos. work is in progress.
8	Providing Separate approach way for cargo movement in Swaraj Dweep Jetty (Size 161.87 x 6.00m)	13.47	1034.97	(-) 8.82 %	EE/OS/AGT/01/2022-23/ DTD 13.05.2022	Shri. P Naidu, Contractor, port Blair	24.03.2022	12 Months	81%	Shri.S.P.Anil Kumar, EE(DD), P/Blair.	<ul style="list-style-type: none"> 36 pile completed, out of 38 piles, work is in progress and expected to complete by July-2023
9	Extension of Jetty by 150m x 20m and 8 Navigational aids at Long Island in Andaman & Nicobar Island.	94.74	*14.29	—	EE/ALHW/ENV/AGT-12/2020-21 Dtd: 26.03.2021	M/s. S. V. Enviro Labs & Consultant, Visakhapatnam on	26.03.2021	06 months	5	Shri.E.Anjaiah EE(OS), P/Blair.	<ul style="list-style-type: none"> EIA study completed. Uploading in the PARIVESH Portal which is under process. Letter sent to CPA on 16.05.2023 and 27.06.2023, where in requested to persue with PCCF , DoEF , ANA for early clearance of EC. Work not commenced due to delay in obtaining the EC from the Competent authority. Sub soil investigation commenced at site. *The amount mentioned in the column in the tender cost is meant for Env. studies.
10	Construction of CC road from old Jetty to new jetty in smith Island in Diglipur in Andaman & Nicobar Islands.	7.02	*13.39	—	ALHW/ENV/ RFP-12/2020-21/1699 Dtd: 20.07.2021	M/s. S. V. Enviro Labs & Consultant, Visakhapatnam	20.07.2021	12 months	5	Shri.E.Anjaiah EE(OS), P/Blair.	<ul style="list-style-type: none"> EIA study completed. One set of final EIA report will be submitted to ANZMA on 10.07.2023 Letter sent to CPA on 16.05.2023 and 27.06.2023, where in requested to persue with PCCF , DoEF , ANA for early clearance of EC. Work not commenced due to delay in obtaining the EC from the Competent authority. *The amount mentioned in the column in the tender cost is meant for Env. studies.

ANDAMAN LAKSHADWEEP HARBOUR WORKS
STATEMENT SHOWING THE QUARTERLY PROGRESS REPORT FOR THE QUARTER ENDING JUNE -2023

(CIVIL WORKS)

1. Civil works costing Rs. 5.00 crores and above.
 2. Electrical works costing Rs. 1.00 Crore and above.
 3. Horticulture works costing Rs. 10.0 Lakhs and above.

S.No.	Name of work and Id	Estimated cost Rs. In crore	Tender cost Rs. In Lakhs	Percentage above/below schedule of rates	Agreement No.	Agency	Date of commencement	Time of completion	Physical progress on works in %	Name of Engineer-in-charge with address	Remarks
1	2	3	4	5	6	7	8	9	10	11	12
11	Providing floating Jetty with RCC floats at Ross & smith Island , Diglipur in Andaman & Nicobar Islands	15.78	* 15.57	—	EE/ALHW/ENV/AGT-01/2021-22 Dtd: 12.04.2021	M/s. EQMS India Pvt Ltd. New Delhi	28.07.2020	12 months	5	Shri.E.Anjaiah EE(OS), P/Blair.	<ul style="list-style-type: none"> ●EIA study completed. ●Since the IIMP map not ready as per the notification ,2019 requested APCCF to consider the project based on the notification 2011. ●Initially agreed and now a letter received from APCCF on 14.06.2023 informing that report has to be submitted based on the notification 2019. ●Letter sent to CPA on 16.05.2023 and 27.06.2023, where in requested to persue with PCCF , DoFE , ANA for early clearance of EC. ●Work not commenced due to delay in obtaining the EC from the Competent authority. *The amount mentioned in the column in the tender cost is meant for Env. studies.
12	Providing Passenger Amenities at Long Island in Middle Andaman	10.48	* 14.29	—	ALHW/ENV/RPF-12/AERIAL BAY /2020-21/1699 Dtd: 20.07.2021	SV Enviro Labs, Visakhapatnam	16.08.2021	06 months	5	Shri.E.Anjaiah EE(OS), P/Blair.	<ul style="list-style-type: none"> ●EIA study completed. ●Uploading in the PARIVESH Portal which is under process. ●2000 sqm land requested from ANA & the same is in advance stage at DC , North & Middle Andaman. ●Letter sent to CPA on 16.05.2023 and 27.06.2023, where in requested to persue with PCCF , DoFE , ANA for early clearance of EC. ●Work not commenced due to delay in obtaining the EC from the Competent authority. *The amount mentioned in the column in the tender cost is meant for Env. studies.
13	Construction of Sea Port Terminal at Shaheed Dweep (Neil Island) in Andaman & Nicobar Islands.	37.47	* 11.26	—	EE/ALHW/ENV/AGT-02/2021-22 Dtd: 12.04.2021	M/s Indomer Coastal Hydraulic Pvt. Ltd.	28.05.2021	06 months	5	Shri.E.Anjaiah EE(OS), P/Blair.	<ul style="list-style-type: none"> ●EIA study completed. ●Final report received from the consultant without CRZ map.Report will be submitted on receipt of Map. ●Letter sent to Pollution control Board for issue of NOC. ●Letter sent to CPA on 16.05.2023 and 27.06.2023, where in requested to persue with PCCF , DoEF , ANA for early clearance of EC. ●Work not commenced due to delay in obtaining the EC from the Competent authority. *The amount mentioned in the column in the tender cost is meant for Env. studies.

ANDAMAN LAKSHADWEEP HARBOUR WORKS
STATEMENT SHOWING THE QUARTERLY PROGRESS REPORT FOR THE QUARTER ENDING JUNE -2023

(CIVIL WORKS)

1. Civil works costing Rs. 5.00 crores and above.
 2. Electrical works costing Rs. 1.00 Crore and above.
 3. Horticulture works costing Rs. 10.0 Lakhs and above.

S.No.	Name of work and Id	Estimated cost Rs. In crore	Tender cost Rs. In Lakhs	Percentage above/below schedule of rates	Agreement No.	Agency	Date of commencement	Time of completion	Physical progress on works in %	Name of Engineer-in-charge with address	Remarks
1	2	3	4	5	6	7	8	9	10	11	12
14	Strengthening of existing RCC jetty at Aerial Bay in Diglipur in North Andaman.	34.61	18.89	-	EE/ALHW/ENV/AGT-09/2020-21 Dtd: 29.01.2021	SV Enviro Labs, Visakhapatnam	28.01.2021	12 months	5	Shri.E.Anjaiah EE(OS), P/Blair.	The amount mentioned in the column in the tender cost is meant for Env. studies. <ul style="list-style-type: none"> EIA studies completed and ICZMP map is awaited from forest department for preparation of CRZ mapping. Work will be taken up on receipt of EC and the approval of ANA. Reminder letter sent to forest department on 05.08.2022 for submission of ICZMP map. Letter received from forest dept on 10.01.2023 that CZMP map of North Andaman Island is under preparation with NCSCM, Chennai. On receipt of CZMP, IRS will prepare CRZ map and EIA report will be submitted by the agency on receipt of CRZ. A letter sent to PMB briefing the status of the pending environmental issues on 16.05.2023. Work not commenced due to delay in obtaining the EC from the Competent authority.
15	Maintenance Dredging of Navigational Area Inside Mus Harbour in Car Nicobar	11.62	923.00	(-)3.85%	EE/ALHW/ENV/AGT-31/2018-19 Dtd: 18.03.2019	M/s Jeevan Dredging Ltd(JV), Gujarat	21.03.2020	06 months	6	Shri. Subrata Bala, EE(K&GN), Campbell Bay	Work foreclosed. <ul style="list-style-type: none"> Letter sent to PMB for their consent for recalling of tender for the balance fund on 12.10.2022. Reply awaited. At present, no suitable dredger with ALHW and to bring the suitable dredger from mainland which will involve cost escalation. The dredging quantity need to be recalculated, since the estimated quantity worked out during 2017 and sanctioned during the year 2018.
16	Extension and Strengthening of the existing jetty at Aberdeen	6.47	447.86	(-) 9.31%	EE/OS/AGT-22/2022-21 DTD 12.02.2021	M/s A. Manickam & Sons, Contractor, Port Blair	16.01.2021	12 Months	10	Shri.S.P.Anil Kumar, EE(OS), P/Blair.	<ul style="list-style-type: none"> Boring of 06 pile completed out of 24 nos. 20 Nos Pile muff casted. Due to poor performance and slow progress, the work was terminated on 29.03.2023. Tender being floated for the balance work.

ANDAMAN LAKSHADWEEP HARBOUR WORKS
STATEMENT SHOWING THE QUARTERLY PROGRESS REPORT FOR THE QUARTER ENDING JUNE -2023

(CIVIL WORKS)

1. Civil works costing Rs. 5.00 crores and above.
 2. Electrical works costing Rs. 1.00 Crore and above.
 3. Horticulture works costing Rs. 10.0 Lakhs and above.

S.No.	Name of work and location	Estimated cost Rs. In crore	Tender cost Rs. In Lakhs	Percentage above/below schedule of rates	Agreement No.	Agency	Date of commencement	Time of completion	Physical progress on works in %	Name of Engineer-in-charge with address	Remarks
1	2	3	4	5	6	7	8	9	10	11	12
17	Construction of Coast guard Jetty at Diglipur	9.96	718.82	(-)17.5%	ALHW/TECH/PLG/AGT-07/2016-17 Dtd: 14.12.2016	M/s A.G. Construction (JV), Port Blair	16.06.2017 / 30.04.2022	18 months	44	Shri.E.Anjaiah EE(OS), P/Blair.	<ul style="list-style-type: none"> • Originally the work has been commenced on 16.06.2017 and during execution PMB with drawn the permission to extend the coast guard Jetty after that detailed discussion with PMB the work re-commenced on 30.04.2022. • 39 nos pile were casted out of 45 , work is in progress. • A letter received from ICG on 10.06.2022 stating that the balance amount of Rs.92.03 Lakh against Mayabunder work may be utilized to Diglipur work. • Request letter sent to ICG for deposit of balance fund of Rs. 796.85 Lakhs on 15.07.2022 • RCE for Rs.2993.50 Lakh sanctioned on 01.11.2022 and informed that the work will be executed by the MES authorities or under arrangements made by them and will be completed in 208 weeks. • Ltr. sent to NIOT for conducting REIA studies on 09.01.2023 and reminders sent 16.01.2023 & 23.01.2023. • Budgetary offer received from NIOT for an amount of Rs.21.71 Lakh, NIO, Goa for an amount of Rs.75.00 Lakh and IRS, AU, Chennai submitted the proposal for preparation of CRZ map for Rs.9.44 Lakh. The same is under scrutiny. • RCE technically sanctioned on 08.02.2023 by Chief Engineer. • Now ,DCE(A) decided to execute the full work with the existing agreement substituting concrete item and accordingly meeting conducted with contract agency on 29.04.2023
18	Construction of RCC jetty for Indian Coast Guard at Mayabunder, North and Middle Andaman. (Mayabunder in North Andaman)	9.62	642.27	(-) 21.11 %	ALHW/TECH/PLG/AGT-08/2017-18 Dated.19.14.2014	M/s. P. Surya Rao, Govt, Contractor, Port Blair	01.08.2017	18 Months	15	Shri.E.Anjaiah EE(OS), P/Blair.	The work was foreclose vide letter No.: EEC/RGT/DB-42(B)/2014/VOL-III/443 Dtd. 01.03.2019 due to Administrative reasons.
19	Construction of fish Landing centers at Campbell Bay.	5.97	529.83	(-)11.26%	ALHW/TECH/PLG/AGT-09/2016-17 Dtd: 09.12.2016	Shri.K. Unni Krishna Pillai, Contractor, Campbell Bay	25.11.2016	18 months	100	Shri. Subrata Bala EE(Civil),	All Work completed on 30.4.2020 and handed over to fisheries dept. and final bill settled on 13.10.2021.

**ANDAMAN LAKSHADWEEP HARBOUR WORKS
STATEMENT SHOWING THE QUARTERLY PROGRESS REPORT FOR THE QUARTER ENDING JUNE -2023**

(CIVIL WORKS)

1. Civil works costing Rs. 5.00 crores and above.
2. Electrical works costing Rs. 1.00 Crore and above.
3. Horticulture works costing Rs. 10.0 Lakhs and above.

S.No.	Name of work and its details	Estimated cost Rs. In crore	Tender cost Rs. In Lakhs	Percentage above/below schedule of rates	Agreement No.	Agency	Date of commencement	Time of completion	Physical progress on works in %	Name of Engineer-in-charge with address	Remarks
1	2	3	4	5	6	7	8	9	10	11	12
20	Restoration of Damaged Breakwater at Hut Bay - Placing of CC Blocks of Sizes 1m x 1m x 1m and 8 Ton Tetrapods from 800M to 1200M Chainage at sea side of Breakwater at Hut Bay in Little Andaman.	14.66	919.3	(-)10.02%	EE/ALHW/ENV/Agt-29/2018-19 Dt. 05.02.2019	Shri. P. Naidu, Contractor, Port Blair.	01.02.2019	18 months	100	Shri.E.Anjaiah EE(OS), P/Blair.	Work completed & final bill settled.
21	Restoration of Damaged Breakwater & at Hut Bay - Formation of Breakwater with stones and Tetrapods.	80.98	3618	(+)33.48%	EEM/LA/DB/Agt-66/2008-09 Dt. 24.11.2008	M/s RDS Project Ltd., Port Blair.	28.11.2008	40 Months	100	Shri.E.Anjaiah EE(OS), P/Blair.	work completed on 30.09.2018 and final bill settled.
22	Construction of RCC jetty with vehicle ferry ramp at Afra Bay in Great Nicobar Islands	17.21	619.90	(-)17.94%	DCE-III/CB/DB/AGT-41/2014-15 Dtd: 12.02.2015	M/s Kailash Engineering Company, Port Blair	19.01.2015	24 Months	100	Shri. Subrata Bala EE(Civil),	Work completed and handed over to PMB on 30.11.2018 and final bill settled.
2	Electrical /Mechanical works costing Rs. 1.00 Crore and above										
NIL											
3	Horticulture works costing Rs. 10.00 Lakh and above										
NIL											

Executive Engineer (ALHW)

ANDAMAN LAKSHADWEEP HARBOUR WORKS
STATEMENT SHOWING THE QUARTERLY PROGRESS REPORT FOR THE QUARTER ENDING JUNE -2023

(CIVIL WORKS)

1. Civil works costing Rs. 5.00 crores and above.
 2. Electrical works costing Rs. 1.00 Crore and above.
 3. Horticulture works costing Rs. 10.0 Lakhs and above.

S.No.	Name of work and Id	Estimated cost Rs. In crore	Tender cost Rs. In Lakhs	Percentage above/below scheduled of rates	Agreement No.	Agency	Date of commencement	Time of completion	Physical progress on works in %	Name of Engineer-in-charge with address	Remarks
1	2	3	4	5	6	7	8	9	10	11	12
1	Civil works costing Rs. 5.00 Crore and above										
1	Development of Sea Route to Baratang Island in Andaman & Nicobar Islands.	45.16	1400	22.22%	DCE-I/DB/AGT-01/2015-16 dtd: 22.03.2016	M/s Srishaila Construction, Bangalore	30.01.2016	24 months	100%	Shri.E.Anjaiah EE(OS), P/Blair.	<p>Work completed on 30.09.2017 & inaugurated by Hon'ble Minister Shri. Nitin Gadkari, MoSRT&H on 06.10.2017.</p> <ul style="list-style-type: none"> ● Arbitration tribunal has awarded. Majority award has gone in favour of M/s Srishaila Construction, Contractor. ● Ministry has conveyed approval to file case at the Hon'ble High court of Kolkata , circuit Bench at Port Blair. ● Hon'ble high court bench at Port Blair has dismissed for withdrawal and liberty to file appeal at the District Court , Port Blair. <p>Appeal filed with the District Court, Port Blair on 01.04.2022 vide case No.3 of 2022.</p> <ul style="list-style-type: none"> ● M/s Srishaila COnstruction Pvt. ltd filed a other executive case -01 of 2022 in the District Court Port Blair and District court ordered for Rs.9,51,43,167/- and directed to appear on 22.08.2022 ● Letter has been sent to Ministry on 29.08.2022 with a request to engage solicitor General for defending the case from department side to high court challenging the district arbitral award. ● Application for stay submitted to the District court against case no.1 of 2022 and informed to Ministry on 21.09.2022 and requested for concurrence. ● Letter sent to Ministry on 16.12.2022 and 27.12.2022 for the approval for challenge the Judgement. ● On 16.03.2023 Hon'ble High Court directed to secrete a sum of Rs. 7.50 crore with the learned Registrar of High Court of Calcutta Circuit Bench at Port Blair with in the period of six weeks from the date of said order. <p>Approval received from MoPSW on 28.04.2023 for remittance of Rs.7.50 Crore as arbitration award amount in favor of Registrar of Calcutta High Court and deposited on 28.04.2023 itself</p> <ul style="list-style-type: none"> ● Letter sent to MoPSW on 09.05.2023 with a request to take up the matter with Legal cell of Ministry and approval for appointment of Solicitor General for defending the case. ● Approval accorded from MoPSW on 29.05.2023 for engagement of Shri.Ashok Kumar Chakrabarthi ,Ld. The Additional Solicitor General of India, Calcutta High Court for defending the case in High court of Calcutta Circuit Bench at Port Blair. Letter with document has been sent to Shri.M.C.Prusty, Additional Govt.Advocates & in-charge, Kolkata on 01.06.2023
2	Construction of additional approach jetty ,extension of berthing jetty & dredging in front of jetty at Neil Island in A& N Island.	38.19	1864.87	(-)21.20%	ALHW/TECH/PLG/AGT-10/2016-17 Dtd: 29.12.2016	Shri. K.Unni Krishnan Pillai ,Contractor, Campbell Bay	18.01.2017	24 months	100%	Shri.S.P.Anil Kumar, EE(DD), P/Blair.	<p>Present status</p> <p>Work completed on 30.11.2019. Accounts being settled.</p> <ul style="list-style-type: none"> ● Approval for time overrun awaited from MoPSW.

**ANDAMAN LAKSHADWEEP HARBOUR WORKS
STATEMENT SHOWING THE QUARTERLY PROGRESS REPORT FOR THE QUARTER ENDING JUNE -2023**

(CIVIL WORKS)

1. Civil works costing Rs. 5.00 crores and above.
2. Electrical works costing Rs. 1.00 Crore and above.
3. Horticulture works costing Rs. 10.0 Lakhs and above.

S.No.	Name of work and Id	Estimated cost Rs. In crore	Tender cost Rs. In Lakhs	Percentage above/below scheduled of rates	Agreement No.	Agency	Date of commencement	Time of completion	Physical progress on works in %	Name of Engineer-in-charge with address	Remarks
1	2	3	4	5	6	7	8	9	10	11	12
3	Construction of Additional approach and Wharf at Hut Bay in Little Andaman	45.55	3033.09	(-)18.54%	EE/ALHW/AGT-25/2018-19 Dtd: 20.07.2018	M/s Kailash Engineering Company, Port Blair	03.08.2018	30 months	100%	Shri.E.Anjaiah EE(OS), P/Blair.	<ul style="list-style-type: none"> • Work completed in all respect on 15.09.2021. • Approval for cost overrun of 8.37% awaited from MoPSW. • Query raised by MoPSW on 03.05.2023 for seeking additional amount for completion of work and reply sent to ministry on 30.06.2023
4	Extension of New Dry Dock – II at Marine Dockyard in Port Blair, South Andaman.	123.95.	7018.97	(-) 1%	ALHW/TECH/PLG/ AGT-04/2017-18/ DTD 17.03.2017	M/S RDS PROJECTS PORT BLAIR	07.03.2017	63 MONTHS	89%	Shri.S.P.Anil Kumar, EE(DD), P/Blair.	<ul style="list-style-type: none"> • All the piles required for extension of dry dock completed and finishing works of other infrastructure is in progress. • Since seawater inflow has increased tremendously from 450 cum /hr to 1440 cum/hr , no work could be carried out at chainage 80-90m. Hence the experts from IITM, Chennai have inspected the project site on 22.04.2023 and 23.04.2023 and identified a huge hole at the entrance of the existing dry dock and passing underneath of the dry dock and coming out beyond the end wall on reverse siphonic action. In order to seal the cavity , directions were issued to M/s RDS projects Ltd. Contractor to exercise plugging the cavity and the same is in progress by filling the cavity with boulders, stone metal, Stone dust and earth etc from 08.05.2023 onwards. • During the minutes of meeting held on 20.06.2023 through VC, It was directed that ALHW may undertake necessary required tests to confirm the actual location of the ingress of water. ALHW to also study the feasibility for implementing the method suggested by IITM and prepare a contingency plan to resolve the issue. A note on the complete plan to resolve the issue along with the backup contingency plan. • Consultant is changed, Professor Dr. S.Nallayarasu, HoD, DoE, IITM visiting the site on 08.07.2023 to finalize the methodology to arrest the water.
5	Construction of Sea wall/shore protection work at Mus in Car Nicobar in Andaman & Nicobar Islands .	49.19	-	-	-	-	-	-	-	Shri. Subrata Bala, EE(K&GN), Campbell Bay	<p>Present status</p> <ul style="list-style-type: none"> • Initial layout proposed: 800m, after study it was reduced to 300m: Additional length required 150m Total length 300+150 =450m against 800m. • The committee from MoS, visited the site on 21.11.2020 and report received on 18.5.2021. • As per the recommendation of CWPRS, Pune, the RCE for construction of seawall at mus for a length of 450m for a tune of Rs. 39.32 Crore against the sanctioned cost of Rs. 49.19 Crore submitted to MoS on 11.2.2021 vide No. ALHW/Tech/6 (136)/2020/391 .Sanction awaited.

**ANDAMAN LAKSHADWEEP HARBOUR WORKS
STATEMENT SHOWING THE QUARTERLY PROGRESS REPORT FOR THE QUARTER ENDING JUNE -2023**

(CIVIL WORKS)

1. Civil works costing Rs. 5.00 crores and above.
2. Electrical works costing Rs. 1.00 Crore and above.
3. Horticulture works costing Rs. 10.0 Lakhs and above.

S.No.	Name of work and Id	Estimated cost Rs. In crore	Tender cost Rs. In Lakhs	Percentage above/below scheduled rates	Agreement No.	Agency	Date of commencement	Time of completion	Physical progress on works in %	Name of Engineer-in-charge with address	Remarks
1	2	3	4	5	6	7	8	9	10	11	12
											<ul style="list-style-type: none"> • Letter sent to Chief Secretary on 23.09.2021 and 13.12.2021 with a request that necessary approval may be conveyed to use the local quarry products. • Letter sent to MoPSW on 11.02.2022 & 17.02.2022 vide Ltr. NoALHW/TECH/6(136)/2020/337 & 288 with a request to take up the projects by calling of E-tender with mainland quarry products. • However , CPA,PMB requested the ministry during the VC meeting to use the mainland quarry products instead of local quarry products for this project and also requested to finalize accordingly. Letter received from Ministry on 22.8.2022 to revise the estimate based on the current year rate considering all the prevailing factors and submit the RCE . •RCE for a tune of Rs. 43.89 crore for 450m length sent Ministry on 22.09.2022. MOPSW sent a letter to the Chief Secretary , A&N Administration to communicate the approval of A&N Administration for using the local stone quarry products extracted from Andaman stone quarry with blasting operation vide lettr No. PD-15/1/2022-ALHW(351484) dated: 01.11.2022. •Letter sent to Ministry on 06.04.2023 with a request to convey the in principle approval for the RCE. During the review meeting the status of the work was reviewed by the Joint Secretary , SM on 02.06.2023 and it has been decided to revise the RCE due to increase in the labour wages for consideration. •Accordingly RCE by using mainland quarry product to the tune of Rs. 47.13 crore sent to Ministry on 06.06.2023. •Letter received form Ministry on 19.06.2023 to submit the RCE proposal in prescribed format (DIB memorandum) for appraisal of Revised Cost Committee.DIB sent to ministry on 03.07.2023. •Secretary shipping , ANA convented the meeting on 01.07.2023 and requested a presentation in presence of Chief Secreatry , ANA. Accordingly a letter sent to the Director,CWPRS on 03.07.2023 requesting to depute the concerned scientist to Port Blair.

ANDAMAN LAKSHADWEEP HARBOUR WORKS
STATEMENT SHOWING THE QUARTERLY PROGRESS REPORT FOR THE QUARTER ENDING JUNE -2023

(CIVIL WORKS)

1. Civil works costing Rs. 5.00 crores and above.
 2. Electrical works costing Rs. 1.00 Crore and above.
 3. Horticulture works costing Rs. 10.0 Lakhs and above.

S.No.	Name of work and location	Estimated cost Rs. In crore	Tender cost Rs. In Lakhs	Percentage above/below schedule of rates	Agreement No.	Agency	Date of commencement	Time of completion	Physical progress on works in %	Name of Engineer-in-charge with address	Remarks
1	2	3	4	5	6	7	8	9	10	11	12
6	Extension of Berthing Jetty at Campbell Bay in Great Nicobar Island.	16.85	1017.09	(-)18.35	DCE(N)/CB/DB/AGT-02/2022-23 Dated: 26.08.2022	M/s MM Lailash Construction Pvt. Ltd. Port Blair	22.06.2022	15 months	18%	Shri. Subrata Bala, EE(K&GN), Campbell Bay	<ul style="list-style-type: none"> EC accorded on 24.03.2022 ,work awarded on 22.06.2022. 13 Pile completed out of 40 ,work is in progress Work awarded for EMP and work is in progress
7	Development of Sea Port Terminal at Swaraj Dweep in A&N Island.	24.98	2033.62	(+) 20.74 %	ALHW/EE/OS/AGT-18/2020-21 DTD 15.12.2020	M/S RPP INFRA PROJECTS, LTD TAMILNADU	04.01.2021	20 MONTHS	18%	Shri.S.P.Anil Kumar, EE(DD), P/Blair.	<ul style="list-style-type: none"> 08 footing completed out of 12 nos. work is in progress.
8	Providing Separate approach way for cargo movement in Swaraj Dweep Jetty (Size 161.87 x 6.00m)	13.47	1034.97	(-) 8.82 %	EE/OS/AGT/01/2022-23/ DTD 13.05.2022	Shri. P Naidu, Contractor, port Blair	24.03.2022	12 Months	81%	Shri.S.P.Anil Kumar, EE(DD), P/Blair.	<ul style="list-style-type: none"> 36 pile completed, out of 38 piles, work is in progress and expected to complete by July-2023
9	Extension of Jetty by 150m x 20m and 8 Navigational aids at Long Island in Andaman & Nicobar Island.	94.74	*14.29	—	EE/ALHW/ENV/AGT-12/2020-21 Dtd: 26.03.2021	M/s. S. V. Enviro Labs & Consultant, Visakhapatnam on	26.03.2021	06 months	5	Shri.E.Anjaiah EE(OS), P/Blair.	<ul style="list-style-type: none"> EIA study completed. Uploading in the PARIVESH Portal which is under process. Letter sent to CPA on 16.05.2023 and 27.06.2023, where in requested to persue with PCCF , DoEF , ANA for early clearance of EC. Work not commenced due to delay in obtaining the EC from the Competent authority. Sub soil investigation commenced at site. *The amount mentioned in the column in the tender cost is meant for Env. studies.
10	Construction of CC road from old Jetty to new jetty in smith Island in Diglipur in Andaman & Nicobar Islands.	7.02	*13.39	—	ALHW/ENV/ RFP-12/2020-21/1699 Dtd: 20.07.2021	M/s. S. V. Enviro Labs & Consultant, Visakhapatnam	20.07.2021	12 months	5	Shri.E.Anjaiah EE(OS), P/Blair.	<ul style="list-style-type: none"> EIA study completed. One set of final EIA report will be submitted to ANZMA on 10.07.2023 Letter sent to CPA on 16.05.2023 and 27.06.2023, where in requested to persue with PCCF , DoEF , ANA for early clearance of EC. Work not commenced due to delay in obtaining the EC from the Competent authority. *The amount mentioned in the column in the tender cost is meant for Env. studies.

ANDAMAN LAKSHADWEEP HARBOUR WORKS
STATEMENT SHOWING THE QUARTERLY PROGRESS REPORT FOR THE QUARTER ENDING JUNE -2023

(CIVIL WORKS)

1. Civil works costing Rs. 5.00 crores and above.
 2. Electrical works costing Rs. 1.00 Crore and above.
 3. Horticulture works costing Rs. 10.0 Lakhs and above.

S.No.	Name of work and Id	Estimated cost Rs. In crore	Tender cost Rs. In Lakhs	Percentage above/below schedule of rates	Agreement No.	Agency	Date of commencement	Time of completion	Physical progress on works in %	Name of Engineer-in-charge with address	Remarks
1	2	3	4	5	6	7	8	9	10	11	12
11	Providing floating Jetty with RCC floats at Ross & smith Island , Diglipur in Andaman & Nicobar Islands	15.78	* 15.57	—	EE/ALHW/ENV/AGT-01/2021-22 Dtd: 12.04.2021	M/s. EQMS India Pvt Ltd. New Delhi	28.07.2020	12 months	5	Shri.E.Anjaiah EE(OS), P/Blair.	<ul style="list-style-type: none"> ●EIA study completed. ●Since the IIMP map not ready as per the notification ,2019 requested APCCF to consider the project based on the notification 2011. ●Initially agreed and now a letter received from APCCF on 14.06.2023 informing that report has to be submitted based on the notification 2019. ●Letter sent to CPA on 16.05.2023 and 27.06.2023, where in requested to persue with PCCF , DoFE , ANA for early clearance of EC. ●Work not commenced due to delay in obtaining the EC from the Competent authority. *The amount mentioned in the column in the tender cost is meant for Env. studies.
12	Providing Passenger Amenities at Long Island in Middle Andaman	10.48	* 14.29	—	ALHW/ENV/RPF-12/AERIAL BAY /2020-21/1699 Dtd: 20.07.2021	SV Enviro Labs, Visakhapatnam	16.08.2021	06 months	5	Shri.E.Anjaiah EE(OS), P/Blair.	<ul style="list-style-type: none"> ●EIA study completed. ●Uploading in the PARIVESH Portal which is under process. ●2000 sqm land requested from ANA & the same is in advance stage at DC , North & Middle Andaman. ●Letter sent to CPA on 16.05.2023 and 27.06.2023, where in requested to persue with PCCF , DoFE , ANA for early clearance of EC. ●Work not commenced due to delay in obtaining the EC from the Competent authority. *The amount mentioned in the column in the tender cost is meant for Env. studies.
13	Construction of Sea Port Terminal at Shaheed Dweep (Neil Island) in Andaman & Nicobar Islands.	37.47	* 11.26	—	EE/ALHW/ENV/AGT-02/2021-22 Dtd: 12.04.2021	M/s Indomer Coastal Hydraulic Pvt. Ltd.	28.05.2021	06 months	5	Shri.E.Anjaiah EE(OS), P/Blair.	<ul style="list-style-type: none"> ●EIA study completed. ●Final report received from the consultant without CRZ map.Report will be submitted on receipt of Map. ●Letter sent to Pollution control Board for issue of NOC. ●Letter sent to CPA on 16.05.2023 and 27.06.2023, where in requested to persue with PCCF , DoEF , ANA for early clearance of EC. ●Work not commenced due to delay in obtaining the EC from the Competent authority. *The amount mentioned in the column in the tender cost is meant for Env. studies.

**ANDAMAN LAKSHADWEEP HARBOUR WORKS
STATEMENT SHOWING THE QUARTERLY PROGRESS REPORT FOR THE QUARTER ENDING JUNE -2023**

(CIVIL WORKS)

1. Civil works costing Rs. 5.00 crores and above.
2. Electrical works costing Rs. 1.00 Crore and above.
3. Horticulture works costing Rs. 10.0 Lakhs and above.

S.No.	Name of work and Id	Estimated cost Rs. In crore	Tender cost Rs. In Lakhs	Percentage above/below schedule of rates	Agreement No.	Agency	Date of commencement	Time of completion	Physical progress on works in %	Name of Engineer-in-charge with address	Remarks
1	2	3	4	5	6	7	8	9	10	11	12
14	Strengthening of existing RCC jetty at Aerial Bay in Diglipur in North Andaman.	34.61	18.89	-	EE/ALHW/ENV/AGT-09/2020-21 Dtd: 29.01.2021	SV Enviro Labs, Visakhapatnam	28.01.2021	12 months	5	Shri.E.Anjaiah EE(OS), P/Blair.	The amount mentioned in the column in the tender cost is meant for Env. studies. <ul style="list-style-type: none"> EIA studies completed and ICZMP map is awaited from forest department for preparation of CRZ mapping. Work will be taken up on receipt of EC and the approval of ANA. Reminder letter sent to forest department on 05.08.2022 for submission of ICZMP map. Letter received from forest dept on 10.01.2023 that CZMP map of North Andaman Island is under preparation with NCSCM, Chennai. On receipt of CZMP, IRS will prepare CRZ map and EIA report will be submitted by the agency on receipt of CRZ. A letter sent to PMB briefing the status of the pending environmental issues on 16.05.2023. <ul style="list-style-type: none"> Work not commenced due to delay in obtaining the EC from the Competent authority.
15	Maintenance Dredging of Navigational Area Inside Mus Harbour in Car Nicobar	11.62	923.00	(-)3.85%	EE/ALHW/ENV/AGT-31/2018-19 Dtd: 18.03.2019	M/s Jeevan Dredging Ltd(JV), Gujarat	21.03.2020	06 months	6	Shri. Subrata Bala, EE(K&GN), Campbell Bay	Work foreclosed. <ul style="list-style-type: none"> Letter sent to PMB for their consent for recalling of tender for the balance fund on 12.10.2022. Reply awaited. At present, no suitable dredger with ALHW and to bring the suitable dredger from mainland which will involve cost escalation. The dredging quantity need to be recalculated, since the estimated quantity worked out during 2017 and sanctioned during the year 2018.
16	Extension and Strengthening of the existing jetty at Aberdeen	6.47	447.86	(-) 9.31%	EE/OS/AGT-22/2022-21 DTD 12.02.2021	M/s A. Manickam & Sons, Contractor, Port Blair	16.01.2021	12 Months	10	Shri.S.P.Anil Kumar, EE(OS), P/Blair.	<ul style="list-style-type: none"> Boring of 06 pile completed out of 24 nos. 20 Nos Pile muf casted. Due to poor performance and slow progress, the work was terminated on 29.03.2023. Tender being floated for the balance work.

ANDAMAN LAKSHADWEEP HARBOUR WORKS
STATEMENT SHOWING THE QUARTERLY PROGRESS REPORT FOR THE QUARTER ENDING JUNE -2023

(CIVIL WORKS)

1. Civil works costing Rs. 5.00 crores and above.
 2. Electrical works costing Rs. 1.00 Crore and above.
 3. Horticulture works costing Rs. 10.0 Lakhs and above.

S.No.	Name of work and location	Estimated cost Rs. In crore	Tender cost Rs. In Lakhs	Percentage above/below schedule of rates	Agreement No.	Agency	Date of commencement	Time of completion	Physical progress on works in %	Name of Engineer-in-charge with address	Remarks
1	2	3	4	5	6	7	8	9	10	11	12
17	Construction of Coast guard Jetty at Diglipur	9.96	718.82	(-)17.5%	ALHW/TECH/PLG/AGT-07/2016-17 Dtd: 14.12.2016	M/s A.G. Construction (JV), Port Blair	16.06.2017 / 30.04.2022	18 months	44	Shri.E.Anjaiah EE(OS), P/Blair.	<ul style="list-style-type: none"> • Originally the work has been commenced on 16.06.2017 and during execution PMB with drawn the permission to extend the coast guard Jetty after that detailed discussion with PMB the work re-commenced on 30.04.2022. • 39 nos pile were casted out of 45 , work is in progress. • A letter received from ICG on 10.06.2022 stating that the balance amount of Rs.92.03 Lakh against Mayabunder work may be utilized to Diglipur work. • Request letter sent to ICG for deposit of balance fund of Rs. 796.85 Lakhs on 15.07.2022 • RCE for Rs.2993.50 Lakh sanctioned on 01.11.2022 and informed that the work will be executed by the MES authorities or under arrangements made by them and will be completed in 208 weeks. • Ltr. sent to NIOT for conducting REIA studies on 09.01.2023 and reminders sent 16.01.2023 & 23.01.2023. • Budgetary offer received from NIOT for an amount of Rs.21.71 Lakh, NIO, Goa for an amount of Rs.75.00 Lakh and IRS, AU, Chennai submitted the proposal for preparation of CRZ map for Rs.9.44 Lakh. The same is under scrutiny. • RCE technically sanctioned on 08.02.2023 by Chief Engineer. • Now ,DCE(A) decided to execute the full work with the existing agreement substituting concrete item and accordingly meeting conducted with contract agency on 29.04.2023
18	Construction of RCC jetty for Indian Coast Guard at Mayabunder, North and Middle Andaman. (Mayabunder in North Andaman)	9.62	642.27	(-) 21.11 %	ALHW/TECH/PLG/AGT-08/2017-18 Dated.19.14.2014	M/s. P. Surya Rao, Govt, Contractor, Port Blair	01.08.2017	18 Months	15	Shri.E.Anjaiah EE(OS), P/Blair.	The work was foreclose vide letter No.: EEC/RGT/DB-42(B)/2014/VOL-III/443 Dtd. 01.03.2019 due to Administrative reasons.
19	Construction of fish Landing centers at Campbell Bay.	5.97	529.83	(-)11.26%	ALHW/TECH/PLG/AGT-09/2016-17 Dtd: 09.12.2016	Shri.K. Unni Krishna Pillai, Contractor, Campbell Bay	25.11.2016	18 months	100	Shri. Subrata Bala EE(Civil),	All Work completed on 30.4.2020 and handed over to fisheries dept. and final bill settled on 13.10.2021.

**ANDAMAN LAKSHADWEEP HARBOUR WORKS
STATEMENT SHOWING THE QUARTERLY PROGRESS REPORT FOR THE QUARTER ENDING JUNE -2023**

(CIVIL WORKS)

1. Civil works costing Rs. 5.00 crores and above.
2. Electrical works costing Rs. 1.00 Crore and above.
3. Horticulture works costing Rs. 10.0 Lakhs and above.

S.No.	Name of work and Id	Estimated cost Rs. In crore	Tender cost Rs. In Lakhs	Percentage above/below schedule of rates	Agreement No.	Agency	Date of commencement	Time of completion	Physical progress on works in %	Name of Engineer-in-charge with address	Remarks
1	2	3	4	5	6	7	8	9	10	11	12
20	Restoration of Damaged Breakwater at Hut Bay - Placing of CC Blocks of Sizes 1m x 1m x 1m and 8 Ton Tetrapods from 800M to 1200M Chainage at sea side of Breakwater at Hut Bay in Little Andaman.	14.66	919.3	(-)10.02%	EE/ALHW/ENV/Agt-29/2018-19 Dt. 05.02.2019	Shri. P. Naidu, Contractor, Port Blair.	01.02.2019	18 months	100	Shri.E.Anjaiah EE(OS), P/Blair.	Work completed & final bill settled.
21	Restoration of Damaged Breakwater & at Hut Bay - Formation of Breakwater with stones and Tetrapods.	80.98	3618	(+)33.48%	EEM/LA/DB/Agt-66/2008-09 Dt. 24.11.2008	M/s RDS Project Ltd., Port Blair.	28.11.2008	40 Months	100	Shri.E.Anjaiah EE(OS), P/Blair.	work completed on 30.09.2018 and final bill settled.
22	Construction of RCC jetty with vehicle ferry ramp at Afra Bay in Great Nicobar Islands	17.21	619.90	(-)17.94%	DCE-III/CB/DB/AGT-41/2014-15 Dtd: 12.02.2015	M/s Kailash Engineering Company, Port Blair	19.01.2015	24 Months	100	Shri. Subrata Bala EE(Civil),	Work completed and handed over to PMB on 30.11.2018 and final bill settled.
2	Electrical /Mechanical works costing Rs. 1.00 Crore and above										
NIL											
3	Horticulture works costing Rs. 10.00 Lakh and above										
NIL											

Executive Engineer (ALHW)