

**ANDAMAN LAKSHADWEEP HARBOUR WORKS  
STATEMENT SHOWING THE QUARTERLY PROGRESS REPORT FOR THE QUARTER ENDING MARCH-2023**

**( CIVIL WORKS )**

1. Civil works costing Rs. 5.00 crores and above.  
2. Electrical works costing Rs. 1.00 Crore and above.  
3. Horticulture works costing Rs. 10.0 Lakhs and above.

S.No.	Name of work and location	Estimated cost Rs. In crore	Tender cost Rs. In Lakhs	Percentage above/below schedule of rates	Agreement No.	Agency	Date of commencement	Time of completion	Physical progress on works in %	Name of Engineer-in-charge with address	Remarks
1	2	3	4	5	6	7	8	9	10	11	12
1	<b>Civil works costing Rs. 5.00 Crore and above</b>										
1	Development of Sea Route to Baratang Island in Andaman & Nicobar Islands.	45.16	1400	22.22%	DCE-I/DB/AGT-01/2015-16 dtd: 22.03.2016	M/s Srishaila Construction, Bangalore	30.1.2016	24 months	100%	Shri.S.P.Anil Kumar, EE(DD), P/Blair.	<p>Work completed on 30.09.2017 &amp; inaugurated by Hon'ble Minister Shri. Nitin Gadkari, MoSRT&amp;H on 06.10.2017.</p> <ul style="list-style-type: none"> <li>● Arbitration tribunal has awarded. Majority award has gone in favour of M/s Srishaila Construction, Contractor.</li> <li>● Ministry has conveyed approval to file case at the Hon'ble High court of Kolkata , circuit Bench at Port Blair.</li> <li>● Hon'ble high court bench at Port Blair has dismissed for withdrawal and liberty to file appeal at the District Court , Port Blair.</li> </ul> <p>Appeal filed with the District Court, Port Blair on 01.04.2022 vide case No.3 of 2022.</p> <ul style="list-style-type: none"> <li>● M/s Srishaila Construction Pvt. Ltd filed a other executive case -01 of 2022 in the District Court Port Blair and District court ordered for Rs.9,51,43,167/- and directed to appear on 22.08.2022</li> <li>● Letter has been sent to Ministry on 29.08.2022 with a request to engage solicitor General for defending the case from department side to high court challenging the district arbitral award.</li> <li>● Application for stay submitted to the District court against case no.1 of 2022 and informed to Ministry on 21.09.2022 and requested for concurrence.</li> </ul> <ul style="list-style-type: none"> <li>● Hearing held on 28.10.2022 for both the case No. 03 of 2022 and case no.01 of 2022 before the Hon'ble district and next date has been fixed on 21.11.2022 for both cases. Further ALHW has filed a rejoinder on 27.10.2022 against the counter statement by M/s Srishaila Construction Pvt. Ltd. Bangalore and the same has been intimated to MoPSW on 9.11.2022. On 12.11.2022 the judgement passed by the district court, A&amp;N Islands that the instant petition under section 34 of the Arbitration and conciliation act is dismissed on contest but without any cost and the majority award dtd: 15.5.2021 passed by the arbitrator in respect of the agreement entered between the appellant and M/s Srishaila in connection with the subject work stands affirmed and the copy of the judgments received on 12.12.2022 and the same was forwarded to Ministry on 13.12.2022.</li> <li>● Letter sent to Ministry on 16.12.2022 and 27.12.2022 for the approval for challenge the Judgement.</li> </ul>

**ANDAMAN LAKSHADWEEP HARBOUR WORKS  
STATEMENT SHOWING THE QUARTERLY PROGRESS REPORT FOR THE QUARTER ENDING MARCH-2023**

( CIVIL WORKS )

1. Civil works costing Rs. 5.00 crores and above.
2. Electrical works costing Rs. 1.00 Crore and above.
3. Horticulture works costing Rs. 10.0 Lakhs and above.

S.No.	Name of work and location	Estimated cost Rs. In crore	Tender cost Rs. In Lakhs	Percentage above/below schedule of rates	Agreement No.	Agency	Date of commencement	Time of completion	Physical progress on works in %	Name of Engineer-in-charge with address	Remarks
1	2	3	4	5	6	7	8	9	10	11	12
2	Construction of additional approach jetty ,extension of berthing jetty & dredging in front of jetty at Neil Island in A& N Island.	38.19	1864.87	(-)21.20%	ALHW/TECH/PLG/ AGT-10/2016-17 Dtd: 29.12.2016	Shri. K.Unni Krishnan Pillai ,Contractor, Campbell Bay	18.1.2017	24 months	100%	Shri.S.P.Anil Kumar, EE(DD), P/Blair.	<b>Present status</b> Work completed on 30.11.2019. Accounts being settled. ● Approval for time overrun awaited from MoPSW.
3	Construction of Additional approach and Wharf at Hut Bay in Little Andaman	45.55	3033.09	(-)18.54%	EE/ALHW/AGT-25/2018-19 Dtd: 20.07.2018	M/s Kailash Engineering Company, Port Blair	03.08.2018	30 months	100%	Shri.V.K Sharma,EE(M), Hut Bay	● <b>Work completed in all respect on 15.09.2021.</b> ● Approval for cost overrun of 8.37% awaited from MoPSW.
4	Extension of New Dry Dock – II at Marine Dockyard in Port Blair, South Andaman.	123.95.	7018.97	(-) 1%	ALHW/TECH/PLG/ AGT-04/2017-18/ DTD 17.03.2017	M/S RDS PROJECTS PORT BLAIR	07.03.2017	63 MONTHS	80%	Shri.S.P.Anil Kumar, EE(DD), P/Blair.	● Total pile cast: 908nos completed out of 927 nos. ● Permission awaited for closer of existing dry dock for three month period instead of 45 days principally agrees by A& N Administration to connect the existing dry dock with new one.
5	Construction of Sea wall/shore protection work at Mus in Car Nicobar in Andaman & Nicobar Islands .	49.19	—	—	—	—	—	—	—	Shri. Subrata Bala, EE(K&GN), Campbell Bay	<b>Present status</b> ● Initial layout proposed: 800m, after study it was reduced to 300m: Additional length required 150m Total length 300+150 =450m against 800m. • The committee from MoS, visited the site on 21.11.2020 and report received on 18.5.2021. ● As per the recommendation of CWPRS, Pune, the RCE for construction of seawall at mus for a length of 450m for a tune of Rs. 39.32 Crore against the sanctioned cost of Rs. 49.19 Crore submitted to MoS on 11.2.2021 vide No. ALHW/Tech/6 (136)/2020/391 .Sanction awaited. • Based on the report/ suggestion of MoPSW to get the stone chips from the quarry in Andaman after the approval from A&N Adm. Accordingly Letter sent to CS, A&N Adm. for approval of using the local quarry products on 02.07.2021.Reply received from Assistant Secretary (Shipping) on 30.7.2021 to take up the matter with Deputy Commissioner, accordingly letter sent to DC on 10.8.2021. Reply received from Assistant Commissioner on 21.09.2021 to approach A&N Administration for obtaining necessary approval.

**ANDAMAN LAKSHADWEEP HARBOUR WORKS  
STATEMENT SHOWING THE QUARTERLY PROGRESS REPORT FOR THE QUARTER ENDING MARCH-2023**

**( CIVIL WORKS )**

1. Civil works costing Rs. 5.00 crores and above.  
2. Electrical works costing Rs. 1.00 Crore and above.  
3. Horticulture works costing Rs. 10.0 Lakhs and above.

S.No.	Name of work and location	Estimated cost Rs. In crore	Tender cost Rs. In Lakhs	Percentage above/below schedule of rates	Agreement No.	Agency	Date of commencement	Time of completion	Physical progress on works in %	Name of Engineer-in-charge with address	Remarks
1	2	3	4	5	6	7	8	9	10	11	12
											<ul style="list-style-type: none"> <li>• Letter sent to Chief Secretary on 23.09.2021 and 13.12.2021 with a request that necessary approval may be conveyed to use the local quarry products.</li> <li>• Again Letter sent to Assistant Secretary on 03.01.2022 with a request that necessary approval may be conveyed to use the local quarry products for revising the rate analysis. Reply is awaited. Letter sent to MoPSW on 11.02.2022 &amp; 17.02.2022 vide Ltr. NoALHW/TECH/6(136)/2020/337 &amp; 288 with a request to take up the projects by calling of E-tender with mainland quarry products. Reply awaited.</li> <li>• Mail received from MoPSW on 04.03.2022, forwarded by Prime Minister Office to furnish the current status of the Mus sea wall and reply sent on 04.03.2022.</li> <li>• Letter received from MoPSW on 04.04.2022 to furnish the status of rehabilitation of the population/houses available, reply sent on 08.04.2022. Using of mainland products instead of local product, the matter has been discussed in detail during the VC meeting on 24.06.2022 and 18.07.2022 conducted by the ministry along with PMB but there is no fruitful reply received from ANA .</li> <li>• However , CPA,PMB requested the ministry during the VC meeting to use the mainland quarry products instead of local quarry products for this project and also requested to finalize accordingly. Letter received from Ministry on 22.8.2022 to revise the estimate based on the current year rate considering all the prevailing factors and submit the RCE .</li> <li>RCE for a tune of Rs. 43.89 crore for 450m length sent Ministry on 22.09.2022. MOPSW sent a letter to the Chief Secretary , A&amp;N Administration to communicate the approval of A&amp;N Administration for using the local stone quarry products extracted from Andaman stone quarry with blasting operation vide lettr No. PD-15/1/2022-ALHW(351484) dated: 01.11.2022</li> </ul>

**ANDAMAN LAKSHADWEEP HARBOUR WORKS  
STATEMENT SHOWING THE QUARTERLY PROGRESS REPORT FOR THE QUARTER ENDING MARCH-2023**

**( CIVIL WORKS )**

1. Civil works costing Rs. 5.00 crores and above.  
2. Electrical works costing Rs. 1.00 Crore and above.  
3. Horticulture works costing Rs. 10.0 Lakhs and above.

S.No.	Name of work and location	Estimated cost Rs. In crore	Tender cost Rs. In Lakhs	Percentage above/below schedule of rates	Agreement No.	Agency	Date of commencement	Time of completion	Physical progress on works in %	Name of Engineer-in-charge with address	Remarks
1	2	3	4	5	6	7	8	9	10	11	12
6	Extension of Berthing Jetty at Campbell Bay in Great Nicobar Island.	16.85	1017.09	(-)18.35	DCE(N)/CB/DB/AGT-02/2022-23 Dated: 26.08.2022	M/s MM Lailash Construction Pvt. Ltd.Port Blair	22.06.2022	15 months	12%	Shri. Subrata Bala, EE(K&GN), Campbell Bay	<ul style="list-style-type: none"> <li>After obtaining EC on 24.03.2022 ,work awarded on 22.06.2022.</li> <li>01 pile completed out of 40 pile, work is in progress</li> <li>PMB spared an open space of 800sqm over the jetty area for the period from 26.07.2022 to 31.12.2023 on payment basis on 12.12.2022.</li> <li>L1 finalized for EMP, work is being awarded.</li> </ul>
7	Development of Sea Port Terminal at Swaraj Dweep in A&N Island.	24.98	2033.62	(+) 20.74 %	ALHW/EE/OS/AGT-18/2020-21 DTD 15.12.2020	M/S RPP INFRA PROJECTS, LTD TAMILNADU	04.01.2021	20 MONTHS	10%	Shri.S.P.Anil Kumar, EE(OS), P/Blair.	<ul style="list-style-type: none"> <li>SF4 footing concrete casting completed upto plinth Beam bottom.</li> <li>MAT2 footing concrete casting completed upto plinth beam bottom.</li> <li>MAT3 footing reinforcement work completed, work is in progress.</li> </ul>
8	Providing Separate approach way for cargo movement in Swaraj Dweep Jetty (Size 161.87 x 6.00m)	13.47	1034.97	(-) 8.82 %	EE/OS/AGT/01/2022-23/ DTD 13.05.2022	Shri. P Naidu, Contractor, port Blair	24.03.2022	12 MONTHS	29%	Shri. S P ANIL KUMAR EE, OS,ALHW PORT BLAIR	<ul style="list-style-type: none"> <li>PMB spared a space of 15x15m in the end of jetty on payment basis on 17.10.2022.</li> <li>17 pile completed, out of 36 piles, 22 Nos. precast slab, 14 nos precast beam and 16 no pile muff, completed and 365.10 sqm (60.85 x 6m)slab placed and work is in progress</li> </ul>
9	Extension of Jetty by 150m x 20m and 8 Navigational aids at Long Island in Andaman & Nicobar Island.	94.74	14.29	-	EE/ALHW/ENV/AGT-12/2020-21 Dtd: 26.03.2021	M/s. S. V. Enviro Labs & Consultant, Visakhapatnam on	26.03.2021	06 months	4	Shri. S P ANIL KUMAR EE, OS,ALHW PORT BLAIR	<ul style="list-style-type: none"> <li>The amount mentioned in the column in the tender cost is meant for Env. studies. EIA studies is in progress.</li> <li>After the repeated request of this office to the Dept. of Forest, ANA , the CZMP map was received on 14.07.2022 and forwarded to the agency to get the CRZ map .</li> <li>Technical team of ALHW visited the site on 25.08.2022 and marked the location of the Navigational aid in the Admiralty chart with the confirmation of masters of the speed boat [Chouldari &amp; Baratang].</li> <li>Navaid's location forwarded to the agency on 29.08.2022 to incorporate the same in EIA report.Letter sent to PMB on 16.09.2022 for confirmation.</li> <li>Reminder letter sent to the agency on 14.11.2022 to submit the final EIA report and action taken note immediately. On receipt of EC, the work will be taken up for execution.</li> <li>Work awarded for sub soil investigation on 07.12.2022 with period of completion 06(six) months and mobilization of machineries is in progress.</li> </ul>

**ANDAMAN LAKSHADWEEP HARBOUR WORKS  
STATEMENT SHOWING THE QUARTERLY PROGRESS REPORT FOR THE QUARTER ENDING MARCH-2023**

**( CIVIL WORKS )**

1. Civil works costing Rs. 5.00 crores and above.  
2. Electrical works costing Rs. 1.00 Crore and above.  
3. Horticulture works costing Rs. 10.0 Lakhs and above.

S.No.	Name of work and location	Estimated cost Rs. In crore	Tender cost Rs. In Lakhs	Percentage above/below schedule of rates	Agreement No.	Agency	Date of commencement	Time of completion	Physical progress on works in %	Name of Engineer-in-charge with address	Remarks
1	2	3	4	5	6	7	8	9	10	11	12
10	Construction of CC road from old Jetty to new jetty in Smith Island in Diglipur in Andaman & Nicobar Islands.	7.02	13.39	-	ALHW/ENV/ RFP-12/2020-21/1699 Dtd: 20.07.2021	M/s. S. V. Enviro Labs & Consultant, Visakhapatnam	20.07.2021	12 months	5	Shri. S P ANIL KUMAR EE, OS,ALHW PORT BLAIR	<ul style="list-style-type: none"> <li>The amount mentioned in the column in the tender cost is meant for Env. studies.</li> <li>EIA studies completed.</li> <li>CZMP map received from A&amp;N Administration on 14.07.2022 &amp; final report yet to be received for EC application.</li> <li>Topographic survey completed on 06.11.2022, report awaited.</li> <li>Direction given to the DCE(A) to process for allotment of land from the competent authority of ANA.</li> </ul>
11	Providing floating Jetty with RCC floats at Ross & Smith Island, Diglipur in Andaman & Nicobar Islands	15.78	15.57	-	EE/ALHW/ENV/ AGT-01/2021-22 Dtd: 12.04.2021	M/s. EQMS India Pvt Ltd. New Delhi	28.07.2020	12 months	5	Shri. S P ANIL KUMAR EE, OS,ALHW PORT BLAIR	<ul style="list-style-type: none"> <li>The amount mentioned in the column in the tender cost is meant for Env. studies.</li> <li>EIA studies completed and draft EIA report received on 17.09.2021.</li> <li>The IIMP map of Smith Island received from APCCF, A&amp;N Adm., Port Blair on 14.07.2022.</li> <li>The same has been forwarded to the consultant on 15.07.2022 and asked to obtain CRZ map from the reputed institutions and submit the final EIA report immediately.</li> <li>A copy of EIA report received from the agency on 09.09.2022 and submitted to APCCF, Haddo on 13.09.2022 with a request to convey the confirmation so that remaining 10 copies will be submitted to ANZMA.</li> </ul>
12	Providing Passenger Amenities at Long Island in Middle Andaman	10.48	14.29	-	ALHW/ENV/RPF-12/AERIAL BAY /2020-21/1699 Dtd: 20.07.2021	SV Enviro Labs, Visakhapatnam	16.08.2021	06 months	3	Shri. S P ANIL KUMAR EE, OS,ALHW PORT BLAIR	<ul style="list-style-type: none"> <li>The amount mentioned in the column in the tender cost is meant for Env. studies.</li> <li>EIA studies is in progress.</li> <li>After repeated request, The ICRZ Map of Long Island received from APCCF, A&amp;N Adm., Port Blair on 14.07.2022.</li> <li>The same has been forwarded to the consultant on 15.07.2022 and asked to obtain CRZ map from the reputed institutions and submit the final EIA report immediately.</li> <li>Letter sent to PMB for allotment of land on 18.07.2022.</li> </ul>
13	Construction of Sea Port Terminal at Shaheed Dweep ( Neil Island) in Andaman & Nicobar Islands.	37.47	11.26	-	EE/ALHW/ENV/ AGT-02/2021-22 Dtd: 12.04.2021	M/s Indomer Coastal Hydraulic Pvt. Ltd.	28.05.2021	06 months	3	Shri. S P ANIL KUMAR EE, OS,ALHW PORT BLAIR	<ul style="list-style-type: none"> <li>The amount mentioned in the column in the tender cost is meant for Env. studies.</li> <li>EIA studies completed and draft EIA report received.</li> <li>Request letter sent to the agency for submission of final EIA report. EC to be applied on receipt of final report.</li> </ul>

**ANDAMAN LAKSHADWEEP HARBOUR WORKS  
STATEMENT SHOWING THE QUARTERLY PROGRESS REPORT FOR THE QUARTER ENDING MARCH-2023**

**( CIVIL WORKS )**

1. Civil works costing Rs. 5.00 crores and above.
2. Electrical works costing Rs. 1.00 Crore and above.
3. Horticulture works costing Rs. 10.0 Lakhs and above.

S.No.	Name of work and location	Estimated cost Rs. In crore	Tender cost Rs. In Lakhs	Percentage above/below schedule of rates	Agreement No.	Agency	Date of commencement	Time of completion	Physical progress on works in %	Name of Engineer-in-charge with address	Remarks
1	2	3	4	5	6	7	8	9	10	11	12
14	Strengthening of existing RCC jetty at Aerial Bay in Diglipur in North Andaman.	34.61	18.89	-	EE/ALHW/ENV/AGT-09/2020-21 Dtd: 29.01.2021	SV Enviro Labs, Visakhapatnam	28.01.2021	12 months	3	Shri.S.P.Anil Kumar, EE(DD), P/Blair.	The amount mentioned in the column in the tender cost is meant for Env. studies.  <ul style="list-style-type: none"> <li>• EIA studies completed and ICZMP map is awaited from forest department for preparation of CRZ mapping.</li> <li>• Letter received from forest dept on 18.8.2022 that CZMP map of North Andaman Island is under preparation with NCZMA , chennai.On receipt of CZMP ,IRS will prepare CRZ map and EIA report will be submitted by the agency.</li> </ul>
15	Maintenance Dredging of Navigational Area Inside Mus Harbour in Car Nicobar	11.62	923.00	(-)3.85%	EE/ALHW/ENV/AGT-31/2018-19 Dtd: 18.03.2019	M/s Jeevan Dredging Ltd(JV) , Gujarat	21.03.2020	06 months	6	Shri. Subrata Bala, EE(K&GN), Campbell Bay	Work foreclosed.  <ul style="list-style-type: none"> <li>• Letter sent to PMB for their consent for recalling of tender for the balance fund on 12.10.2022.Reply awaited.</li> </ul>
16	Extension and Strengthening of the existing jetty at Aberdeen	6.47	447.86	(-) 9.31%	EE/OS/AGT-22/2022-21 DTD 12.02.2021	M/s A. Manickam & Sons , Contractor, Port Blair	16.01.2021	12 MONTHS	10	Shri.S.P.Anil Kumar, EE(OS), P/Blair.	<ul style="list-style-type: none"> <li>• Boring of 06 pile completed out of 24 nos .</li> <li>• 20 Nos Pile muff casted.due to slow progress , the work was terminated on 29.03.2023.</li> <li>• Tender being floated for the balance work.</li> </ul>
17	Construction of Coast guard Jetty at Diglipur	9.96	718.82	(-)17.5%	ALHW/TECH/PLG/AGT-07/2016-17 Dtd: 14.12.2016	M/s A.G. Construction (JV), Port Blair	16.06.2017 / 30.04.2022	18 months	30	Shri.S.P.Anil Kumar, EE(OS), P/Blair.	<ul style="list-style-type: none"> <li>• Originally the work has been commenced on 16.06.2017 and during execution PMB with drawn the permission to extend the coast guard Jetty after that detailed discussion with PMB the work re-commenced on 30.04.2022.</li> <li>• 27 nos pile were casted out of 45 , work is in progress.</li> <li>• A letter received from ICG on 10.06.2022 stating that the balance amount of Rs.92.03 Lakh against Mayabunder work may be utilized to Diglipur work.</li> <li>• Request letter sent to ICG for deposit of balance fund of Rs. 796.85 Lakhs on 15.07.2022</li> <li>• RCE for Rs.2993.50 Lakh sanctioned on 01.11.2022 and informed that the work will be executed by the MES authorities or under arrangements made by them and will be completed in 208 weeks.</li> </ul>
18	Construction of RCC jetty for Indian Coast Guard at Aerial Bay in Mayabunder, North and Middle Andaman. (Mayabunder in North Andaman)	9.62	642.27	(-) 21.11 %	ALHW/TECH/PLG/AGT-08/2017-18 Dated.19.14.2014	M/s. P. Surya Rao, Govt, Contractor, Port Blair	01.08.2017	18 (Eighteen Months)	-	The Executive Engineer (C) , ALHW,Rangat	The work was foreclose vide letter No.: EEC/RGT/DB-42(B)/2014/VOL-III/443 Dtd. 01.03.2019 due to Administrative reasons.

**ANDAMAN LAKSHADWEEP HARBOUR WORKS  
STATEMENT SHOWING THE QUARTERLY PROGRESS REPORT FOR THE QUARTER ENDING MARCH-2023**

( CIVIL WORKS )

1. Civil works costing Rs. 5.00 crores and above.  
2. Electrical works costing Rs. 1.00 Crore and above.  
3. Horticulture works costing Rs. 10.0 Lakhs and above.

S.No.	Name of work and location	Estimated cost Rs. In crore	Tender cost Rs. In Lakhs	Percentage above/below schedule of rates	Agreement No.	Agency	Date of commencement	Time of completion	Physical progress on works in %	Name of Engineer-in-charge with address	Remarks
1	2	3	4	5	6	7	8	9	10	11	12
19	Construction of fish Landing centers at Campbell Bay.	5.97	529.83	(-)11.26%	ALHW/TECH/PLG/AGT-09/2016-17 Dtd: 09.12.2016	Shri.K. Unni Krishna Pillai, Contractor, Campbell Bay	25.11.2016	18 months	100	Shri. Subrata Bala EE(Civil),	All Work completed on 30.4.2020 and handed over to fisheries dept. and final bill settled on 13.10.2021.
20	Restoration of Damaged Breakwater at Hut Bay - Placing of CC Blocks of Sizes 1m x 1m x 1m and 8 Ton Tetrapods from 800M to 1200M Chainage at sea side of Breakwater at Hut Bay in Little Andaman.	14.66	919.3	(-)10.02%	EE/ALHW/ENV/Agt-29/2018-19 Dt. 05.02.2019	Shri. P. Naidu, Contractor, Port Blair.	01.02.2019	18 months	100	The Executive Engineer (Marine), ALHW, Hut Bay, Little Andaman-744207.	Work completed & final bill settled.
21	Restoration of Damaged Breakwater & at Hut Bay - Formation of Breakwater with stones and Tetrapods.	80.98	3618	(+)33.48%	EEM/LA/DB/Agt-66/2008-09 Dt. 24.11.2008	M/s RDS Project Ltd., Port Blair.	28.11.2008	40 Months	100	The Executive Engineer (Marine), ALHW, Hut Bay, Little Andaman-744207.	The final bill could not be settled due to Technical issues pertaining to this work.
22	Construction of RCC jetty with vehicle ferry ramp at Afra Bay in Great Nicobar Islands	17.21	619.90	(-)17.94%	DCE-III/CB/DB/AGT-41/2014-15 Dtd: 12.02.2015	M/s Kailash Engineering Company, Port Blair	19.01.2015	24 Months	100	Shri. Subrata Bala EE(Civil),	Work completed and handed over to PMB on 30.11.2018 and final bill settled.
2	<b>Electrical /Mechanical works costing Rs. 1.00 Crore and above</b>										
NIL											
3	<b>Horticulture works costing Rs. 10.00 Lakh and above</b>										
NIL											

Executive Engineer (ALHW)

**ANDAMAN LAKSHADWEEP HARBOUR WORKS  
STATEMENT SHOWING THE QUARTERLY PROGRESS REPORT FOR THE QUARTER ENDING MARCH-2023**

**( CIVIL WORKS )**

1. Civil works costing Rs. 5.00 crores and above.  
2. Electrical works costing Rs. 1.00 Crore and above.  
3. Horticulture works costing Rs. 10.0 Lakhs and above.

S.No.	Name of work and location	Estimated cost Rs. In crore	Tender cost Rs. In Lakhs	Percentage above/below schedule of rates	Agreement No.	Agency	Date of commencement	Time of completion	Physical progress on works in %	Name of Engineer-in-charge with address	Remarks
1	2	3	4	5	6	7	8	9	10	11	12
1	<b>Civil works costing Rs. 5.00 Crore and above</b>										
1	Development of Sea Route to Baratang Island in Andaman & Nicobar Islands.	45.16	1400	22.22%	DCE-I/DB/AGT-01/2015-16 dtd: 22.03.2016	M/s Srishaila Construction, Bangalore	30.1.2016	24 months	100%	Shri.S.P.Anil Kumar, EE(DD), P/Blair.	<p>Work completed on 30.09.2017 &amp; inaugurated by Hon'ble Minister Shri. Nitin Gadkari, MoSRT&amp;H on 06.10.2017.</p> <ul style="list-style-type: none"> <li>● Arbitration tribunal has awarded. Majority award has gone in favour of M/s Srishaila Construction, Contractor.</li> <li>● Ministry has conveyed approval to file case at the Hon'ble High court of Kolkata , circuit Bench at Port Blair.</li> <li>● Hon'ble high court bench at Port Blair has dismissed for withdrawal and liberty to file appeal at the District Court , Port Blair.</li> </ul> <p>Appeal filed with the District Court, Port Blair on 01.04.2022 vide case No.3 of 2022.</p> <ul style="list-style-type: none"> <li>● M/s Srishaila Construction Pvt. Ltd filed a other executive case -01 of 2022 in the District Court Port Blair and District court ordered for Rs.9,51,43,167/- and directed to appear on 22.08.2022</li> <li>● Letter has been sent to Ministry on 29.08.2022 with a request to engage solicitor General for defending the case from department side to high court challenging the district arbitral award.</li> <li>● Application for stay submitted to the District court against case no.1 of 2022 and informed to Ministry on 21.09.2022 and requested for concurrence.</li> </ul> <ul style="list-style-type: none"> <li>● Hearing held on 28.10.2022 for both the case No. 03 of 2022 and case no.01 of 2022 before the Hon'ble district and next date has been fixed on 21.11.2022 for both cases. Further ALHW has filed a rejoinder on 27.10.2022 against the counter statement by M/s Srishaila Construction Pvt. Ltd. Bangalore and the same has been intimated to MoPSW on 9.11.2022. On 12.11.2022 the judgement passed by the district court, A&amp;N Islands that the instant petition under section 34 of the Arbitration and conciliation act is dismissed on contest but without any cost and the majority award dtd: 15.5.2021 passed by the arbitrator in respect of the agreement entered between the appellant and M/s Srishaila in connection with the subject work stands affirmed and the copy of the judgments received on 12.12.2022 and the same was forwarded to Ministry on 13.12.2022.</li> <li>● Letter sent to Ministry on 16.12.2022 and 27.12.2022 for the approval for challenge the Judgement.</li> </ul>



**ANDAMAN LAKSHADWEEP HARBOUR WORKS  
STATEMENT SHOWING THE QUARTERLY PROGRESS REPORT FOR THE QUARTER ENDING MARCH-2023**

( CIVIL WORKS )

1. Civil works costing Rs. 5.00 crores and above.  
2. Electrical works costing Rs. 1.00 Crore and above.  
3. Horticulture works costing Rs. 10.0 Lakhs and above.

S.No.	Name of work and location	Estimated cost Rs. In crore	Tender cost Rs. In Lakhs	Percentage above/below schedule of rates	Agreement No.	Agency	Date of commencement	Time of completion	Physical progress on works in %	Name of Engineer-in-charge with address	Remarks
1	2	3	4	5	6	7	8	9	10	11	12
2	Construction of additional approach jetty ,extension of berthing jetty & dredging in front of jetty at Neil Island in A& N Island.	38.19	1864.87	(-)21.20%	ALHW/TECH/PLG/ AGT-10/2016-17 Dtd: 29.12.2016	Shri. K.Unni Krishnan Pillai ,Contractor, Campbell Bay	18.1.2017	24 months	100%	Shri.S.P.Anil Kumar, EE(DD), P/Blair.	<b>Present status</b> Work completed on 30.11.2019. Accounts being settled. ● Approval for time overrun awaited from MoPSW.
3	Construction of Additional approach and Wharf at Hut Bay in Little Andaman	45.55	3033.09	(-)18.54%	EE/ALHW/AGT-25/2018-19 Dtd: 20.07.2018	M/s Kailash Engineering Company, Port Blair	03.08.2018	30 months	100%	Shri.V.K Sharma,EE(M), Hut Bay	● <b>Work completed in all respect on 15.09.2021.</b> ● Approval for cost overrun of 8.37% awaited from MoPSW.
4	Extension of New Dry Dock – II at Marine Dockyard in Port Blair, South Andaman.	123.95.	7018.97	(-) 1%	ALHW/TECH/PLG/ AGT-04/2017-18/ DTD 17.03.2017	M/S RDS PROJECTS PORT BLAIR	07.03.2017	63 MONTHS	80%	Shri.S.P.Anil Kumar, EE(DD), P/Blair.	● Total pile cast: 908nos completed out of 927 nos. ● Permission awaited for closer of existing dry dock for three month period instead of 45 days principally agrees by A& N Administration to connect the existing dry dock with new one.
5	Construction of Sea wall/shore protection work at Mus in Car Nicobar in Andaman & Nicobar Islands .	49.19	–	–	–	–	–	–	–	Shri. Subrata Bala, EE(K&GN), Campbell Bay	<b>Present status</b> ● Initial layout proposed: 800m, after study it was reduced to 300m: Additional length required 150m Total length 300+150 =450m against 800m. • The committee from MoS, visited the site on 21.11.2020 and report received on 18.5.2021. ● As per the recommendation of CWPRS, Pune, the RCE for construction of seawall at mus for a length of 450m for a tune of Rs. 39.32 Crore against the sanctioned cost of Rs. 49.19 Crore submitted to MoS on 11.2.2021 vide No. ALHW/Tech/6 (136)/2020/391 .Sanction awaited. • Based on the report/ suggestion of MoPSW to get the stone chips from the quarry in Andaman after the approval from A&N Adm. Accordingly Letter sent to CS, A&N Adm. for approval of using the local quarry products on 02.07.2021.Reply received from Assistant Secretary (Shipping) on 30.7.2021 to take up the matter with Deputy Commissioner, accordingly letter sent to DC on 10.8.2021. Reply received from Assistant Commissioner on 21.09.2021 to approach A&N Administration for obtaining necessary approval.

**ANDAMAN LAKSHADWEEP HARBOUR WORKS  
STATEMENT SHOWING THE QUARTERLY PROGRESS REPORT FOR THE QUARTER ENDING MARCH-2023**

**( CIVIL WORKS )**

1. Civil works costing Rs. 5.00 crores and above.  
2. Electrical works costing Rs. 1.00 Crore and above.  
3. Horticulture works costing Rs. 10.0 Lakhs and above.

S.No.	Name of work and location	Estimated cost Rs. In crore	Tender cost Rs. In Lakhs	Percentage above/below schedule of rates	Agreement No.	Agency	Date of commencement	Time of completion	Physical progress on works in %	Name of Engineer-in-charge with address	Remarks
1	2	3	4	5	6	7	8	9	10	11	12
											<ul style="list-style-type: none"> <li>• Letter sent to Chief Secretary on 23.09.2021 and 13.12.2021 with a request that necessary approval may be conveyed to use the local quarry products.</li> <li>• Again Letter sent to Assistant Secretary on 03.01.2022 with a request that necessary approval may be conveyed to use the local quarry products for revising the rate analysis. Reply is awaited. Letter sent to MoPSW on 11.02.2022 &amp; 17.02.2022 vide Ltr. NoALHW/TECH/6(136)/2020/337 &amp; 288 with a request to take up the projects by calling of E-tender with mainland quarry products. Reply awaited.</li> <li>• Mail received from MoPSW on 04.03.2022, forwarded by Prime Minister Office to furnish the current status of the Mus sea wall and reply sent on 04.03.2022.</li> <li>• Letter received from MoPSW on 04.04.2022 to furnish the status of rehabilitation of the population/houses available, reply sent on 08.04.2022. Using of mainland products instead of local product, the matter has been discussed in detail during the VC meeting on 24.06.2022 and 18.07.2022 conducted by the ministry along with PMB but there is no fruitful reply received from ANA .</li> <li>• However , CPA,PMB requested the ministry during the VC meeting to use the mainland quarry products instead of local quarry products for this project and also requested to finalize accordingly. Letter received from Ministry on 22.8.2022 to revise the estimate based on the current year rate considering all the prevailing factors and submit the RCE .</li> <li>RCE for a tune of Rs. 43.89 crore for 450m length sent Ministry on 22.09.2022. MOPSW sent a letter to the Chief Secretary , A&amp;N Administration to communicate the approval of A&amp;N Administration for using the local stone quarry products extracted from Andaman stone quarry with blasting operation vide lettr No. PD-15/1/2022-ALHW(351484) dated: 01.11.2022</li> </ul>

**ANDAMAN LAKSHADWEEP HARBOUR WORKS  
STATEMENT SHOWING THE QUARTERLY PROGRESS REPORT FOR THE QUARTER ENDING MARCH-2023**

**( CIVIL WORKS )**

1. Civil works costing Rs. 5.00 crores and above.  
2. Electrical works costing Rs. 1.00 Crore and above.  
3. Horticulture works costing Rs. 10.0 Lakhs and above.

S.No.	Name of work and location	Estimated cost Rs. In crore	Tender cost Rs. In Lakhs	Percentage above/below schedule of rates	Agreement No.	Agency	Date of commencement	Time of completion	Physical progress on works in %	Name of Engineer-in-charge with address	Remarks
1	2	3	4	5	6	7	8	9	10	11	12
6	Extension of Berthing Jetty at Campbell Bay in Great Nicobar Island.	16.85	1017.09	(-)18.35	DCE(N)/CB/DB/AGT-02/2022-23 Dated: 26.08.2022	M/s MM Lailash Construction Pvt. Ltd.Port Blair	22.06.2022	15 months	12%	Shri. Subrata Bala, EE(K&GN), Campbell Bay	<ul style="list-style-type: none"> <li>After obtaining EC on 24.03.2022 ,work awarded on 22.06.2022.</li> <li>01 pile completed out of 40 pile, work is in progress</li> <li>PMB spared an open space of 800sqm over the jetty area for the period from 26.07.2022 to 31.12.2023 on payment basis on 12.12.2022.</li> <li>L1 finalized for EMP, work is being awarded.</li> </ul>
7	Development of Sea Port Terminal at Swaraj Dweep in A&N Island.	24.98	2033.62	(+) 20.74 %	ALHW/EE/OS/AGT-18/2020-21 DTD 15.12.2020	M/S RPP INFRA PROJECTS, LTD TAMILNADU	04.01.2021	20 MONTHS	10%	Shri.S.P.Anil Kumar, EE(OS), P/Blair.	<ul style="list-style-type: none"> <li>SF4 footing concrete casting completed upto plinth Beam bottom.</li> <li>MAT2 footing concrete casting completed upto plinth beam bottom.</li> <li>MAT3 footing reinforcement work completed, work is in progress.</li> </ul>
8	Providing Separate approach way for cargo movement in Swaraj Dweep Jetty (Size 161.87 x 6.00m)	13.47	1034.97	(-) 8.82 %	EE/OS/AGT/01/2022-23/ DTD 13.05.2022	Shri. P Naidu, Contractor, port Blair	24.03.2022	12 MONTHS	29%	Shri. S P ANIL KUMAR EE, OS,ALHW PORT BLAIR	<ul style="list-style-type: none"> <li>PMB spared a space of 15x15m in the end of jetty on payment basis on 17.10.2022.</li> <li>17 pile completed, out of 36 piles, 22 Nos. precast slab, 14 nos precast beam and 16 no pile muff, completed and 365.10 sqm (60.85 x 6m)slab placed and work is in progress</li> </ul>
9	Extension of Jetty by 150m x 20m and 8 Navigational aids at Long Island in Andaman & Nicobar Island.	94.74	14.29	-	EE/ALHW/ENV/AGT-12/2020-21 Dtd: 26.03.2021	M/s. S. V. Enviro Labs & Consultant, Visakhapatnam on	26.03.2021	06 months	4	Shri. S P ANIL KUMAR EE, OS,ALHW PORT BLAIR	<ul style="list-style-type: none"> <li>The amount mentioned in the column in the tender cost is meant for Env. studies. EIA studies is in progress.</li> <li>After the repeated request of this office to the Dept. of Forest, ANA , the CZMP map was received on 14.07.2022 and forwarded to the agency to get the CRZ map .</li> <li>Technical team of ALHW visited the site on 25.08.2022 and marked the location of the Navigational aid in the Admiralty chart with the confirmation of masters of the speed boat [Chouldari &amp; Baratang].</li> <li>Navaid's location forwarded to the agency on 29.08.2022 to incorporate the same in EIA report.Letter sent to PMB on 16.09.2022 for confirmation.</li> <li>Reminder letter sent to the agency on 14.11.2022 to submit the final EIA report and action taken note immediately. On receipt of EC, the work will be taken up for execution.</li> <li>Work awarded for sub soil investigation on 07.12.2022 with period of completion 06(six) months and mobilization of machineries is in progress.</li> </ul>

**ANDAMAN LAKSHADWEEP HARBOUR WORKS  
STATEMENT SHOWING THE QUARTERLY PROGRESS REPORT FOR THE QUARTER ENDING MARCH-2023**

**( CIVIL WORKS )**

1. Civil works costing Rs. 5.00 crores and above.  
2. Electrical works costing Rs. 1.00 Crore and above.  
3. Horticulture works costing Rs. 10.0 Lakhs and above.

S.No.	Name of work and location	Estimated cost Rs. In crore	Tender cost Rs. In Lakhs	Percentage above/below schedule of rates	Agreement No.	Agency	Date of commencement	Time of completion	Physical progress on works in %	Name of Engineer-in-charge with address	Remarks
1	2	3	4	5	6	7	8	9	10	11	12
10	Construction of CC road from old Jetty to new jetty in Smith Island in Diglipur in Andaman & Nicobar Islands.	7.02	13.39	-	ALHW/ENV/ RFP-12/2020-21/1699 Dtd: 20.07.2021	M/s. S. V. Enviro Labs & Consultant, Visakhapatnam	20.07.2021	12 months	5	Shri. S P ANIL KUMAR EE, OS,ALHW PORT BLAIR	<ul style="list-style-type: none"> <li>The amount mentioned in the column in the tender cost is meant for Env. studies.</li> <li>EIA studies completed.</li> <li>CZMP map received from A&amp;N Administration on 14.07.2022 &amp; final report yet to be received for EC application.</li> <li>Topographic survey completed on 06.11.2022, report awaited.</li> <li>Direction given to the DCE(A) to process for allotment of land from the competent authority of ANA.</li> </ul>
11	Providing floating Jetty with RCC floats at Ross & Smith Island, Diglipur in Andaman & Nicobar Islands	15.78	15.57	-	EE/ALHW/ENV/ AGT-01/2021-22 Dtd: 12.04.2021	M/s. EQMS India Pvt Ltd. New Delhi	28.07.2020	12 months	5	Shri. S P ANIL KUMAR EE, OS,ALHW PORT BLAIR	<ul style="list-style-type: none"> <li>The amount mentioned in the column in the tender cost is meant for Env. studies.</li> <li>EIA studies completed and draft EIA report received on 17.09.2021.</li> <li>The IIMP map of Smith Island received from APCCF, A&amp;N Adm., Port Blair on 14.07.2022.</li> <li>The same has been forwarded to the consultant on 15.07.2022 and asked to obtain CRZ map from the reputed institutions and submit the final EIA report immediately.</li> <li>A copy of EIA report received from the agency on 09.09.2022 and submitted to APCCF, Haddo on 13.09.2022 with a request to convey the confirmation so that remaining 10 copies will be submitted to ANZMA.</li> </ul>
12	Providing Passenger Amenities at Long Island in Middle Andaman	10.48	14.29	-	ALHW/ENV/RPF-12/AERIAL BAY /2020-21/1699 Dtd: 20.07.2021	SV Enviro Labs, Visakhapatnam	16.08.2021	06 months	3	Shri. S P ANIL KUMAR EE, OS,ALHW PORT BLAIR	<ul style="list-style-type: none"> <li>The amount mentioned in the column in the tender cost is meant for Env. studies.</li> <li>EIA studies is in progress.</li> <li>After repeated request, The ICRZ Map of Long Island received from APCCF, A&amp;N Adm., Port Blair on 14.07.2022.</li> <li>The same has been forwarded to the consultant on 15.07.2022 and asked to obtain CRZ map from the reputed institutions and submit the final EIA report immediately.</li> <li>Letter sent to PMB for allotment of land on 18.07.2022.</li> </ul>
13	Construction of Sea Port Terminal at Shaheed Dweep ( Neil Island) in Andaman & Nicobar Islands.	37.47	11.26	-	EE/ALHW/ENV/ AGT-02/2021-22 Dtd: 12.04.2021	M/s Indomer Coastal Hydraulic Pvt. Ltd.	28.05.2021	06 months	3	Shri. S P ANIL KUMAR EE, OS,ALHW PORT BLAIR	<ul style="list-style-type: none"> <li>The amount mentioned in the column in the tender cost is meant for Env. studies.</li> <li>EIA studies completed and draft EIA report received.</li> <li>Request letter sent to the agency for submission of final EIA report. EC to be applied on receipt of final report.</li> </ul>

**ANDAMAN LAKSHADWEEP HARBOUR WORKS  
STATEMENT SHOWING THE QUARTERLY PROGRESS REPORT FOR THE QUARTER ENDING MARCH-2023**

**( CIVIL WORKS )**

1. Civil works costing Rs. 5.00 crores and above.
2. Electrical works costing Rs. 1.00 Crore and above.
3. Horticulture works costing Rs. 10.0 Lakhs and above.

S.No.	Name of work and location	Estimated cost Rs. In crore	Tender cost Rs. In Lakhs	Percentage above/below schedule of rates	Agreement No.	Agency	Date of commencement	Time of completion	Physical progress on works in %	Name of Engineer-in-charge with address	Remarks
1	2	3	4	5	6	7	8	9	10	11	12
14	Strengthening of existing RCC jetty at Aerial Bay in Diglipur in North Andaman.	34.61	18.89	-	EE/ALHW/ENV/AGT-09/2020-21 Dtd: 29.01.2021	SV Enviro Labs, Visakhapatnam	28.01.2021	12 months	3	Shri.S.P.Anil Kumar, EE(DD), P/Blair.	The amount mentioned in the column in the tender cost is meant for Env. studies.  <ul style="list-style-type: none"> <li>● EIA studies completed and ICZMP map is awaited from forest department for preparation of CRZ mapping.</li> <li>● Letter received from forest dept on 18.8.2022 that CZMP map of North Andaman Island is under preparation with NCZMA , chennai.On receipt of CZMP ,IRS will prepare CRZ map and EIA report will be submitted by the agency.</li> </ul>
15	Maintenance Dredging of Navigational Area Inside Mus Harbour in Car Nicobar	11.62	923.00	(-)3.85%	EE/ALHW/ENV/AGT-31/2018-19 Dtd: 18.03.2019	M/s Jeevan Dredging Ltd(JV) , Gujarat	21.03.2020	06 months	6	Shri. Subrata Bala, EE(K&GN), Campbell Bay	Work foreclosed.  <ul style="list-style-type: none"> <li>● Letter sent to PMB for their consent for recalling of tender for the balance fund on 12.10.2022.Reply awaited.</li> </ul>
16	Extension and Strengthening of the existing jetty at Aberdeen	6.47	447.86	(-) 9.31%	EE/OS/AGT-22/2022-21 DTD 12.02.2021	M/s A. Manickam & Sons , Contractor, Port Blair	16.01.2021	12 MONTHS	10	Shri.S.P.Anil Kumar, EE(OS), P/Blair.	<ul style="list-style-type: none"> <li>● Boring of 06 pile completed out of 24 nos .</li> <li>● 20 Nos Pile muff casted.due to slow progress , the work was terminated on 29.03.2023.</li> <li>● Tender being floated for the balance work.</li> </ul>
17	Construction of Coast guard Jetty at Diglipur	9.96	718.82	(-)17.5%	ALHW/TECH/PLG/AGT-07/2016-17 Dtd: 14.12.2016	M/s A.G. Construction (JV), Port Blair	16.06.2017 / 30.04.2022	18 months	30	Shri.S.P.Anil Kumar, EE(OS), P/Blair.	<ul style="list-style-type: none"> <li>● Originally the work has been commenced on 16.06.2017 and during execution PMB with drawn the permission to extend the coast guard Jetty after that detailed discussion with PMB the work re-commenced on 30.04.2022.</li> <li>● 27 nos pile were casted out of 45 , work is in progress.</li> <li>● A letter received from ICG on 10.06.2022 stating that the balance amount of Rs.92.03 Lakh against Mayabunder work may be utilized to Diglipur work.</li> <li>● Request letter sent to ICG for deposit of balance fund of Rs. 796.85 Lakhs on 15.07.2022</li> <li>● RCE for Rs.2993.50 Lakh sanctioned on 01.11.2022 and informed that the work will be executed by the MES authorities or under arrangements made by them and will be completed in 208 weeks.</li> </ul>
18	Construction of RCC jetty for Indian Coast Guard at Aerial Bay in Mayabunder, North and Middle Andaman. (Mayabunder in North Andaman)	9.62	642.27	(-) 21.11 %	ALHW/TECH/PLG/AGT-08/2017-18 Dated.19.14.2014	M/s. P. Surya Rao, Govt, Contractor, Port Blair	01.08.2017	18 (Eighteen Months)	-	The Executive Engineer (C) , ALHW,Rangat	The work was foreclose vide letter No.: EEC/RGT/DB-42(B)/2014/VOL-III/443 Dtd. 01.03.2019 due to Administrative reasons.

**ANDAMAN LAKSHADWEEP HARBOUR WORKS  
STATEMENT SHOWING THE QUARTERLY PROGRESS REPORT FOR THE QUARTER ENDING MARCH-2023**

( CIVIL WORKS )

1. Civil works costing Rs. 5.00 crores and above.  
2. Electrical works costing Rs. 1.00 Crore and above.  
3. Horticulture works costing Rs. 10.0 Lakhs and above.

S.No.	Name of work and location	Estimated cost Rs. In crore	Tender cost Rs. In Lakhs	Percentage above/below schedule of rates	Agreement No.	Agency	Date of commencement	Time of completion	Physical progress on works in %	Name of Engineer-in-charge with address	Remarks
1	2	3	4	5	6	7	8	9	10	11	12
19	Construction of fish Landing centers at Campbell Bay.	5.97	529.83	(-)11.26%	ALHW/TECH/PLG/AGT-09/2016-17 Dtd: 09.12.2016	Shri.K. Unni Krishna Pillai, Contractor, Campbell Bay	25.11.2016	18 months	100	Shri. Subrata Bala EE(Civil),	All Work completed on 30.4.2020 and handed over to fisheries dept. and final bill settled on 13.10.2021.
20	Restoration of Damaged Breakwater at Hut Bay - Placing of CC Blocks of Sizes 1m x 1m x 1m and 8 Ton Tetrapods from 800M to 1200M Chainage at sea side of Breakwater at Hut Bay in Little Andaman.	14.66	919.3	(-)10.02%	EE/ALHW/ENV/Agt-29/2018-19 Dt. 05.02.2019	Shri. P. Naidu, Contractor, Port Blair.	01.02.2019	18 months	100	The Executive Engineer (Marine), ALHW, Hut Bay, Little Andaman-744207.	Work completed & final bill settled.
21	Restoration of Damaged Breakwater & at Hut Bay - Formation of Breakwater with stones and Tetrapods.	80.98	3618	(+)33.48%	EEM/LA/DB/Agt-66/2008-09 Dt. 24.11.2008	M/s RDS Project Ltd., Port Blair.	28.11.2008	40 Months	100	The Executive Engineer (Marine), ALHW, Hut Bay, Little Andaman-744207.	The final bill could not be settled due to Technical issues pertaining to this work.
22	Construction of RCC jetty with vehicle ferry ramp at Afra Bay in Great Nicobar Islands	17.21	619.90	(-)17.94%	DCE-III/CB/DB/AGT-41/2014-15 Dtd: 12.02.2015	M/s Kailash Engineering Company, Port Blair	19.01.2015	24 Months	100	Shri. Subrata Bala EE(Civil),	Work completed and handed over to PMB on 30.11.2018 and final bill settled.
2	<b>Electrical /Mechanical works costing Rs. 1.00 Crore and above</b>										
NIL											
3	<b>Horticulture works costing Rs. 10.00 Lakh and above</b>										
NIL											

Executive Engineer (ALHW)