

List of Completion Reports prepared under DCE-V circle during March-99 to July 2011

Sl.No	Name of the work	Circle office in which the work belongs.	Ad. Approval & date	Head of Account	Revised Ad. Approval if any.	Expenditure Sanctioned	Expenditure incurred			Date of Commencement	Date of Completion	Ref of Completion Report sent.	Remarks if any
1	Conducting Survey & Investigaion for development of harbour facilities on easternside of Minicoy, Kavaratti, Kalpeni & Androth island of Lakshadweep	DCE-V	PD/12016/4/86-ALHW Dt. 14.7.87	5052-BB1		51.40	56.25			Aug-87	Sep-91	LHW/DB/CR-1/859 Dt. 10/12-3-99	
1	Conducting Survey & Investigaion for development of harbour facilities in Lakshadweep	DCE-V	PD/PDW/11/85-PD Dt.20.5.85	5052-001		102.00	107.34			Jul-85	Mar-96	LHW/DB/CR-1/859 Dt. 10/12-3-99	
2	Providing fire fighting facilities at jetties in Lakshadweep	DCE-V	PD/PDW/11/85-PD Dt.20.5.85	5052-001		15.00	15.93			Jun-85	Jan-93	LHW/DB/CR-1/859 Dt. 10/12-3-99	
3	Erection of Alluminium trestle at entrance channel and fixing in position of mini giant tyres along side jetty at Lakshadweep.	DCE-V	No.13-22-91-PORT (3) Dt. 29.1.92	5052-PPI		720538.50	721000.00			Apr-92	Aug-92	LHW/DB/CR-1/762 Dt. 17.6.99	
4	Procurement of 2 Nos steel dump barges 50T capacity for Amini group of islands	DCE-V	No.13-22-91-PORT (3) Dt. 29.1.92	5052-PPI		2429952.00	2366612.00			Oct-90	Mar-93	LHW/DB/CR-1/762 Dt. 17.6.99	
5	Conducting S & I for Construction of RCC platform at Cheriya point	DCE-V	No.13-22-91-PORT (3) Dt. 29.1.92	240583 B3(2)		632973.00	199220.00			Aug-90	Jan-95	LHW/DB/CR-1/762 Dt. 17.6.99	
6	Providing low voltage illumination system to the jetties of Lakshadweep islands.	DCE-V	No.13-22-91-PORT (3) Dt. 29.1.92	3051-01 light houses		1072865.00	1011168.00			Jan-92	Apr-94	LHW/DB/CR-1/762 Dt. 17.6.99	
7	Procurement of 1 No. Steel hull motor boat for Androth	DCE-V	No.13-22-91-PORT (3) Dt. 29.1.92	5052-PPI		2749419.00	2731488.00			Feb-92	Jan-94	LHW/DB/CR-1/1173 Dt. 20.7.99	
8	Procurement of two Nos steel dump barges 50T capacity for Andorth & Kalpeni island	DCE-V	No.13/8/90- PORT (3) Dt. 22.6.90	5052-001 Capital outlay		24.30	2355923.00			Sep-90	Jan-93	LHW/DB/CR-1/1173 Dt. 20.7.99	

Sl.No	Name of the work	Circle office in which the work belongs.	Ad. Approval & date	Head of Account	Revised Ad. Approval if any.	Expenditure Sanctioned	Expenditure incurred			Date of Commencement	Date of Completion	Ref of Completion Report sent.	Remarks if any
9	Procurement of one No. 50 MT dump barge for Lakshadweep Administration.	DCE-V	Fno.13-22-90-PORT (2) Dtd. 29.1.92	5052-PP1 Capital outlay		14.73	1472800.00			Mar-92	Dec-93	LHW/DB/CR-1/1173 Dt. 20.7.99	
10	Providing of twin point mooring system at Agathi Kalpeni, Kadamat, Kavarathi islands.	DCE-V	Fno.13-22-90-PORT (1) Dtd. 5.5.90	5052-PPI		24.55	2400666.00			Jan-90	Mar-95	LHW/DB/CR-1/1173 Dt. 20.7.99	
11	Providing Radar reflect section on GRP buoys	DCE-V	Fno.13-22-90-PORT (1) Dtd. 10.9.90	5052-001		184460.00	86873.00			Jan-92	Oct-92	LHW/DB/CR-1/1173 Dt. 20.7.99	
12	Construction of tide guage cabin at Minicoy	DCE-V	Fno.13-22-90 S & I Dtd. 13.2.90	5052-PPI		222800.00	224000.00			Mar-93	Mar-96	LHW/DB/CR-1/1473 Dt. 6.8.99	
13	Extension of Katchery jetty at Kalpeni	DCE-V	Fno.5.3.89 Port (1) Dtd. 28.2.90	5052-001		2191278	2190962			Apr-90	Nov-92	LHW/DB/CR-1/1472 Dt. 6.8.99	
14	Extension of RCC jetty at Androth including dredging	DCE-V	Fno.5.3.90 Port (1) Dtd. 10.6.91	5052-001								LHW/DB/CR-1/1472 Dt. 6.8.99	
15	Dredging and deepening of entrance channel in Agathi and Amini islands of Lakshadweep	DCE-V	PW/PDW/58/85 DT 17/2/86 AND PW/PDW/58/85/ Dtd. 27/12/91	335-CC		4910000.00	4901292.00			Feb-87	Aug-94	LHW/DB/CR-1/2459 Dt. 15.10.99	
16	Procurement of 1 No. Steel hull motor boat for Kalpeni Island	DCE-V	Fno. 13.8.90 PORT (1) Dt. 22.6.90	5052-PP1 Capital outlay		2583262.00	2583262.00			Oct-90	Dec-93	LHW/DB/CR-1/3184 Dt. 25.8.2000	
17	Procurement of one No. steel hull motor boat for Kadamat Island	DCE-V	Fno. 13.8.90 PORT (1) Dt. 22.6.90	5052-001 Capital outlay		2811288.00	2811288.00			Jul-90	May-93	LHW/DB/CR-1/3184 Dt. 25.8.2000	
18	Repairs to MB Yogesh of Port Deptt at Kavaratti	DCE-V	Fno. 14.4.97 PORT (1) Dt. 11.3.94	2056-port maintained		671944.00	671944.00			Aug-95	Mar-97	LHW/DB/CR-1/3184 Dt. 25.8.2000	
19	Maintenance & repairs of Ospray Buoys at Valiya Pani, Chripani & Perumal par	DCE-V	F.No. 11/6/90 F-1860 Dt. 24.05.1994	Major head demand No.97,Lakshadw eep 2405 B3(2)		1370000.00	1370000.00			Mar-94	Mar-00	LHW/DB/CR-II/1667 Dt. 05.04.2003	

Sl.No	Name of the work	Circle office in which the work belongs.	Ad. Approval & date	Head of Account	Revised Ad. Approval if any.	Expenditure Sanctioned	Expenditure incurred			Date of Commencement	Date of Completion	Ref of Completion Report sent.	Remarks if any
20	Construction of Timber approach to water complex at Kadmat.	DCE-V	F.No. 13/94 Port Dt. 03.01.1996	MH3051P1 Port & Light houses 000050-P1(1)(2)(2) other charges plan		600000.00	600000.00			Mar-96	Jan-00	LHW/DB/CR-II/1666 Dt. 05.04.2003	
21	Design, fabrication & delivery of 2 nos. spane mooring buoy for Minicoy & Kavaratti.	DCE-V	F.No. 5/4/90/Port/OPB(1) Dt. 2.3.1999	MH3051P1 Port & Light houses 000050-P1(1)(2)(2) other charges plan		1000000.00	1000000.00			Oct-99	Jun-01	LHW/DB/CR-II/1666 Dt. 05.04.2003	
22	Extension of Jetty Minicoy	DCE-V	F.No. 5/1/88 Port Dt. 15.03.93	MH 3051P1 Port & Light houses P1(1)(2)OE (plan)		2300000.00	2300000.00			Oct-93	May-96	LHW/DB/CR-II/1666 Dt. 05.04.2003	
23	Construction of Timber approach to tourist complex at Agathi.	DCE-V	F.No. 3/11/92 tourism & ports(2) Dt. 08.12.1997	MH 3452-Tourism80-800 other expenditure-07 strengthening of tourism org.		970000.00	970000.00			Nov-97	Apr-01	LHW/DB/CR-II/1668 Dt. 05.04.2003	
24	Conducting Survey and Investigation for providing harbour facilities at Lakshadweep Islands.	DCE-V	PD/1103/8/97-ALHW Dt.31.03.1998	MH-80 -Port& LH		26700000.00	26657607.00			Mar-98	Ma-03	LHW/DB/CR-1/4649 Dt. 13.11.2003	
25	Widening of Katchery jetty at Minicoy	DCE-V	F.No. 5/1/88- Port Dt. 15.03.1993 & No. 5/10/94 -Port, Dt 28.3.94	Major head 3051 Port & light houses P1(1)(2)		23.37	23.37			May-94	Oct-95	LHW/DB/CR-II/5163 Dt. 24.12.2003	
26	Special repairs to old jetty near Katchery at Kavaratti	DCE-V	F.No. 5/15/94-Port, Dt.25.11.96 & No. 5/15/94(OPB) Dt 29.11.96	Major Head 3051 Port & Light houses 02-800		8.00	8.00			Dec-96	97	LHW/DB/CR-II/5163 Dt. 24.12.2003	
27	Widening of approach jetty at Kadmat	DCE-V	F.No. 5/13/94-Port Dt. 14.9.95	MH 3051 Port & Light houses P1(1)(2)(2)		15.00	15.00			Jan-96	Apr-98	LHW/DB/CR-II/5163 Dt. 24.12.2003	
28	Providing Osprey Buoya at Suhelipar	DCE-V	No. 11/5/90 Fy/174/ Dt. 08.02.1994	MH 2405 B3 (2)(1) deep sea fisheries (plan)for 1993-94		11.40	11.40			Feb-95	Nov-00	LHW/DB/CR-II/5160 Dt. 24.12.2003	

Sl.No	Name of the work	Circle office in which the work belongs.	Ad. Approval & date	Head of Account	REVISOR Ad. Approval if any.	Expenditure Sanctioned	Expenditure incurred			Date of Commencement	Date of Completion	Ref of Completion Report sent.	Remarks if any
29	Providing GRP Buoy (Osprey) at Minicoy	DCE-V	No. 5/4/97-Port(OPB)(1) Dt. 30.03.1998	Major head 3051P1 Port & light houses shipping		16.60	16.60			Mar-99	Nov-00	LHW/DB/CR-II/5162 Dt. 24.12.2003	
30	Maintenance of MS Mooring buoy at Lakshadweep	DCE-V	No. 5/7/99-Port(OPB)(2) Dt. 29.03.2000	Major head demand no. 103 Minor head 3051 Port & light houses 02 minor ports 02800 other expenditure		13.00	13.00			Feb-02	2002	LHW/DB/CR-II/5162 Dt. 24.12.2003	
31	Tide gauge cabin at kavaratti	DCE-V	DOST, UTL It No. 7/1/90 S & I Dt 13.2.90 No.304/A/14-L	Major head 5051-PP1 capital outlay on shipping PP (1) coastal shipping PP(1)(1)		2.19	2.18			Mar-93	May-94	LHW/DB/CR-II/5185 Dt. 26.12.2003	
32	Providing 1 no. GRP (Osprey) Buoy at Perumalpar	DCE-V	F.No.11/6/90-Fy (ii)/1962 Dated 25.10.98	2405 fisheries 00103 marine fisheries 10301 deep sea		16.60	16.60			Mar-99	Apr-00	LHW/DB/CR-II/4094 Dt. 31.01.2004	
33	Construction of Breakwater & Wharf on the Northern side of Androth Island	DCE-V	PD-11013/13/87-ALHW Dt 8.4.92 Find RCE No. PD-11013/3/95 ALHW Dt 28.3.2002	Demand :75 ports & light houses 5051 capital out lay on ports & light house		3754.00	3754.00			Apr-92	Jan-01	LHW/DB/CR-II/4094 Dt. 31.01.2004	
34	Construction of Breakwater & Wharf on the Eastern side of Kalpani Island in Lakshadweep	DCE-V	PD-11013/11/88-ALHW Dt 11.4.92	central sector (plan)		2015.00	2014.99			Sep-92	31.3.92	LHW/DB/CR-II/4296 Dt. 16.11.2004	
35	Attending maintenance work on timber approach for water sports complex at Kadamath	DCE-V	F.No.10/32/94 Tourism Dt.9.3.99 & F.No. 10/32/94 Tourism Dt 16.8.99	state sector (plan)		4.74	4.74			Mar-99	Feb-00	LHW/DB/CR-II/4506 Dt. 29.11.2004	

Sl.No	Name of the work	Circle office in which the work belongs.	Ad. Approval & date	Head of Account	Revised Ad. Approval if any.	Expenditure Sanctioned	Expenditure incurred			Date of Commencement	Date of Completion	Ref of Completion Report sent.	Remarks if any
36	Improvement of Katchery jetty at Chetlat	DCE-V	F.No. 5/4/99 Port (OPB) Dt 30.3.1998,F.No. 5/7/97 Port (OPB) Dt 27.3.2001	state sector (plan)		33.20	33.20			Mar-98	Mar-02	LHW/DB/CR-II/4790 Dt. 15.12.2004	
37	Construction of berth in the lee side of Breakwater for berthing IIF vessels at Androth	DCE-V	F.No.5/4/97-Port (OPB)(1) Dt 27.10.1998	state sector (plan)		2425000.00	2425000.00			Oct-98	Mar-00	LHW/DB/CR-II/287 Dt. 18.03.2005	
38	Modification to the computerized railway ticket counter at Kavaratti/Androth/Minicoy	DCE-V	F.No.8/6/98-Port(OPB)(1) Dt 11.9.1998	state sector (plan)		224000.00	224000.00			Sep-98	Mar-00	LHW/DB/CR-II/287 Dt. 18.03.2005	
39	Silt clearance from Entrance channel & turning circle at Kadmath Island of Lakshdweep	DCE-V	F.No. 5/3/89-Port (1)Dt 28.2.90	state sector (plan)		2471000.00	2471011.20			Feb-90	Mar-92	LHW/DB/CR-II/Vol-II /972 Dt. 1.03.2005	
40	Dredging at Amini	DCE-V	F.No. 5/1/95-Port Dt 19.3.95	state sector (plan)		1240000.00	1238966.00			19-03-1995		LHW/DB/CR-II/Vol-II /972 Dt. 1.03.2005	
41	Construction of Residential Building for shifting the DCE's office at Kavaratti & Division office at Amini	DCE-V	PD No. 11013/5/94-ALHW Dt 7.7.1998 & PD No. 11013/14/2002-ALHW Dt 18.11.02	central sector (plan)		486.00	486.00			Aug-98	31.07.03	LHW/DB/CR-II/680	
42	Widening of existing jetty in Bitra Island	DCE-V	F.No.5/1/99-Port (OPB)/2 Dt 31.1.99 & F.No.5/7/99-Port (OPB)/2 Dt 27.3.01	state sector (plan)		3451000.00	3451000.00			Mar-99	Mar-03	LHW/DB/CR-II/Vol-II /529	
43	Widening of approach jetty at Agathi	DCE-V	F.No. 5/14/94-Port Dt 15/9/94 of Port office UTL Kavaratti	state sector (plan)		2460000.00	2460000.00			Sep-94	Dec-96	LHW/DB/CR-II/Vol-II /2343	
44	Special repairs to the slip way in fisheries complex at Kavaratti	DCE-V	F.No. 1/23/93-94/FY/BBY/Dt 3/3/94	state sector (plan)		300000.00	300000.00			Mar-94	Aug-03	LHW/DB/CR/2535	
45	Fabrication & Installation of 1 No. M.S.Mooring buoys at Amini	DCE-V	F.No.5/8/93-Port Dt 18/2/95	state sector (plan)		2474000.00	2474000.00			Mar-95	Feb-04	LHW/DB/CR-II/Vol-II /2745 Dt. 2.07.2005	

Sl.No	Name of the work	Circle office in which the work belongs.	Ad. Approval & date	Head of Account	Revised Ad. Approval if any.	Expenditure Sanctioned	Expenditure incurred			Date of Commencement	Date of Completion	Ref of Completion Report sent.	Remarks if any
46	Fabrication & Installation of 1 No. M.S.Mooring buoys at Chetlet	DCE-V	F.No.5/5/88-Port Dt 17/12/96	state sector (plan)		2474000.00	2474000.00			Jun-90	Dec-99	LHW/DB/CR-II/Vol-II /2745 Dt. 2.07.2005	
47	Fabrication & Installation of 1 No. M.S.Mooring buoys at Kadmath	DCE-V	F.No.5/1/94-Port Dt 4/3/94 & 5/1/93 Port (OPB) 17/11/96	state sector (plan)		2474000.00	2474000.00			Mar-95	Dec-99	LHW/DB/CR-II/Vol-II /2745 Dt. 2.07.2005	
48	Fabrication & Installation of 1 No. M.S.Mooring buoys at Kiltar	DCE-V	F.No.5/9/94-Port Dt 18.3.94	state sector (plan)		2474000.00	2474000.00			Apr-94	Feb-99	LHW/DB/CR-II/Vol-II /2745 Dt. 2.07.2005	
49	Dredging EC & TC at western entrance of Agathi for IIF vessel	DCE-V	F.No.5/4/92-Port Dtd. 28.3.1993	3051-01 port & light houses P1(1) minor ports P1 (1)(2) other expenditure (plan)under demand no. 96 lakshadweep		2468000.00	2468000.00			Mar-93	Mar-95	LHW/DB/CR-II/Vol-II /3329 Dt. 09.07.2005	
50	Conducting S & I Breakwater stage-III at Lakshdweep Island	DCE-V	No.PD-11013/21/2002-ALHW Dt 19.01.2003	5051 capital outlay on port & light house 01-02 navigational facilities in Lakshadweep 01-02-53		13140000.00	13140000.00			04.01.2003	13.01.2005	LHW/DB/CR-II/Vol-II /3514 Dt. 22.08.2005	
51	Improvement to the existing berthing head of Katchery jetty at Agathi Island	DCE-V	F.No.2/2/97-Port(OPB) Dt 10/2/97 ,F.No 3/7/99 Port (OPB/2) Dt12/11/99 & F.No.6/7/99-Port (OPB/1)Dt 12/11/99	3051-01 Port & light houses1(1)(2) other expenditure (plan)		3537000.00	3537000.00			Apr-97	Mar-01	LHW/DB/CR-II/Vol-II /3704 Dt. 30.08.2005	
52 a)	Construction of PCT at Agathi	DCE-V	F.No.13/31/88-Port(1) Dt 16.08.1991 ,F.No13/31/88Port(3) Dt16.08.1991 & F.No 13/31/88-Port (2)Dt	5052-001, deposit work under demand no.-95								LHW/DB/CR-II/Vol-II /4348 Dt. 17.10.2005	
b)	Construction of PCT at Androth			5052-001 deposit work demand no.-96		12.80	12.80			Jun-91, Aug-91	May-91, Jan-96		

Sl.No	Name of the work	Circle office in which the work belongs.	Ad. Approval & date	Head of Account	Revised Ad. Approval if any.	Expenditure Sanctioned	Expenditure incurred			Date of Commencement	Date of Completion	Ref of Completion Report sent.	Remarks if any
c)	Construction of PCT at Kavaratti		F.No.18/01/97-Port (2))Dt 16.08.1991	5052-001 deposit wok under demand no. 95									
53	Providing Navigational and port equipment to the Port Contrel Towers at Lakshadweep	DCE-V	F.No.18/01/97/Port(OPB) Dt 05.02.1997	3051 P1(2)(2) other expenditure (plan)under demand no. 97 at Lakshadweep		19.86	19.86			Apr-97	Mar-04	LHW/DB/CR-II/Vol-II /4523 Dt.25.10.2005	
54 a)	Construction of PCT at Amini	DCE-V	F.No.13/08/94-Port Dt 18.03.94,	3051-P1 ports & light house P1(2)(2) other expenditure (plan) under 97		14.45	14.45			Mar-94	Mar-00	LHW/DB/CR-II/Vol-II /4497 Dt. 24.10.2005	
b)	Construction of PCT at Chetlath		F.No13/10/94Port(3) Dt118.03.94 &			14.28	14.28			Mar-94	Apr-99		
c)	Construction of PCT at Kadmath		F.No.13/06/95-Port (2))Dt 28.02.05			14.28	14.28			Feb-95	Apr-97		
d)	Construction of PCT at Kal...	DCE-V	F.No.13/10/94-Port Dt 18.03.94	3051-P1 ports & light house P1(2)(2) other expenditure (plan) under 97		14.28	14.28			Mar-94	Dec-00	LHW/DB/CR-II/Vol-II /4497 Dt. 24.10.2005	
e)	Construction of PCT at Kiltan		,F.No13/07/94Port(3) Dt117.03.94 &			14.28	14.28			Mar-94	Mar-00		
f)	Construction of PCT at Minicoy		F.No.13/09/94-Port (2))Dt 18.03.06			14.62	14.62			Mar-94	Apr-97		

SI.No	Name of the work	Circle office in which the work belongs.	Ad. Approval & date	Head of Account	Revised Ad. Approval if any.	Expenditure Sanctioned	Expenditure incurred			Date of Commencement	Date of Completion	Ref of Completion Report sent.	Remarks if any
55	Repairs & Maintenance of fisheries jetty at Agathi/Kavaratti /Minicoy	DCE-V	F.No.15/01/99-FY/968 Dt 4.10.00, F.No15/01/99-FY/647 Dt 24.3.01 & F.No.15/01/97-FY/699 Dt 18.03.06	8443 civil deposit work (demand no. 103 of loading berthing facilities 090050 other charges(non plan)		20.00	20.00			Oct-00	Feb-05	LHW/DB/CR-II/Vol-II /4940 Dt. 24.11.2005	
56	Fabrication & Installation of mooring buoy at Western Entrance near shore point of Minicoy Island northern side of Kavaratti near Puzhakara & Western entrance at Kalpeni Island of Lakshadweep.	DCE-V	F.No.5/7/99/PORT(OPB)(1)Dt 29.3.2000	8443 civil deposit part-III(3051 Port light house or minor port 02800 other expenditure other town plan deposit)		109.29	109.29			Mar-00	May-05	LHW/DB/CR-II/Vol-II /1262 Dt. 20.03.2006	
57	Widening of Approach jetty at Amini (Deposit work)	DCE-V	1) F.No.5/17/94/PORTDt 14.9.1995 2) F.No.5/7/99/PORT (OPB)/2 Dt 1.2.2002	(3051 -PI-Port and light house 1(1)&(2) other expenditure (plan)		24.27	24.27			Nov-95	Jan-06	LHW/DB/CR-II/Vol-II /1376 Dt. 1.04.2006	

Sl.No	Name of the work	Circle office in which the work belongs.	Ad. Approval & date	Head of Account	Revised Ad. Approval if any	Expenditure Sanctioned	Expenditure incurred			Date of Commencement	Date of Completion	Ref of Completion Report sent.	Remarks if any
58	Fabrication & Installation of Twin Point mooring buoy at Kalpeni, Minicoy & Kavarathi including all mooring accessories.	DCE-V	1) 3/7/99-Port(OPB)2 Dtd. 12.11.99 2) 5/7/99-Port(OPB) Dtd. 27.03.01	(3051 -PI-Port and light houses 02 minor ports 02 800 other expenditure 000050 other charges (Plan) demand.No. 103		22.87	22.87			Jun-01	Feb-06	LHW/DB/CR-II/Vol-II /1487 Dt. 7.04.2006	
59	Providing navigational aids at Lakshadweep - Fabrication & Installation of 10 Nos. GRP Buoy with all accessories.	DCE-V	F.No. 5/7/99-Port (OPB)(2) Dtd. 29.03.2000	(3051 -Port and light houses 02 minor ports 02 800 other expenditure 000050 other charges (Plan) demand.		22.87	22.87			Jun-01	Feb-06	LHW/DB/CR-II/Vol-II /1800 Dt. 02.05.2006	
60	Providing GRP Buoy (Osprey) with all accessories at Bangaram Island of Lakshadweep for making entrance.	DCE-V	1) 5/7/99-Port(OPB) Dtd. 10.03.98 2) 5/7/99-Port(OPB) Dtd. 27.03.01	(3051 -PI-Port and light houses Supply 000050 other charges (Plan) demand No. 102 Lakshadweep		16.60	16.60			Mar-99	May-06	LHW/DB/CR-II/Vol-II /1867 Dt. 05.05.2006	

Sl.No	Name of the work	Circle office in which the work belongs.	Ad. Approval & date	Head of Account	Revised Ad. Approval if any	Expenditure Sanctioned	Expenditure incurred			Date of Commencement	Date of Completion	Ref of Completion Report sent.	Remarks if any
61	Replacement of mooring buoy at Eastern side of Agathi Island.	DCE-V	F.No. 5/7/99 Port (OPB)(2) Dtd. 01.02.02	3051-Port & Light Houses 02 Minor Ports 02 800 other expenditure deposit	NIL	20.00	20.00			Feb-02	Jun-06	LHW/DB/CR-II/Vol-II /2529 Dt.29/30.06.2006	
62	Modification of existing LHW office building at Kalpeni to accommodate passenger hall.	DCE-V	F.No. 5/7/99 Port (OPB)(1) Dtd. 21.03.01	3051-Port & Light Houses 02 Minor Ports 02 800 other expenditure deposit	NIL	12,45,000.00	12,45,000.00			Nov-01	July -06	LHW/DB/CR-II/Vol-III /2983 Dt.03/04.08.2006	
63	Extension of berth in the lee side of break water at Androth for berthing port department crafts.	DCE-V	F.No. 5/4/97 Port (OPB)(1) Dtd. 30.03.99	3051-Port & Light Houses 000050other charges & plan under demand No. 103 Lakshadweep	NIL	11,15,075.00	11,15,000.00			April-99	July-06	LHW/DB/CR-II/Vol-III /2983 Dt.03/04.08.2006	

SI.No	Name of the work	Circle office in which the work belongs.	Ad. Approval & date	Head of Account	Revised Ad. Approval if any	Expenditure Sanctioned	Expenditure incurred			Date of Commencement	Date of Completion	Ref of Completion Report sent.	Remarks if any
64	Extension of jetty at Bitra	DCE-V	F.No. 5/3/02 Port (OPB)(1) Dtd. 04.01.03	3051-Port & Light Houses 010050other charges (plan) deposit	NIL	49,56,180.00	49,57,000.00			Feb-03	July-06	LHW/DB/CR-II/Vol-III /2983 Dt.03/04.08.2006	
65	Widening of approach jetty at Kiltan	DCE-V	F.No. 5/3/02 Port (OPB)(1) Dtd. 04.01.03	No. 102 Lakshadweep under Major head 3051 Ports & light houses 010050-other charges (Plan) deposit	NIL	29,85,000.00	29,85,000.00			Feb-03	July-06	LHW/DB/CR-II/Vol-III /2983 Dt.03/04.08.2006	

SI.No	Name of the work	Circle office in which the work belongs.	Ad. Approval & date	Head of Account	Revised Ad. Approval if any.	Expenditure Sanctioned	Expenditure incurred			Date of Commencement	Date of Completion	Ref of Completion Report sent.	Remarks if any
66	Maintenance of marker buoy installed at Suheli island and installation of buoy at perumal par.	DCE-V	F.No.11/6/90-Fy (port)/840 Dated 27.3.2001		NIL	5.69 lakhs	5.69 lakhs			Oct-02	19/6/2006	LHW/DB/CR-II/Vol-IV /4463 Dt.30-10-2007	
67	Special repairs to R.C.C jetty at Androth	DCE-V	F.No.5.2.2004 Port(opd)(1) dated 10.3.2005	8443-Civil deposit work Part - III	NIL	Rs. 19.70 Lakhs	Rs. 19.70 Lakhs			Sep-04	May-05	No. LHW/DB/CR-II/Vol-IV/4463 dt. 30.10.2007	
68	Modification of PA Office at Minicoy.	DCE-V	AA&Es No-5/2/2004port(opb)(1) dt.10-3-2005	8443-Civil deposit work Part - III	NIL	15.10	15.10			04-10-2005	18-9-2007	No. LHW/DB/CR-II/Vol-IV/416.	
69	Installation of 4 Nos buoys with lights at part side and star board side Neruymagu& Salumagu entrance at Minicoy.	DCE-V	AA&Es No-5/7/2000port(opb)(1) dt.27-3-2001	8443-Civil deposit work Part - III	NIL	31.42	30.54			Dec-01	Dec-03	No. LHW/DB/CR-II/Vol-IV/753.	
70	Installation of 10 Nos channal marker buoys with lantern on both side at Kandimamgu entrance at Minicoy	DCE-V	Fno.5/07/99/Port(opb) dtd 21-3-01	8443-Civil deposit work Part - III	NIL	17.70	17.51			04-04-2001	12-10-2006	No.LHW/DB/CR-11/Vol-1V/778. Dt19-2-2008	
71	Special Repairs to Katchery jetty at Minicoy.	DCE-V	AA&ES No:-5/2/05/2105 Port(opb) dt.22-3-06	8443-Civil deposit work Part - III		26.50	24.90			Oct-06	Jun-07	No. LHW/DB/CR-II/Vol-IV909.dt.4-3-2008	
72	Maintence of lighted Bouy installed perumalpur and suheli.	DCE-V	FNo.11/6/90 Port (OPB) FY-2001 dated 23-1-2002	8443-Civil deposit work Part - III		5.00	5.00			Dec-03	Feb-08	No. LHW/DB/CR-II/Vol-IV/914.dt.4-3-2008	
73	Providing basic Amanities for Tourists at Suheli Cheriyam, Thinnakara and Kadamath.	DCE-V	Fno.5/1/2003 dtd.27-3-2003	8443-Civil deposit work Part - III		97.60	97.58			08-01-2005	18-1-2007	No. LHW/DB/CR-II/Vol-IV/842.dt.6-3-2008	
74	Repairs & Maintenance of Tide gauge cabin at Kavarathi & Minicoy.	DCE-V	7/5/2001-S&I dt. 17-3-2005	8443-Civil deposit work Part - III		4.86	4.06			Mar-05	Oct-05	No. LHW/DB/CR-II/Vol-IV/1037.dt.12-3-2008	

Sl.No	Name of the work	Circle office in which the work belongs.	Ad. Approval & date	Head of Account	REVISED Ad. Approval if any.	Expenditure Sanctioned	Expenditure incurred			Date of Commencement	Date of Completion	Ref of Completion Report sent.	Remarks if any
75	Special Repairs to slipway at Fisheries to complex at Kavarathi.	DCE-V	F. No.1/23/93-f4 dt.3/3/1994.	8443-Civil deposit work Part - III		3.00	3.00			Nov-94	Aug.2003	No. LHW/DB/CR-II/Vol-IV/1411 .	
76	Improvement of ramp at the Eastern side of Minicoy.	DCE-V	AA&ES-5/1/97 dtd 10-02-1997	8443-Civil deposit work Part - III		12.10	11.01			Apr-97	07-Jul	No. LHW/DB/CR-II/Vol-IV/2752.	
77	Renovation of Entrance Tower at Kadamath	DCE-V	AA&ES-5/2/2005-Port (OPB), dtd. 30.03.2005.	8443-Civil deposit work Part - III		1.91	1.91			Mar-05	Mar-08	No. LHW/DB/CR-II/Vol-IV/1210. dtd. 24.03.2009.	
78	Construction of 6 Nos. RCC Structure for Marking Navigational channel at Kakana in Nancowrie group of Island.	DCE-V	24-459/2003 TR Dated 18/19.02.2003.	Deposit work of PMB		8.46 lakhs.	1.63			16-11-04.	06-10-2005	DCE-III/CB/DB/T-38/1783 Dt.26-11-09	
79	Providing lifting equipment for insttlation of mooring buoys	DCE-V	F.No.AA&ES NO. 5/2/2004-Port opb dt. 16.09.2004	3 deposit work Part-III		2983419/-	2863000/-	(-) 120419		Sep-04	May-06	/DB/CR-II/Vol-IV dtd. 11.03.2010	
80	Construction of RCC jetty as extension of the existing temporary unloading platform at kalpeni	DCE-V	1.F.No. 5/2/2005 PA (OPB)dt. 22.03.06 2.F.No 5/2/2005 P.A. (OPB) dt. 19.08.2006 3. F.No.5/2/2005 Port (OPB) Dt. 03.08.2006	Deposit work o	posit w	8346	8345320	(-) 680.00		27.12.2006	15.04.2006	/T/DB/CR/Vol-V/1888 dt. 24.06.201	