

List of Completion Reports under DCE-III circlce during Nov-96 to July 2011

Sl.No	Name of the work	Circle office in which the work belongs.	Ad. Approval & date	Head of Account	Approval if any.	Expenditure Sanctioned	Expenditure incurred			Date of Commencement	Date of Completion	Ref of Completion Report sent.	Remarks if any
1	Repairing & Routine Maintanance of POL facilities for coast Guard including Pre-commissioing (Mech-Work)	DCE-III	WK/593/7/137 Dtd. 20.7.94	Deposit Work		158000.00	158000.00			15.11.94	23.02.95	DCE/III/CB/DB/T-85Vol.III/ 3061 Dtd. 16.11.96	
2	Maintanance of fuel facilities for Coast Guard	DCE-III	WK/593/7/82 Dtd. 20.1.94	Deposit Work		61000.00	61000.00			27.04.94	Mar-95	DCE/III/CB/DB/T-85Vol.III/ 3098 Dtd. 21.11.96	
3	Providing additional operational facilities to the existing installation for Coast Guard at Campbell Bay	DCE-III		Deposit Work		204500.00	204500.00			13.10.94	11.01.95	DCE/III/CB/DB/T-85Vol.III/ 553 Dtd. 4.2.97	
4	Repairing & Maintanance of existing compound wall (Road side) of Coast Guard at Campbell Bay	DCE-III		Deposit Work		60000.00	60000.00			19.11.94	19.12.94	DCE/III/CB/DB/T-85Vol.III/ 552 Dtd. 4.3.97	
5	Mathematical model studies for resonance at C/Bay	DCE-III	D-390/MMC/D of 6/99			411500.00	410851.00			Jun-99	Jul-01	No.701/26 58)/A/CR/1711 Dtd 5.10.2001 of the CWPRS, Purne	
6	Extension of RCC jetty at C/Bay	DCE-III	24-17/88-TR Dtd. 2.1.90	State Sector		199.80	218.24			Apr-90	Mar-93	DCE/III/CB/DB/T-85Vol.III/ 2209 Dtd. 26.11.01 of the DCE-III, C/Bay	
7	Providing jetty lighting at RCC jetty at Chowra and Teressa	DCE-III	State sector plan MH 5051LH&LS Tribal sub plan	State Sector		657000.00	715000.00			Feb-98	Jan-99	DCE/III/CB/DB/T-85Vol.III/ 63 Dtd. 20.3.02	
8	Extension of jetty at Katchal	DCE-III	State sector plan MH 5051LH&LS Tribal sub plan	State Sector		18000000.00	19799899.00			Feb-98	Jan-99	DCE/III/CB/DB/T-85Vol.III/ 1447/ Dtd. 22-7-02	
9	Construction of 6 nos. RCC platform for providing navigational light in place of steel buoys at East Bay in Katchal Island.	DCE-III	State sector plan MH 5051LH&LS Tribal sub plan	State Sector		30.79	30.79			Feb-98	Jan-99	DCE/III/CB/DB/T-85Vol.III/ 2020 Dtd.4-10-2002	
10	Maintenance of staff quarter for DSS at C/Bay	DCE-III	State sector plan MH 5051LH&LS Tribal sub plan			2.03	2.03			Feb-98	Jan-99	DCE/III/CB/DB/T-85Vol.III/ 321 Dtd. 7-02-2004	
11	Construction of quarter for DSS at C/Bay.	DCE-III	State sector plan MH 5051LH&LS Tribal sub plan	MH-8443 Deposit work		135.28	135.28			Feb-98	Jan-99	DCE/III/CB/DB/T-85Vol.III/ 322 Dtd.7-02-2004	

12	Extension of RCC jetty at Kamorta.	DCE-III	State sector plan MH 5051LH&LS Tribal sub plan	State Sector		184.00	202.40			Feb-98	Jan-99	DCE/III/CB/DB/T-85Vol.III/ 324 Dtd.7-2-2004	
13	Construction of Rural road from main road to place of habilitation at 18 Km in Vijay Nagar, Great Nicobar	DCE-III	State sector plan MH 5051LH&LS Tribal sub plan	State Sector		77.52	77.52			Feb-98	Jan-99	DCE/III/CB/DB/T-85Vol.III/ 309 Dtd.7-02-2004	
14	Construction of RCC structure for local navaidas at C/Bay.	DCE-III	State sector plan MH 5051LH&LS Tribal sub plan	State Sector		18.91	18.91			Feb-98	Jan-99	DCE/III/CB/DB/T-85Vol.III/ 310 Dtd. 7-02-2004	
15	S & I for construction of new jetties at Pillow millow, Pillopanja, Pillobhabi, Kopenheit, Tilleng chang & Trinket	DCE-III	State sector plan MH 5051LH&LS Tribal sub plan	State Sector		30.28	33.52			Feb-98	Jan-99	DCE/III/CB/DB/T-85Vol.III/ 323 Dtd.7-02-04	
16	Providing water treatment plant at Katchal	DCE-III	State sector plan MH 5051LH&LS Tribal sub plan	State Sector		91.20	91.20			Feb-98	Jan-99	DCE/III/CB/DB/T-85Vol.III/ 389 Dtd. 16-2-2004	
17	S&I for construction of jetties in A & N Islands (Chowra & Teressa)	DCE-III	State sector plan MH 5051LH&LS Tribal sub plan	State Sector		30.28	33.12			Feb-98	Jan-99	DCE/III/CB/DB/T-85Vol.III/ 348 Dtd.12-2-04	
18	Construction of Guest House at Chowra, Teressa & Kondul	DCE-III	State sector plan MH 5051LH&LS Tribal sub plan	State Sector		18.60	20.11			Feb-98	Jan-99	DCE/III/CB/DB/T-85Vol.III/ 388 Dtd.16-2-04	
19	Reconstruction of RCC approach jetty at Campbell Bay in Great Nicobar.	DCE-III	No.5-135/PMB/PL/05/06/ Vol-III dt. 18.10.2005	State Sector		Rs.389.60	Rs.389.60			Sep.2005	15-5-2006	DCE/III/CB/DB/T-38/05-06/4362. Dtd. 7-7-2007	
20	Construction of R.C.C structure for 5 Nos. local Navaidas center	DCE-III	24-352/98-TR dt. 27.01.99	Deposit work of PMB		Rs. 61.98 Lakhs	Rs. 61.98 Lakhs			Sep-99	Oct-05	No.DCE-III/CB/DB/T-38/ 30 date 1-1	
21	Construction of temporary jetty and removal of debris from the channel at Kapanga in Katchal Islands	DCE-III	5-134/PMB/PL/dtd. 31.3.2005	Deposit work of PMB		Rs. 38.22 Lakhs	Rs. 38.22 Lakhs			May-05	Jun-06	No.DCE-III/CB/DB/T-38/65 date 4.1.2008	
22	Construction of Special repair to Katchal Jetty	DCE-III	24-475/2003-TR dtd. 24/26-09-2003	Deposit work of PMB		Rs. 31.61 Lakhs	Rs. 31.61 Lakhs			Feb-04	Jan-06	No.DCE-III/CB/DB/T-38/70 date 4.1.2008	
23	Post Tsuanmi Rehabilitation work of R.C.C Jetty at Chowra Islands	DCE-III	5-135/PMB/PL/Vol-V dtd. 20.2.2005	Deposit work of PMB		Rs. 16.73 Lakhs	Rs. 16.73 Lakhs			29.04.2006	11.05.2006	No.DCE-III/CB/DB/T-38/ 71 date 4.1.2008	
24	Special repairs to Lighted Beacon at Trinket Island	DCE-III	24-417-TR/2002 dt. 29.02.2002	Deposit work of PMB		Rs. 1.46 Lakhs	Rs. 1.46 Lakhs			Jul-04	May-06	No.DCE-III/CB/DB/T-38/72	
25	Construction of Tide guage Cabin on piled Platform at Campbell Bay	DCE-III	CE&A/ALHW/AA&E S/20 dt. 9.5.2006	Post Tsunami Restoration Projects		Rs. 35.55 Lakhs	Rs. 35.55 Lakhs			30.11.2006	15.10.2007	No.DCE-III/CB/DB/T-38/197	
26	Development and restoring of sanitation road in DCE-III AHW Colony at Campbell Bay.	DCE-III	CE&A LHW/TECH/6(13)/2005 dt. 1.3.2006	Under TRP		Rs. 86.15 Lakhs	Rs. 86.15 Lakhs			20.4.2006	6.7.2007	No.DCE-III/CB/DB/T-38/138	

27	Raising of RCC jetty at Champin.	DCE-III	No.24-346/98-TR dt. 10.10.2005	Deposit work of PMB		Rs.113.66 Lakhs.	Rs.113.66 Lakhs.			Jan-06	21-8-2006	DCE-III/CB/DB/T-38/1785 dt.21-8-2008.	
28	Special repairs of Chowra jetty	DCE-III	4814/PMB/Cash/216 Dt.10-02-2005	Deposit work of PMB		Rs.15.00 Lakhs	Rs.15.00 Lakhs			29-4-2006	05-11-2006	DCE-III/CB/DB/T-38/1789 dt.21-8-2008.	
29	Construction of Prefabricated structure for passenger hall at Teressa and Katchal.	DCE-III	No.5-135/PMB/PL dt. 18.10.2005	Deposit work of PMB		Rs.18.90 Lakhs.	Rs.18.90 Lakhs.			30-4-2006	31-10-2006	DCE-III/CB/DB/T-38/1788 dt.21-8-2008	
30	Renovation, testing and commissioning of POL installation at Kamorta & Katchal for DSS	DCE-III	24-453/2002-Su(S&T) Dated 28-3-2003	Deposit work of PMB		12.45 Lakhs	12.45 Lakhs			30-06-2003 & 9-7-2003	30-3-2004 & 25-12-2004	DCE-III/CB/DB/T-38/1786 Dt.21-8-2008.	
31	Construction of Temporary jetty at Safed Balu at Teressa.	DCE-III	5-135/PMB/PL/Vol-V dtd.10-10-.2005	Deposit work of PMB		RS.99.59	RS.99.59			25-11-2006	11-12-2006	DCE-III/CB/DB/T-38/1787 dt 21-8-2008.	
32	Providing hard surfaceing behind berth No.1 at Haddo wharf in Port Blair.	DCE-III	No.PD-25021/1/2005-Tsunami dt.20-1-2005.	Deposit work of PMB		Rs.108.00	Rs.108.00			Jul-06	30-7-2007	ACE/DB/GL-31/Vol.VI/3010 dt.3-9-2008	
	Construction of Temporary jetty at Safed Balu at Teressa.	DCE-III	5-135/PMB/PL/Vol-V dtd.10-10-.2005	Deposit work of PMB		Rs.99.59	Rs.99.59			25-10-2005	11-12-2006		
34	Development of internal roads in AHW Colony and road leading to Break water at Campbell Bay.	DCE-III	CE&A/ALHW/Tsunami/06-07/32 Dated 14-08-2005.	Central Sector Plan Works(TRP)		Rs.248.81 Lakhs.	Rs. 248.81Lakhs.			May-06	31-03-2008	No. DCE-III/CB/DB/T-38/1347 Dt.26-08-2009.	
35	Replenishment of Break Water at Campbell Bay in Great Nicobar	DCE-III	ALHW/TSUNAMI/06-07/30 Dated 14.08.2006	Central Sector Plan Works(TRP)		Rs.187.75 Lakhs.	Rs. 187.75 Lakhs			16-02-2007	26-11-2007	No. DCE-III/CB/DB/T-38/1346 Dt.26-08-2009.	
36	Construction of 4 Nos.RCC Structures for Marking Navigational channel at Pilomilo Nicobar Island.	DCE-III	24-461/2003TR Dated 4/5.03.2003	Deposit work of PMB		Rs.5.98 Lakhs.	Rs.0.101 Lakhs			Preliminary survey works taken up & after sunami accured hence work not taken up		NO.DCE-III/CB/DB/T-38/1885 Dt.22.12.09	
37	Construction of 8 Nos.RCC Structures for Marking Navigational channel at Deringin Nancowry group of Island.	DCE-III				Rs.10.91	Rs.381369.0					NO.EEC/CB/Cash/A-23/1891 Dt 23.12.09.	

38	Construction of 2 Nos.Navigational towes at landing place in shore at Dering in Nancowry group of Islands.	DCE-III				Rs.2.38 Lakhs.	Rs.0.98 lakhs					"	
39	Construction of 8 Nos. RCC structures for marking of navigational channels at Kakana in Nancowry group of Islands.	DCE-III				Rs.10.91Lakhs.	Rs.689199.0					"	
40	Construction of 2 Nos.Navigational towes at landing place in shore at Kakana in Nancowry group of Islands.	DCE-III				Rs.2.38	Rs.212113.0					"	
41	Consruction of RCC structures for marking of Navigational channels at Pilomillo in Great Nicobar.	DCE-III				Rs.5.98	Rs.587840.0					"	
42	Construction of 2 Nos. Navigational towers at landing place in shore at Pillomillo in Great Nicobar.	DCE-III				Rs.2.38	Rs.238000.0					"	
43	Construction of 6 nos. RCC structures for marking of Navigational Channels at Pillobhabi in Great Nicobar.	DCE-III				Rs.8.64	Rs.682578.0					"	
44	Construction of 2Nos.Navigational towers at landing place in shore at Pillobhabi in Great Nicobar.	DCE-III				Rs.2.38	Rs.238000.0					"	
45	Testing to jetty at kamorta and Breakwater approach at CampbellBay.(Phase-II)	DCE-III	PD-25021/36/2005/Tsunami/05-06.Dt.01-12-05	Under TRP		Rs.28.7 lakhs.	Rs.28.70 lakhs.			17-10-2006.	16-03-2007	DCE-III/CB/DB/T-38/620. Dt.4-5-2010.	
46	Destructive testing to port structure in southern group of Andaman & Nicobar Island.	DCE-III	PD-25021/115/2005 Dt.9-11-05.	Under TRP		Rs.21.50 lakhs.	Rs.19.99 lakhs.			10-07-2006	13-10-07	DCE-III/CB/DB/T-38/626/ Dt.5-5-2010.	
47	Development of internal road in A.H.W Colony and road leading to Break Water at Campbell Bay in Great Nicobar Island.	DCE-III	CE&A/ALHW/AA&ES/Tsunami /06-07.Dt.14-08-2006.	Under TRP		Rs.2.49 crore.	Rs.2.49 crore.			30-08-2006	25-08-2009	DCE-III/CB/DB/T-38/699/ Dt.15-5-2010.	

48	Construction of OCR at Campbell Bay in Andaman&Nicobar Islands for intelligence Bureau of Chennai.	DCE-III	MS-01/1524/2002/ CB-4299.Dt.1-9-2003.	Deposit Work.		Rs.65.51Lakhs.	Rs.65.50 Lakhs.			27-01-04	18-5-2010.	DCE-III/CB/DB/T-38/727 Dt.20-05-2010.	
49	Casting and Placing of 8 Ton tetrapod 250Nos.for Break water at campbellbay.Chainage 180-400M.	DCE-III	AA&ES No.CE&A/ALHW/ Tsunami/08-09/64. Dt.19-09-09	TRP Work		Rs.88.57 lakhs.	Rs.88.55 Lakhs.			20-11-08	31-08-09	DCE-III/CB/DB/Tend.38/1311 Dt.5-08-10.	
50	Reconstruction of Batchelor accomodation in AHW Colony at Campbellbay.	DCE-III	CE&A/ALHW/AA&E S/Tsunami /06-07/46. Dt.26-03-2007.	TRP Work		Rs.1.14 crore	Rs.1.17 crore			08-01-2008	23-03-2010	No.DCE-III/CB/DB/ T-38/870. Dt. 4-5-2010	
51	Special repairs of approach trestle of break water at Campbell Bay.	DCE-III	AA&ES-5-12/PMB/PL/Dt.4-11-04	Deposit Work of PMB		Rs.10.46 Lakhs.	Rs. 10.46 Lakhs.			06-08-2006	3/7/2007.	No.DCE-III/CB/DB/ T-38/549. Dt. 17-4-2010.	
52	Special repairs to RCC Jetty at Campbell Bay in Great Nicobar.	DCE-III	AA&ES-5-121/PMB/Dt.4-11-04	Deposit Work of PMB		Rs.41.69 Lakhs.	Rs.41.67 Lakhs.			30-03-05	27-05-05	No.DCE-III/CB/DB/ T-38/548 Dt.17-04-10.	
53	Replacement of Break water at Campbell Bay in Great Nicobar	DCE-III	ALHW/Tsunami/06-07/30 dt: 14.08.06	Central sector pland work		Rs. 187.75 lakhs	Rs. 187.75 lakhs			16.02.07	26.11.07	DCE-III/CB/DB/T-38/1346Dt. 26.08.09	
54	Development of internal road in A.H.W Colony and road leading to Break Water at Campbell Bay in Great Nicobar Island.	DCE-III	CE&A/ALHW/Tsuna mi/06-07/32 Dt: 14.08.05	Central sector pland work		Rs. 248.81 lakhs	Rs. 248.81 lakhs			05.12.06	31.03.08	DCE-III/CB/DB/T-38/1347 DT. 26.08.09	
55	Replacement of Break water at Campbell Bay in Great Nicobar	DCE-III	ALHW/Tsunami/06-07/30 dt: 14.08.06	Central sector pland work		Rs. 187.75 lakhs	Rs. 187.75 lakhs			06-May	31.03.08	DCE-III/CB/DB/T-38/1346 Dt. 26.08.2009	
56	Construction of 04 nos RCC Structures for making navigational channel at piomilow nicobar island	DCE-III	24-461/2003 TR Dt. 04/05.03.2003	Deposit Work of PMB		Rs. 5.98 lakhs	Rs. 0.101		(-) 98.30%	preliminary servey work taken up and after Tsunami accured	hence work not taken up	DCE-III/CB/DB/T-38/1885 Dt: 22.12.09	
57	Construction of 6 Nos RCC structure for marking navigational channel at kakara in nancourie group of island	DCE-III	24-459/2003 TR Dt.18/19.02.2003	Deposit Work of PMB		Rs. 8.64 lakhs	Rs. 163422.100		(-) 80.68%	16.11.04	10.06.05	DCE-III/CB/DB/T-38/1783 Dt.26.11.09	
58	Providing traffic approach from break water wharf at campbell bay.	DCE-III	ALHW/TECH/132/20 07-08 Dt: 12.02.07	TRP Work		Rs. 235.21 lakhs	Rs. 235.19 Lakhs	(-) 02 lakhs	0.01%	24.06.2009	12.09.2009	DCE-III/CB/DB/T-38/344 Dt. 16.03.2010	

59	Rehabilitation of tsunami effected foreshore area at Port of kamorta by raising the approach jetty and development of port area	DCE-III	4314/PMB/cash/2537 Dt. 27.10.2005	Deposit Work of PMB		Rs. 347.27	(+) 0.04			30.11.2005	03.02.2008	No.DCE-III/CB/DB/T-38/484 dt. 31.03.2010	
60	submission of completion report of Replacement of Beacon Tower at the Nose End of Breakwater at HutBay in L/Andaman.	DCE-III	5-114/PMB/PL dt. 16.02.2004	DepositWork of PMB		Rs. 3,30,000/-	(-) 38.15%			May-04	Oct-05	No. DCE-IV/LA/DB/TE-11/ 834 dt. 02.04.2010	
61	Testing of jetty at Kamorta and Breakwater approach at campbell bay (Phase-II)	DCE-III	PD-25021/36/2005/Tsunami/05-06 Dt. 01.12.2005	Under TRP		Rs. 28.70 kakhs	Rs. 28,74,590.00	0.15%		17.10.2006	16.03.2007	DCE-III/CB/DB/T-38/620 Dt. 04.05.2010	
62	non distence testing to port structure in southern group of A&N Island	DCE-III	PD-20521/115/2005 dt. 9.11.2005	Under TRP		Rs. 21,50,200.00	Rs. 19,98,566.00	-0.07%		07.10.2006	13.10.07	DCE-III/CB/DB/T-38/626 Dt. 05.05.2010	
63	Development of internal road in A.H.W Colony and road leading to Break Water at Campbell Bay in Great Nicobar Island.	DCE-III	CE&A/ALHW/AA&ES/Tsunami/06-07 Dt. 14.08.2006	Under TRP		R s. 24881000.00	Rs. 24880570.00			30.08.06	25.08.09	DCE-III/CB/DB	
64	Construction of OCR at Campbell Bay in Andaman&Nicobar Islands for intelligence Bureau of Chennai.	DCE-III	MS-01/1524/2002/CB-4299.Dt.1-9-2003.	Deposit work		Rs. 65,51,00	Rs. 65,50,500			27.01.04	18.05.2010	DCE-III/CB/DB/T-38/727 Dt.20-05-2010.	
65	Casting and Placing of 8 Ton tetrapod 250Nos.for Break water at campbellbay.Chainage 400M.	DCE-III	AA&EES/ALHW/Tsunami/08-09/64 Dt.1909.09	TRP Work		rs. 88.57 lakhs	Rs. 88.55 lakhs			20.11.08	31.08.09	DCE-III/CB?DB/T-38/1311 Dt.05.08.2010	
66	Reconstruction of Batchelor accomodation in AHW Colony at Campbellbay.	DCE-III	CE&A/ALHW/AA&ES/Tsunami/06-07T-46 Dt. 26.03.07	TRP Work		Rs. 114.00 Lakhs	Rs. 1,17,63,516	(+) 3.12%		01.08.2008	23.03.2010	DCE-III/CB/DB/T-38/870 Dt. 04.05.201	
67	Special repairs of approach trestle of break water at Campbell Bay.	DCE-III	AA&ES/5-12/PMB/PL DT. 04.11.04	Deposit work of PMB		Rs. 10.46 lakhs	Rs. 10.46 lakhs			08.06.2006	03.07.07	DCE-III/CB/DB/T-38/549 Dt. 17.04.2010	
68	Special repairs to RCC Jetty at Campbell Bay in Great Nicobar.	DCE-III	AA&ES/5-12/PMB/PL DT. 04.11.04	Deposit work of PMB		Rs. 41.69 lakhs	Rs. 41.67 lakhks			30.03.05	27.05.2005	DCE-III/CB/DB/T-38/548 Dt. 17.04.2010	
69	Construction of eomound wall and misc works of state level emergency operation centre at campbell bay	DCE-III	DM/PR/EOC/46/2009 dt. 15.12.096	State Sector plan A&N Administration		Rs. 39.00 lakhs	Rs. 39.00 lakhs	(+) (0.006%		16.03.2010	31.03.2010	DCE-III/CB/DB/T-38/1650 dt. 06.10.2010	

70	Construction of state emergency operation centre at Campbell Bay and Kamorta	DCE-III	F.No.5-27/2005 rev dt. 14.02.2006	Deposit work of A&N Administration		Rs. 138.15 lakhs	Rs. 138.15 lakhs		05.01.2007/ 21.08.2008/ 10.0		DCE-III/CB/DB/T-38/639 dt. 05.10.2010	
71	Construction of sea wall for coast guard at campbell bay	DCE-III	VK 0626 Dt. 26.02.2003	osit work of coast guard		Rs. 45.41 lakhs	Rs. 45.41 lakhs		25.04.2003	23.12.2004	DCE-III/CB/DB/T-38/1726 Dt. 08.10.2010	
72	Replacement of lighted becon structure at break water in campbell bay	DCE-III	5-15/PMB/P Dt. 17.03.2004	Deposit work of PMB		Rs. 2.99 lakhs	rs. 2.99 lakhs		20.05.2004	19.08.2004	DCE-III/CB/DB/T-38/1725 dt. 20.10.2010	
73	Special repairs to cargo handling at campbell bay	DCE-III	DB/T-38/1724 Dt. 20.10.2010	Deposit work of PMB		Rs. 38.16 lakhs	Rs. 38.16 lakhs		19.09.2004	30.09.2007	DCE-III/CB/DB/T-38/1724 dt. 20.10.2010	
74	construction of marine hard at kamorta in nancowry group of Island	DCE-III	No. 24-569/208/SH (S&T) dt. 09.04.2008	Under TRP		Rs. 31800000/-	Rs. 31805301 /-		16.04.2009	30.09.2010	DCE-III/CB/DB/T-38/501 dt. 13.04.2011	
75	Construction of jetty inculding approach at Hutui village in Nancowry group of Islands	DCE-III	ALHW/TECH/6(41) 2006 Part-II dt. 17.05.2007	Under TRP		Rs. 4422500/-	Rs. 44210462	(-0.03%)	19.112008	14.12.2009	DCE-III/CB/DB/T-38/502 DT. 13.04.2011	
76	Construction of jetty inculding approach at munak village in Nancowry group of Islands	DCE-III	ALHW/TECH/6(41) 2006 dt. 17.05.2007	Under TRP		Rs. 54510000/-	Rs. 54467084	(-) 0.08%	23.10.2008	02.12.2009	DCE-III/CB/DB/T-38/503 DT. 13.04.2011	
77	Re construction of port controal tower at campbell bay in great nicobar islands	DCE-III	No. 6-2/PMB/PL/2005-2006 /794 Dt. 05.04.2006	Deposit work of PMB		Rs. 60,00,000/-	Rs. 60,00,276/-	(+) 0.00% (0.0046)%	01.09.2007	31.01.2009	DCE-III/CB/DB/T-38/504 dt. 13.04.2011	