## DEPOSIT WORKS GIVEN TO VARIOUS AGENCIESBY DEPARTMENTS FROM 2003-2010(March,2010)

		Estimated	Date of	Estimate date /	Executing	Details of Advance		Status as on 1.4.2010		
	Name of project/work.	cost	Sanction of Estimate	Actual date of completion	Agency	Amount	Date	Physical	Financial	
Name of the Department:Deputy comisinor (Andaman)										
	Construction of state level Emergency operation centre at Mayabunder. Vide Administrations order No.3251 Dtd:18.08.2000 & (F.No.5-27/2005-REV Dtd: 14.02.2006)	68.42 Feb-06	14.02.2006	February-09	ALHW	Rs.68.42 lakhs	3/06	100%	Rs.68.4 lakhs.	
2	Construction of state level Emergency operation centre at HutBay.	51.51	6.03.2007	July-09	ALHW	Rs. 46.50 lakhs	19.3.2010	35%	0.00	Subjected to availability of fund
3	C/O state level emergency operation centre at port blair	52.82	9.8.2005	June-07	ALHW	Rs.50.82 lakhs		100%	Rs. 52.82 lakhs	
Name of the Department:Deputy comisinor (Carnicobar)										
4	Construction of state level Emergency operation centre at Campbell Bay. O/o No.605 of AN Administrations. F. No.5-27/2005-Rev.	72.00	25.07.2005	April-08	ALHW	Rs.50.49 lakhs	14-2-2006	100%	Rs. 137.05 lakhs	
	Construction of state level Emergency operation centre at Kamota. O/o. No.605 of AN Administrations F. No.5-27/2005- Rev.	70.00	25.07.2005	June-10	ALHW	Rs.70.00 lakhs	14-2-2006	25%	0.00	Subjected to availability of fund
6	Construction of state level Emergency operation centre at Car Nicobar.	76.32	7.09.2006	July-10	ALHW			35%	0.00	J