

**List of completion reports prepared under DCE-I circle during Apr-97 to July-2011**

Sl.No	Name of the work	Circle office in which the work belongs.	Ad. Approval & date	Head of Account	Revised Ad. Approval if any.	Expenditure Sanctioned (Rs. In. Lakhs)	Expenditure incurred (Rs. In. Lakhs)			Date of Commencement	Date of Completion	Ref of Completion Report sent.
1	Concrete decking to Strait Island Jetty	DCE-1	24-177/99/TR(b) dt. 19-8-91	State Sector		7.30	7.67			15-10-91	23-1-92	EEC/RGT/A-61/1180 dtd. 2/97
2	Conducting Survey & investigation including Sub-Soil investigation, hydrographic Survey at Austin Strait.	DCE-1	WS/3-6(22) CB/94/804 dt. 8.2.94	Deposit Work		30.00	30.00			May-94	Jan-97	EEC/RGT/A-61/1180 dtd. 29/30.4.97
3	Development of working area & road inside Harbour complex at Mayabunder	DCE-1	24-249/94-TR dtd. 6.3.95	Deposit Work		14.02	14.02			Mar-95	Aug-96	EEC/RGT/A-61/1179 dtd. 29/30.4.97
4	Construction of 4 Nos. RCC Structure for local navigational aid at Mayabunder port	DCE-1	24-221/93-TR Dtd. 1.12.93	Deposit Work		13.33	13.33			Jan-94	Jul-96	EEC/RGT/A-61/1178 Dtd. 28/30.4.97
5	Construction of redential Qtrs of 3 unitss of type B & 2 unitss of type A for PMB at R/Bay	DCE-1	24-255/95-TR Dtd, 15.3.95	Deposit Work		20 .00	20.00			Jul-95	Oct-97	EEC/RGT/GT-20/3140 Dtd. 221.11.97
6	Construction of R.C.C. piled approach to pump house and operation room for electricity deptt at R/Bay	DCE-1	No.4-1(3)93 TR DEO-1 (Power) Dtd. 8.6.94	Deposit Work		28.10	28.10			13.12.94	30.3.96	DCE-1/RGT/GT-20/1725 Dtd. 26.5.2000
7	Elcectrification of jettieat at Long Island, Yerratta, Uttara and Gandhighat.	DCE-1	No.24-289/97-TR Dtd. 01.08.97	Deposit Work		0.46	0.46			1.4.98	30.6.2000	DCE-1/DB/GT-20/2288 Dtd. 25.7.2000
8	Construction of Residential Accomadation for DSS at R/Bay and D/pur	DCE-1	No.24-196/92 Dtd. 29.5.93	Deposit Work		52.00	52.00			1.8.94	30.8.96	DCE-1/DB/GT-20/2287 Dtd. 25.7.2000
9	Construction of 4 units of type B Qtrs for PMB at D/Pur	DCE-1	No.24-263/95-TR Dtd. 26.3.96	Deposit Work		18.48	18.48			12.5.97	30.8.99	DCE-1/DB/GT-20/2289 Dtd. 25.7.2000
10	Construction of 1 no. 100 T water tank for PMB at D/pur	DCE-1	No. 24-247/94-TR Dtd. 3.3.96	Deposit Work		5.95	5.95			May-96	Jun-00	DCE-1/DB/GT-20/2290 Dtd. 25.7.2000
11	Cosntruction of RCC sturcture for local nauaids at Neil Island	DCE-1		Deposit Work		4.60	4.60			1.4.96	9.9.97	DCE-1/DB/GT-20/4333 Dtd. 24.12.1998
12a	Cosntruction of RCC structure for local nauaids at Havelock	DCE-1	No.24-251/95-TR Dtd 28.2.95	Deposit Work		4.52	4.52			1.4.96	28.8.2000	DCE-1/DB/GT-20/2818 Dtd. 8.9.2000
12 b	Construction of Break water at Rangat Bay.	DCE-1	PW/PDW/11/83 Dtd.03.6.86	Central sector	PD/1112/17/87/ ALHW Dtd 22.8.91 for Rs. 799 Lakhs	454.00	679.00			Jul-86	Mar-93	
13	Extension of RCC ferry jetty at Kalighat	DCE-1	No. 24-284/97/TR(1) Dtd. 24.02.98	State sector		23.90	23.90			27.12.1998	15.11.2000	DCE-1/DB/GT-20/1625 Dtd. 30.8.2001
14	Renovation and extention of P/Hall at Uttara	DCE-1	No.24-297/97-TR Dtd. 25-2-98	State Sector		15.35	15.35			27.10.1998	20.12.2000	DCE-1/DB/GT-20/1624 Dtd. 30.8.2001
15	Renovation and extension of P/Hall at Nilambur.	DCE-1	No.24-297/97-TR Dtd. 25-2-98	State Sector		12.17	12.17			24/4/2000	20.12.2000	DCE-1/DB/GT-20/1624 Dtd. 30.8.2001
16	M/o special type of valves in POC complex at R/Bay, Mayabunder and Diglipur	DCE-1	1-285-ANIIDCO/94-95 2019 Dtd. 15.2.95	Deposit Work		1.50	1.50			May-95	Mar-96	DCE-1/DB/FT-20/Vol-IV/ 1987 Dtd. 30.8.2001
17	M/o POL storage facilities at R/Bay, Mayabunder and construction of pit for HSD oil	DCE-1	1-285-ANIIDCO/94-95 2338 Dtd. 9.6.94	Deposit Work		0.97	0.97			Jul-95	Mar-96	DCE-1/DB/FT-20/Vol-IV/ 1987 Dtd. 30.8.2001

Sl.No	Name of the work	Circle office in which the work belongs.	Ad. Approval & date	Head of Account	Revised Ad. Approval if any.	Expenditure Sanctioned (Rs. In. Lakhs)	Expenditure incurred (Rs. In. Lakhs)			Date of Commencement	Date of Completion	Ref of Completion Report sent.
18	M/o POL storage facilities for ANIIDCO at R/Bay, Mayabunder and Diglipur for the year 1995-1996	DCE-1		Deposit Work		2.00	2.00			Jul-95	Mar-96	DCE-1/DB/FT-20/Vol-IV/1987 Dtd. 3.1.2001
19	Special repair to POL storage facilities at R/Bay, Mayabunder and D/Pur	DCE-1	1-285-ANIIDCO/94-95 1093 Dtd. 9.7.1997	Deposit Work		4.94	4.94			Aug-97	Feb-99	DCE-1/DB/FT-20/Vol-IV/1987 Dtd. 3.1.2001
20	Extension of RCC ferry jetty at Kalighat	DCE-1	No. 24-284/97/TR(1) Dtd. 24.02.98	State sector		23.90	23.90			27.12.1998	15.11.2000	DCE-1/DB/GT-20/1625 Dtd. 30.8.2001
21	Renovation & extension of Passenger hall at Gandhighat	DCE-1	No.24-297/97-TR Dtd. 25.2.1998	State sector		15.30	16.37			1.11.2000	30.6.2001	DCE-1/DB/GT-20/Vol-IV/521 Dtd. 8.2.2002
22	Construction of RCC jetty at Gandhi Nagar.	DCE-1	No.24-335/98-TR Dtd. 12.01.1999	State sector		49.66	54.63			3.01.2001	28.08.2002	DCE-1/DB/GT-20/Vol-IV/1809 Dtd. 26.09.2003
23	Improvement to the existing timber jetty at Sagar dweep (Smith Island) in North Andaman	DCE-1	No.24-335/98-TR Dtd. 11.01.1999	State sector		42.31	46.54			22.01.2001	21.01.2002	DCE-1/DB/GT-20/Vol-IV/1810 Dtd. 26.09.2003
24	Construction of 4 nos. RCC Structure for navaid at Havelock.	DCE-1	No.24-345/98 Dtd. 01.05.1999	Deposit Work of PMB		23.55	23.54			Feb-00	Feb-04	DCE-II/DB/GT-20/Vol-IV/6653 Dtd. 16.03.2004
25	Annual maintenance of POL Storage facilities at Rangat Bay, Mayabunder and Diglipur.	DCE-1	1-285-ANIIDCO/94-95 1560 Dtd.01.09.1997	Deposit Work for ANIIDCO		3.80	3.80			Apr-98	Feb-04	DCE-II/DB/GT-20/Vol-IV/6665 Dtd. 16.03.2004
26	Construction of 2 nos. RCC Beacon at North shoal Point and Berky Point in Aerial Bay	DCE-1	No.24-315/98-TR Dtd. 27.03.1998	Deposit Work of PMB		14.50	14,49,760.00			Nov-98	Feb-04	DCE-II/DB/GT-20/Vol-IV/6657 Dtd. 16.03.2004
27	Shore protection work at Rangat Bay	DCE-1	No.24-4095/2001-TR Dtd. 29.10.2001	State Sector (Plan)		41.47	45,61,487.00			Oct-01	Feb-04	DCE-II/DB/GT-20/Vol-IV/6663 Dtd. 16.03.2004
28	Providing and laying G.I pipe line from outer tank to ward no. 1,3 & 4 area at Permasala Panchayat.	DCE-1	No. 17 Dtd.30.03.2003	Deposit Work of Gram Panchayat		3.43	3,42,643.00			Apr-03	Feb-04	DCE-II/DB/GT-20/Vol-IV/6658 Dtd. 16.03.2004
29	Construction of C.C.Drain from Culvert no. 16/299 to shivapuram ward no.4 under Shivapuram Gram panchayat.	DCE-1	No. 196 Dtd.28.03.2003	Deposit Work of Gram Panchayat		5.23	522788.00			Apr-03	Feb-04	DCE-II/DB/GT-20/Vol-IV/6656 Dtd. 16.03.2004

Sl.No	Name of the work	Circle office in which the work belongs.	Ad. Approval & date	Head of Account	Revised Ad. Approval if any.	Expenditure Sanctioned (Rs. In. Lakhs)	Expenditure incurred (Rs. In. Lakhs)			Date of Commencement	Date of Completion	Ref of Completion Report sent.
30	Specail repairs to existing navaid at Store Point in Havelock	DCE-1	No.24-441/2002-TR Dtd. 12.11.2002	Deposit Work of PMB		3.42	341184.00			Dec-02	Feb-04	DCE-II/DB/GT-20/Vol-IV/ 6654 Dtd. 16.03.2004
31	Special repair to existing navaid to Brush Island near Diglipur and Square rock at Mayabunder	DCE-1	No.24-412/2001-TR Dtd. 07.02.2002	Deposit Work of PMB		7.00	699849.00			Dec-02	Feb-04	DCE-II/DB/GT-20/Vol-IV/ 6655 Dtd. 16.03.2004
32	Construction of toilet block for primary school at Mohanpur -5 in Mayabunder.	DCE-1	No. 1497vide letter no.207/SLE/STAT/2002 Dtd.26.03.2002	Deposit Work of Education Dept.		3.07	306998.00			Nov-02	Feb-04	DCE-II/DB/GT-20/Vol-IV/ 6660 Dtd. 16.03.2004
33	Repair and maintenance of State Bank of India branch office at Diglipur.	DCE-1	PREM/1259 Dtd.24.12.2001	Deposit Work of S.B.I.		5.98	597606.00			Oct-02	Feb-04	DCE-II/DB/GT-20/Vol-IV/ 6651 Dtd. 16.03.2004
34	Construction of 4 nos. of Class room for Middle School South Creek in Baratang.	DCE-1	WS/19(A) CE/99/931 dt. 24.5.99	Deposit Work of Education Dept.		29.94	2992043.00			May-01	Feb-04	DCE-II/DB/GT-20/Vol-IV/ 6662Dtd. 16.03.2004
35	Maintenance of residential building of DSS at Rangat Bay	DCE-1	No.24-434/2002/SH(S&I) Dtd. 28.10.2002	Deposit Work of DSS.		3.54	352977.00			Feb-03	Feb-04	DCE-II/DB/GT-20/Vol-IV/ 6649Dtd. 16.03.2004
36	Protective work including sea wall around 20 sailors and temporary allocation at Coast Guard DIST-9 at Diglipur.	DCE-1	WK/0406 Dtd. 22.02.2002	Deposit Work of Coast Guard through MES		36.77	3558860.00			Mar-03	Feb-04	DCE-II/DB/GT-20/Vol-IV/ 6664Dtd. 16.03.2004
37	Construction of retaining wall on the hill side around the newly constructed quarters for PMB at Diglipur.	DCE-1	No.24-413/2001-TR Dtd. 5.03.2002	Deposit Work of PMB		5.15	5.15			Apr-02	Feb-04	DCE-II/DB/GT-20/Vol-IV/ 6650Dtd. 16.03.2004
38	Construction of toilet block for primary school at Pahar gaon in Mayabunder.	DCE-1	No.1497/207/SLE/STAT/ 2002 Dtd. 26.03.2002	Deposit Work of Education Dept.		3.07	306958.00			Nov-02	Feb-04	DCE-II/DB/GT-20/Vol-IV/ 6659Dtd. 16.03.2004
39	Construction of toilet block(girls) for primary school at Pokka dera in Mayabunder.	DCE-1	No.1497/207/SLE/STAT/ 2002 Dtd. 26.03.2002	Deposit Work of Education Dept.		1.95	1.95			Feb-03	Feb-04	DCE-II/DB/GT-20/Vol-IV/ 6661Dtd. 16.03.2004
40	Repair and annual maintenance of POL complex and special repairs of POL storage tank at Rangat, Mayabunder and Diglipur	DCE-1	1-285/ANIIDCO/99- 2002/11/2724 Dtd. 14/12/00	Deposit of ANIIDCO		1120000.00	1065339.00			Nov-00	Mar-04	DCE-I/DB/GT-20/Vol-V/ 1099 Dtd.9.07.2004
41	Renovation of existing culvert along ATR across Austin Creek at Diglipur site	DCE-1	WS/3- 6(2)/CE/2001/9320 Dtd. 06.02.02	Deposit work of APWD		1938000.00	1937330.00			02-20002	May-03	DCE-I/DB/GT-20/Vol-V/ 1302 Dtd.22/28.07.2004
42	Maintenance of residential and non residential building for PMB at Rangat Bay and Mayabunder	DCE-1	No.22-448/2002-TR Dtd. 9.12.2002	Deposit Work of PMB		564000.00	562309.00			Jun-03	Feb-04	DCE-I/DB/GT-20/Vol-V/ 1300 Dtd.22/28.07.2004

Sl.No	Name of the work	Circle office in which the work belongs.	Ad. Approval & date	Head of Account	Revised Ad. Approval if any.	Expenditure Sanctioned (Rs. In. Lakhs)	Expenditure incurred (Rs. In. Lakhs)			Date of Commencement	Date of Completion	Ref of Completion Report sent.
43	Construction of irrigation pond near the house of Shri. Emil Barla at Uday garh	DCE-1	No.2-9/2002-03/GPS/184 Dtd. 24.03.2003	Deposit Work of Gram Panchayat Sunder Garh		172700.00	172240.00			Jul-03	Apr-04	DCE-I/DB/GT-20/Vol-V/ 1301 Dtd.22/28.07.2004
44	Construction of irrigation pond near the house of Shri. Ramesh Lakra at Sunder garh	DCE-1	No.2-9/2002-03/GPS/186 Dtd. 24.03.2003	Deposit Work of Gram Panchayat Sunder Garh		172700.00	172144.00			Jul-03	Dec-03	DCE-I/DB/GT-20/Vol-V/ 1303 Dtd.22/28.07.2004
45	Construction of RCC bridge across Austin creek near Mayabunder	DCE-1	NH/29033/1/95/A&N/OR Dtd.1.02.2000	Deposit work of APWD		1084.00	108322675.00			01-09-1998	31-05-2003	DCE-I/DB/GT-20/Vol-V/ 2732 Dtd.17.07.2004
46	Providing Bituminous road from Jarawa creek Rajat garh phase I, 325 m in Baratang.	DCE-1	W 1 /GP/NB/BT/02-03/47 Dtd. 12.03.2003	Deposit Work of Gram Panchayat		4.90	489245.00			1.04.03	31.03.2004	DCE-I/DB/GT-20/Vol-V/ 2729 Dtd.17.07.2004
47	Providing affloat repairing facilities and fore shore development for slip way at Maybunder	DCE-1	No.24-246/94-TR Dtd. 25.02.2000	Deposit Work of DSS.		111.00	11099786.00			1.11.2001	31.05.2003	DCE-I/DB/GT-20/Vol-V/ 2730 Dtd.17.09.2004
48	Maintenance of residential and non residential building for PMB at Rangat Bay and Mayabunder	DCE-1	No.24-448/2002-TR Dtd. 9.12.2002	Deposit Work of PMB.		564000.00	562298.00			01.06.03	28.2.2004	DCE-I/DB/GT-20/Vol-V/ 2734 Dtd.17.09.2004
49	Special repairs to jetty at Neil Island	DCE-1	No.24-443/2002-TR Dtd. 12.11.2002	State sector plan works		18.58	1857979.00			01.11.2002	31.07.2003	DCE-I/DB/GT-20/Vol-V/ 2733 Dtd.17.09.2004
50	Construction of slipway at Mayabunder	DCE-1	No.24-246/94-TR Dtd. 27.02.1995	Deposit Work of DSS.		195.00	19499759.00			14.07.95	31.05.03	
51	Improvement to the existing timber jetty at Sagar dweep (Smith Island) in North Andaman	DCE-1	No.24-334/98-TR Dtd. 11.01.1999	PMB state sector Plan works		42.31	4648554.00			22.01.2001	21.01.2002	
52	Construction of RCC jetty at Gandhi Nagar in North Andaman	DCE-1	No.24-335/98-TR Dtd. 12.01.1999	PMB state sector Plan works		49.66	5457224.00			30.01.01	28.08.02	
53	Construction of 2 m dia RCC ring well near the house of Shri. Subhash Biswas Kendra Neil Island	DCE-1	3/ESTT/CP/NI/03/142 Dtd. 12.03.2003	Deposit work of Gram Panchayat Neil Island		9310000.00	9297500.00			Jul-03	Feb-04	

Sl.No	Name of the work	Circle office in which the work belongs.	Ad. Approval & date	Head of Account	Revised Ad. Approval if any.	Expenditure Sanctioned (Rs. In. Lakhs)	Expenditure incurred (Rs. In. Lakhs)			Date of Commencement	Date of Completion	Ref of Completion Report sent.
54	Constructing of cement concrete road 2.40 m wide from Sita pur school towards the house of Shri. Naren Biswas for a length of 200 m.	DCE-1	Order no. 209 Dtd. 12.03.2003	Deposit work of Gram Panchayat Neil Island		571000.00	570988.00			Jul-03	Feb-04	
55	Construction of toilet block no.3 at Havelock	DCE-1	15-30/DEV/2003/4056 Dtd.3.09.2003	Deposit work of MPLAD		607920.00	606980.00			Nov-03	Mar-04	DCE-I/DB/GT-20/Vol-V/412 Dtd.14.02.2005
56	Construction of 2 m dia RCC ring well near the house of Shri. Subhaiah at Neil Kendra village at Neil Island	DCE-1	3/ESTT/GP/NI/03/142 Dtd. 12.03.2003	Deposit work of Gram Panchayat Neil Island		76500.00	76462.00			Jul-03	Feb-04	
57	Construction of 2 m dia RCC ring well near the house of Shri. Gopal Das at Lakshman pur village at Neil Island	DCE-1	3/ESTT/GP/NI/03/142 Dtd. 12.03.2003	Deposit work of Gram Panchayat Neil Island		765000.00	76462.00			Jul-03	Feb-04	
58	Renovation of old toilet block near jetty at Havelock	DCE-1	15-30/DEV/2000/1496 Dtd.31.04.2003	Deposit work of MPLAD		34875.00	34864.00			Jul-03	Aug-04	DCE-I/DB/GT-20/Vol-V/409 Dtd.14.02.2005
59	Rehabilitation of the approach jetty and allied structure damage due to Earth quake at Diglipur and Mayabunder in Sept 2002	DCE-1	No.24-445/2002-TR Dtd. 13.11.2002	Deposit Work of PMB.		157.05	15749967.00			16.02.2003	15.01.2004	DCE-I/DB/GT-20/Vol-V/1737 Dtd.4.07.2005
60	Improvement to the passenger hall and canteen at BPC jetty in South Andaman	DCE-1	No.24-297/1997-TR Dtd. 25.02.0998	Deposit Work of PMB.		2199660.00	2414865.00			Feb-99	Mar-04	DCE-I/DB/GT-20/Vol-V/1736 Dtd.4.07.2005
61	Construction of Type I & II quarter at Havelock, Rani Jhansi Marine National Park	DCE-1	CWLW/G/134/982 Dtd. 21.09.2003 Dtd. 25.02.1999	Deposit Work of Forest Dept wild life		2312843.00	2312759.00			16.08.2004	30.5.05	DCE-I/DB/GT-20/Vol-V/2089 Dtd.5/6.08.2005
62	Construction of Village road from Makhan Mondal house via Parusharam house of Uttara ward no. 2 in Middle Andaman providing earth work phase -I	DCE-1	AA&ES no. 194 Dtd. 28.03.2003	Deposit work of Gram panchayat		550000.00	549935.00			12.07.2003	13.08.2004	DCE-I/DB/GT-20/Vol-V/2092 Dtd.5/6.08.2005
63	Construction of 1.5 m dia RCC ring well near the house of Shri. Suresh Ekka Adazing ward no 1 at Baratang	DCE-1	No. 2-9/02-03/GPS/185 Dtd.24.03.2003	Deposit work of Gram panchayat		67600.00	67583.00			8.09.2004	8.10.2004	DCE-I/DB/GT-20/Vol-VI/2091 Dtd.5/6.08.2005
64	Construction of 2 nos. class room at MS Sita Nagar in North Andaman	DCE-1	No.222 Dtd.31.03.2004	Deposit work of SSAUT MISSION AUTHORITY		1285656.00	1285595.00			12.09.2004	28.02.2005	DCE-I/DB/GT-20/Vol-VI/2094 Dtd.5/6.08.2005
65	Construction of Village road from Makhan Mondal house to Padma Dheli's house via Parusha ram house of Uttara ward no. 2 in Middle Andaman providing earth work phase -II 500-940 mtrs.	DCE-1	No.195 Dtd.28.03.2003	Deposit work of Gram panchayat		534000.00	533829.00			9.07.2003	30.08.2004	DCE-I/DB/GT-20/Vol-VI/2093 Dtd.5/6.08.2005

Sl.No	Name of the work	Circle office in which the work belongs.	Ad. Approval & date	Head of Account	Revised Ad. Approval if any.	Expenditure Sanctioned (Rs. In. Lakhs)	Expenditure incurred (Rs. In. Lakhs)			Date of Commencement	Date of Completion	Ref of Completion Report sent.
66	Providing drinking water supply facilities to primary school at Profulla Nagar at Mayabunder	DCE-1	AA&ES No. 222 Dtd. 31.03.2004	Deposit work of SSAUT MISSION AUTHORITY		145261.00	145241.00			2.08.2004	30.01.2005	DCE-I/DB/GT-20/Vol-VI/2090 Dtd.5/6.08.2005
67	Special repairs to Port Control Tower at Mayabunder.	DCE-1		Deposit work of PMB	-	4,85,000.00	4,84,708.00			07/2005	10/2005	DCE-I/DB/GT-20/Vol-VI/2364 Dtd.22/29.08.2006
68	Construction of Galvanized steel barge near Satish Chandra Das house at Chainpur	DCE-1	AA&ES No. 15-30/DEV/2000/1878 Dtd. 23.04.03	Deposit work of MPLAD	-	31,14,000.00	31,13,270.00			10/2003	01/2006	DCE-I/DB/GT-20/Vol-VI/2363 Dtd.22/29.08.2006
69	Rehabilitation of Internal Harbour Road and approach road at Mayabunder	DCE-1	AA&ES No. 6-5/PMB/PL/2005-06 Dtd. 31.08.2005	Deposit work of PMB	-	5,53,000.00	5,51,833.00			11/2005	03/2006	DCE-I/DB/GT-20/Vol-VI/2361 Dtd.22/29.08.2006
70	Construction of class rooms at Primary School Chunnabatta in Port Blair.	DCE-I	AA&ES No.3-8-5/SSA/Edn./03/04/Order No.222, Dt.31/03/2004.	Deposit Work	-	10,37,181.00	10,37,181.00			10-08-2004	04-07-2005	ACE/DB/GL-31/Vol-VI/558
71	Re- habilitation re-construction of approach jetty damaged due to earth quake during December 2004 at mayabunder	DCE-1		Central sector under TRP	-	42.35	42.35			06-01-2005	31-5-2006	DCE-1/DB/GT-20/Vol-V/1834 dt. 30-5-07

Sl.No	Name of the work	Circle office in which the work belongs.	Ad. Approval & date	Head of Account	Revised Ad. Approval if any.	Expenditure Sanctioned (Rs. In. Lakhs)	Expenditure incurred (Rs. In. Lakhs)			Date of Commencement	Date of Completion	Ref of Completion Report sent.
72	Addition alternatio & Special requires to the existing passenger hall and cargo shed at Havelock.	DCE-1		Deposit work of PMB	-	Rs. 6.26	Rs. 6.26			27-07-2004	02-05-2005	DCE-1/DB/GT-20/ Vol-V/1824 dt. 30-5-07
73	Providing drinking water supply facilities to primary school at Hanspuri at North Andaman.	DCE-1		Deposit work of SSA.		Rs2,58,816.	Rs.2,58,400.			08-03-2006	01-11-2007	DCE-1/DB/GT-20/ Vol-V/1823 dt. 30-5-07
74	Construction of Galvanised steel Foot Bridge connecting paresh Nagar 1&11 at ATR at Nimbudera Bazaar in Basanthipur	DCE-1		Deposit work of MPLAD.	-	1,43,96,750	1,43,89,054			16-6-2004		DCE-1/DB/GT-20/ Vol-V/1822 dt. 30-5-07
75	Construction of Galvanised steel foot bridge near vinod Behari house at Shanti Nagar in Diglipur.	DCE-1		Deposit work of MPLAD.		17,31,125.00	17,24,060.00			12-10-2004	31-05-2006	DCE-1/DB/GT-20/ Vol-V/1821 dt. 30-5-07
76	Special repairs to Bush police vehicle ferry jetty	DCE-1		Deposit work of PMB	-	5,55,000	5,54,260.00			30-04-2006	30-12-2006	DCE-1/DB/GT-20/ Vol-V/1830 dt. 30-5-07
77	Re-construction o Tsunami destroyed Break water Navigatonal Beacon at Rangat Bay.	DCE-1		Deposit work of PMB	-	3,50,000.00	3,48,478.00			19-8-2005	27-10-2005	DCE-1/DB/GT-20/ Vol-V/1831 dt. 30-5-07
78	Rehabilitation of damaged port structures at Mayabunder& Diglipur damaged due to earth quake during sept.2002	DCE-1		Deposit work of PMB	-	99,95,000	99,89,882			23-02-2005	25-11-2005	DCE-1/DB/GT-20/ Vol-V/1832 dt. 30-5-07
79	Special reparis to cargo handing equipments as Mayabunder.	DCE-1		Deposit work of PMB	-	14,22,000.00	14,20,060.00			15.07.2004	31.05.2005	DCE-1/DB/GT-20/ Vol-V/1829 dt. 30-5-07
80	Special reparis to jetty at Havelock.	DCE-1		Deposit work of PMB	-	36,80,000.00	36,80,000.00			15.05.2005	31.10.2005	DCE-1/DB/GT-20/ Vol-V/1833 dt. 30-5-07
81	Renovation of Internal Harbour Road at Diglipur.	DCE-1		Deposit work of PMB	-	12,78,000.00	12,76,000.00			15.04.2006	14.05.2006	DCE-1/DB/GT-20/ Vol-V/1828 dt. 30-5-07
82	Special repairs to jetty at East Island.	DCE-1		Deposit work of PMB	-	31,66,000.00	31,64,600.00			07.04.2005	30.11.2006	DCE-1/DB/GT-20/ Vol-V/1827 dt. 30-5-07
83	Special repairs to jetty at Neil (Phase-II)	DCE-1		Deposit work of PMB	-	83,30,000.00	83,30,000.00			29.06.2005	28.03.2006	DCE-1/DB/GT-20/ Vol-V/1826 dt. 30-5-07
84	Providing drinking water supply facilities to primary school at Rajatgarh.	DCE-1		Deposit work of SSA.	-	6,72,671.00	6,71,501.00			28.08.2004	07.03.2005	DCE-1/DB/GT-20/ Vol-V/1825 dt. 30-5-07
	Reconstruction of security wall back side of DSS main building.	DCE-1	No.24 (cash-afi)2004-05/1576, dt.7-12-05	DSS Deposit work.		68.42	68.42			Feb-06	Nov-06	No. DCE/DB/GL-3/ Vol-V1/1738 /dt.23/5/2008.

Sl.No	Name of the work	Circle office in which the work belongs.	Ad. Approval & date	Head of Account	Revised Ad. Approval if any.	Expenditure Sanctioned (Rs. In. Lakhs)	Expenditure incurred (Rs. In. Lakhs)			Date of Commencement	Date of Completion	Ref of Completion Report sent.
85	Providing hard surfacing behind berth No.1at Haddo wharf in Port Blair.	DCE-1	No.PD-25021/1/2005-Tsunami dt.20-01-2005	Central Sector (TRP works)		108.00	108.00			Dec.-2006	Jul-07	ACE/DB/GL-31/Vol-VI/3010 dt.3-9-2008
86	Providing internal roads at AHW colony at Rangat Bay,Mayabunder & Diglipur.	DCE-1	Sanctioned under TRP.	Central Sector (TRP works)		765000.00	765000.00			Feb-07	Jul-07	DCE-1/DB/GT-20/Vol-VI/4016 dt.19-9-08
87	Providing temporary approach to Mayabunder Wharf in North Andaman	DCE-1	Sanctioned under TRP.	Central Sector (TRP works)		1792000.00	1792000.00			03-05-2005	06-06-2005	DCE-1/DB/GT-20/Vol-VI/4015 dt.19-9-08
88	Special repairs to jetty at Gandhighat	DCE-1		Deposit work of PMB		961000.00	917830.00			05-01-2006	25-07-2006	DCE-1/DB/GT-20/Vol-VI/4024 dt.15-9-08
89	Construction of Galvanized steel foot bridge near south side of school at Ganeshnagar in Diglipur.	DCE-1		Deposit work of MPLAD		2116625.00	1914870.00			25-5-2005	30-6-2006	DCE-1/DB/GT-20/Vol-VI/4023 dt.15-9-08
70	Providing internal harbour road at Rangat Bay,	DCE-1		Deposit work of PMB		926000.00	926000.00			30-12-2005	18-2-2006	DCE-1/DB/GT-20/Vol-VI/4022 dt.15-9-08
80	Construction of Gulvanized steel foot bridge near North west side of school at Ganeshnagar in Diglipur.	DCE-1		Deposit work of MPLAD		1848500.00	1694107.00			25-5-2005	30-6-2006	DCE-1/DB/GT-20/Vol-VI/4024 dt.15-9-08
81	Special repairs to jetty at Rangat Bay	DCE-1		Deposit work of PMB		2140000.00	2137717.00			06-07-2006	31-8-2007	DCE-1/DB/GT-20/Vol-VI/4026 dt.19-9-08
82	Construction of Gulvanized steel foot bridge near Haren das house at shantinagar in Diglipur.	DCE-1		Deposit work of MPLAD		2246298.00	2135727.00			02-01-2006	15-5-2007	DCE-1/DB/GT-20/Vol-VI/4025 dt.19-9-08
83	Special repairs to Residential and Non residential buildings at Mayabunder in North Andaman.	DCE-1		Sanctioned under TRP		1180000.00	1180000.00			20-01-2007	19-4-2007	DCE-1/DB/GT-20/Vol-VI/4021 dt.19-9-08
84	Construction of Temporary jetty at Safed Balu at Teressa.	DCE-1		Deposit work of PMB								
85	Conducting Survey & investigation of proposed bridge across Humfray& Middle strait.	DCE-1		Deposit work of PMB		8550000	7069558			Mar-02	09-07-2007	DCE-1/DB/GT-20/Vol-VI/5070 Dated.13-10-2008
86	Construction of Anganvadi building at Baratang.	DCE-1		Deposit work of PMB		574000	573933			29-8-07	29-8-08	DCE-1/DB/GT-20/Vol-VI/5535 Dated.10-12-2008
87	Construction of toilet block at PS Sabari in Middle Andaman (Old)	DCE-1		Deposit work of MPLAD		640076	635585			31-03-2004	12-02-2008	DCE-1/DB/GT-20/Vol-VII/6258 Dated.23-03-2009
88	Special report to Tsunami damaged container stacking yard including providing hard surfacing behind berth No.3 at Haddo wharf in Port Blair.	DCE-1	4814/PMB/Cash/2836/Dt .27.10.05	Deposit work of PMB		Rs.491.78 Lakhs.	Rs.491.78 Lakhs.			19-12-05	10-05-08.	No.ACE/DB/GL-31/Vol-VI/3772, Dt.26.05.09



Sl.No	Name of the work	Circle office in which the work belongs.	Ad. Approval & date	Head of Account	Revised Ad. Approval if any.	Expenditure Sanctioned (Rs. In. Lakhs)	Expenditure incurred (Rs. In. Lakhs)			Date of Commencement	Date of Completion	Ref of Completion Report sent.
89	Improvement to the link road at Haddo wharf in Port Blair:-Cover slab over the Drain.	DCE-I	5-122/PMB/PL/PF/ Dtd.15-03-2005.	Deposit work of PMB		Rs.30.71 Lakhs.	Rs.30.71 Lakhs.			31-03-04	30-04-04.	No.ACE/DB/GL-31/ Vol-VI/3770, Dt.26.10.09
90	Extension and construction of Port Operational staff building at Haddo wharf in Port Blair.	DCE-I	6-4/PMB/PL/07-08,Dt.30-10-07.	(Additional&alteration of office building at Haddo wharf)		Rs.40.83 Lakhs.	Rs.42.37Lakhs.			23-02-08.	31-01-09	No.ACE/DB/GL-31/ Vol -VI/3771 Dt.26-10-09
91	Special repairs to the crane track at Haddo wharf berth No.I in Port Blair.	DCE-I	No. 4814/PMB/214,Dtd.10-02-03	Deposit work of PMB		Rs.46.56 Lakhs.	Rs.46.56 Lakhs.			17-02-05	16-05-05	No.ACE/DB/GL-31/ Vol.VI/3774 Dt.26-10-09.
92	Improvement to the existing Passenger Hall terminal and adjoining areas at Haddo wharf in Port Blair.	DCE-I	No.5-124/PMB/PL/ 681 Dt.08-04-05.	Deposit work of PMB		Rs. 43.33 Lakhs.	Rs.43.33 Lakhs.			08-01-2005	30-09-06	No.ACE/DB/GL-31/ Vol-VI/3773 Dt.26-10-09
93	Alteration /special repairs to existing Godown No. 5 at Haddo wharf in Port Blair.	DCE-I	No.6-5/PMB/PL/05-06,Dtd.30-12-05.	Deposit work of PMB		Rs.20.00 Lakhs.	Rs.20.00 Lakhs.			05-01-2006	23-06-08.	No.ACE/DB/GL-31/ Vol-VI/3776 Dt.26-10-09.
94	Construction of toilet/canteen building providing drinking water supply arrangements at Haddo wharf in Port Blair.	DCE-I	No.A814/PMB/Cash/931 , Dtd.23-04-06.	Deposit work of PMB		Rs.45.33 Lakhs.	Rs.45.33 Lakhs.			17-03-06	31-03-07.	No.ACE/DB/GL-31/ Vol-VI/3775 Dt.26-10-09.
95	Special repairs to store No.7 at Marine Dock Yard at Port Blair.	DCE-I	F.NO.24-557/2007-SH(S&T) Dtd.31.08.2008	800.01 ACA for TRP 11.00.53 Major Works.		Rs.2430000.00 lakhs	Rs.2435822.00 Lakhs			06.02.2008	15.06.2008	No.ACE/DB/GL-31/Vol-VI/4526 DT.12/2009
96	Construction of fish landing centre at Dairy farm in Port Blair.	DCE-I	DD.Fish No. 03-2003/1134/of Accts/1134, Dt.12-08-03.	Deposit work of fisheries department.	-	Rs.48685000.00	Rs.48685000.00			Jun-03	Sept.2008	ACE/DB/GL-31/ VOL-VI/2943 Dt.12-08-2010
97	Construction of shed for fibre glass boat additional room for storage for chemical etc. at Port Blair.	DCE-I	No. 24-359/99-TR Dtd. 04-03-1999.	Deposit work of DSS	-	Rs.44,61,000.00	Rs.44,61,000.00			05-06-2000.	07-05-2004	ACE/DB/GL-31/Vol -VI/4329 Dt.28-12-10.
98	Construction of shed for fiber glass boat at Port Blair stage-II Construction of slipway from water front to the fiber glass boat shed.	DCE-I	No.24-360/99-TR Dtd. 11-08-1999	Deposit Work of DSS.	-	Rs.1,14,16,000.00	Rs.1,14,16,000.00			23-05-2000	03-06-2002	ACE/DB/GL-31/ Vol-VI/4324 Dt. 28-12-10.
99	Renovation of roofing structure and Misc.work to 4Nos. Marine workshop building at DD-II Complex in Port Blair.	DCE-I	24-360/99-TR Dtd.11-08-1999	TRP work 800.01 ACA for Trp 11.00.53 Major Works.	-	Rs.89.10Lakhs.	Rs.97,76,703.00			06-05-2008.	20-03-2009.	ACE/DB/GL-31/Vol-VI/4323 Dt. 28-12-10.
100	Providing area lightning ,water pump renovation /construction of office building pump House,scooter shed and beautification at Directorate of shipping services store complex at Port Blair.	DCE-I	24-552/2007-SH(S&T) Dt. 26.05.2007	Trp Works. 800.01 ACA For TRP 11.00.53 Major Works.	-	Rs.60,29,000.00	Rs.65,59,769.00			06.05.2008	10-06-2009.	ACE/DB/GL-31/ Vol.-VI/4321 Dt. 28-12-2010
111	Special Repairs to Marine jetty at Marine DockYard including improving the edge on the berthing face.	DCE-I	No.24-499/2005-SH (S&T Dtd. 30-03-2005.	Deposit Work of DSS.	-	Rs.5,63,300.00	Rs. 5,63,300.00			Apr-05	Nov.2009.	No. ACE/DB/GL-31/Vol-VI/4344 Dt. 28-12-10.

Sl.No	Name of the work	Circle office in which the work belongs.	Ad. Approval & date	Head of Account	Revised Ad. Approval if any.	Expenditure Sanctioned (Rs. In. Lakhs)	Expenditure incurred (Rs. In. Lakhs)			Date of Commencement	Date of Completion	Ref of Completion Report sent.
112	Providing area lighting, water pump, renovation/ Construction of office building, pump house, scoter shed and beautification at Directorate of shipping services store complex at Port Blair.	DCE-I	No.24-552/2007-SH(S&T)Dt. 26-05-2007	TRP Works 800.01 ACA for TRP 11.00.53 Major Works.	-	Rs.60,29,000.00	Rs.65,59,7869.00			05-06-2008	10-06-2009.	ACE/DB/GL-31/Vol-VI/4321 Dt. 28-12-2010.
113	Modification of Existing jetty and Providing local ramp at Dundas point, Port Blair.	DCE-I	5-135/PMB/PL/05-06/Vol-III Dt. 18-10-2005 of Assistant secretary, A&NAdministration	Deposit Work for PMB	-	Rs.190.70 Lakhs.	Rs. 190.70 Lakhs.			31-01-2005	15-02-2008.	ACE/DB/GL-31/Vol.-VI/4358 29-12-2010.
114,	Conducting boring/drilling of 32 Nos. bore holed from sub soil investigation for the proposed construction of 33 KV Transmission line from Bambooflat to Port Blair.	DCE-I	EL/Works/3-31`/864 Dtd.13.03.2009	State sector Plan work of Electricity Department.	-	Rs.30.75 Lakhs.	Rs.30.75 Lakhs.			22-12-2007	31-03-2009.	ACE/DB/GL-31/VolVI/4345 Dt.28-12-2010.
115	Re-Construction of Kitchen Block for marine Dock Yard.	DCE-I	No.24-523/2006-TR(SH) Dtd 31-03-2006.	Deposit work of DSS.	-	Rs.10,62,000.00	Rs.10,62,000.00			28-11-2006	27-05-2007	ACE/DB/GL-31/Vol-VI/4345 Dt. 28-12-2010.
116	Attending special repairs to RCC Jetty at Viper Island in Port Blair.	DCE-I	No.CE&A/ALHW/AA&ES/ Tsunami/08-09/65 Dt. 24-10-2008.	Tsunami Rehabilitation Scheme.	-	Rs.12.60 Lakhs.	Rs.12.56 Lakhs.			02-12-2009	11-05-2009.	ACE/DB/GL-31/Vol-VI/4360. 29-12-2010.
117,	Special repairs to wharf Approach and wharf approach and wharf at Hope Town.	DCE-I	6-2/pmb/pl/05-06/2171 Dt. 26-092005 of CPA, PMB	Tsunami Rehabilitation Scheme.	-	Rs.44.36 Lakhs.	Rs. 44.36 Lakhs.			10-03-2005	18-10-2008	ACE/DB/GL-31/Vol.-VI/4361 29-12-2010.
118,	Raising the berthing jetty and solid approach upto (+)4.0 Meter level at Viper Island In Port Blair	DCE-I	6-2/pmb/pl/05-06/2171 Dt. 26-09-2005 of CPA, PMB	Deposit work for Pmb SI-No.5	-	Rs.34.93 Lakhs.	Rs.34.93 Lakhs.			11-12-2005	09/06/2006.	ACE/DB/GL-31/Vol-VI/4356 Dt. 29-12 2010.
119,	Raising the berthing jetty and solid approach upto(+ )4.0 Meter level at Hathitapu.	DCE-I	No.-6-2/pmb/pl/05-06/ 2171 Dt. 26-09-05	Deposit work for PMB	-	Rs.56.65 Lakhs.	Rs.56.65 Lakhs.			21.11.2005	31-05-2006.	ACE/DB/GL-31/Vol-VI /4359 Dt. 29-12-2010.
120	Special repairs to the de-watering pump House building at Marine DockYard Complex.	DCE-I		Deposit work of DSS.	-	Rs.16,31,000.00	Rs.16,31,000.00 Lakhs.			Mar-06	November 2009.	ACE/DB/GL-31/ Vol-VI/4346 Dt.28-12-2010.
121	Attendingspecial repairs to Chatham Causeway .	DCE-I	No.11-38/EL/8E/Accts /2006/4298	Deposit fund of Electricity department.	-	Rs.95.49 Lakhs.	Rs. 95.49 Lakhs.			12-06-2007.	31-12-2008.	ACE/DB/GL-31/Vol-VI/37 Dt. 5-1-2011.
122,	Repairs/re construction of coast line at Chatham	DCE-I	No.-11-38/el/8e/ Accts/2006 /4298 Dt. 13-10-2006.	Deposit fund of Electricity department.	-	Rs.51.60.000.00	Rs. 51.60.000.00			03-04-2007.	31-01-2008.	ACE/DB/GL-31/Vol-VI/36 5-01-2011
123,	Special repairs to wharf approach and Wharf at Hope Town.	DCE-I	No.6-2/PMB/PL/05-06 /2171 Dt. 26-09-2005 of CPA, PMB.	Deposit work for PMB SI. No. 5	-	44.43 Lakhs.	44.43 Lakhs.			03-10-2005.	18-10-2008.	ACE/DB/GL-31 /Vol-VI/35 Dt. 5-1-2011.
124	Construction fo passanger Hall at Ferrargunj in Andaman District	DCE-I	No.15-30/Dev.05/ Tsunami Dt: 27.02.2006	deposit work for MPLAD	-	Rs. 47,81,243.00	Rs. 47,79,851.00					

Sl.No	Name of the work	Circle office in which the work belongs.	Ad. Approval & date	Head of Account	Revised Ad. Approval if any.	Expenditure Sanctioned (Rs. In. Lakhs)	Expenditure incurred (Rs. In. Lakhs)			Date of Commencement	Date of Completion	Ref of Completion Report sent.
125	Construction of community hall at ferrargunj andaman district	DCE-I	AA&ESNo.15-30/Dev 05/Tsunami dt. 27.02.2006	deposit work for MPLAD		47,81,243 lakhs	47,79*,851 lakhs	1.392/-		08-Jul	08-Oct	DCE/DIS/GL-31/Vol-VI/1637 dt. 07.05.2009
126	Special repairs to Residential and Non residential buildings at Rangat and Mayabunder.	DCE-I	CE&A (ALHW)/AA&ES/Tsunami/06-07/88 dt. 01.09.2008	TRP Works		8596000/-	8100000/-	496000/-	(-) 5.77%	02.11.2006	31.05.2008	DCE-I/DB/GT-20/Vol-VI/1015 dt.01.08.2009
127	Construction of 4 Nos class rooms at chakkargoan in port blair construction of basement for prefabricated structure.	DCE-I	No. 3-8-5/ssa/edu/2003-04 dtd. 31.03.2004	Deposit work of SSAUT fund	20,12,714/-	13,99,649/-	6,13,062/-	(-) 30.46%		06-Jan	07-Jul	No. DCE/DB/GL-3/ Vol-V1/2773 /dt.04.08.09
128	Construction 04 nos class rooma at muthura in port blair for pre fabricated structure	DCE-I	No.3-8-5/ssa/edu/2003-04dtd. 31.03.2004	Deposit work of SSAUT fund	20,12,714/-	12,41,406/-	7,71,308/-	(-) 38.32%		Mar-06	Mar-07	DCE/DB/GL-31/Vol-VI/2712 dt. 04.08.09
129	Beautification of road from aberdeen memorial to cholunga jetty	DCE-I	No. WS/7-14/CE/2004/8696 dy. 23.03.2004	Deposit work of APWD	8,47,07,040/-	7,98,34,934/-		5.75%		12.07.2004	29.05.2007	DCE/DB/GL-31/Vol-VI/27387 4.08.09
130	Specail repairs to PCT at Diglipur.	DCE-I	PD-25021/105/2005 Tsunami dtd. 21.11.05	TRP Work	4,9200/-	4,9200/-				01.06.2005	25.06.2005	DCE-I/DB/GL-20/Vol-VI/1010 dt. 01.08.2009
131	Special repairs to Mayabunder wharf.	DCE-I	AA&ES No. 6-2/PMB/PL/05-06 dtd. 13.09.2005	Deposit work of PMB	1608000/*	1607504/-	496/-	(-) 0.03%		10.12.2005	30.11.2006	DCE-I/DB/GT-20/Vol-VI/1013
132	Repair and renovation of dyke wall of 3 x 203 KLHSO storage fesility in power house at rangat bay and c/o retaining wall near HSD storage tank a t Rangat Bay.	DCE-I	CE&A (ALHW)/AA&ES/Tsunami/06-07/88 dt. 01.09.2008	TRP works	47,54,000/-	4754000/-				01.06.2005	31.05.2008	DCE-I/DB/GT-20/Vol-VI/1011 dt. 01.08.09
133	Special repairs to 10 T capacity mobile crane stateconed at Rangat Bay.	DCE-I	4854 dated: 12.09.2006 (F.No.314/13/2006- power state sector plan work of electricity	State sector plan works	1852000/-	1852000/-						DCE-I/DB/GT-20/Vol-VI/1012 dt. 01.08.09
134	Speical repairs to Tsunami damaged container stacking yard inculding providing hard surfacing behind berth NO.3 at haddo wharf in port blair.	DCE-I	4814/PMBCash/ 2836/ dt. 27.10.05	Deposit work of PMB	49178/-	49178/-				19.12.2005	10.05.2008	DCE-I/DB/GTL-31/Vol-VI/ 3772 dt. 26.10.09
135	improvement to the link road at Haddo wharf in Port Blair	DCE-I	No. 5-122/PMB/PL/PF/Dt. 15.03.2005	Deposit work of PMB	30.71 lakhs	30.71 lakhs				31.03.2004	30.04.2004	DCE-I/DB/GT-31/Vol-VI/3770 dt. 26.10.2009
136	Extension and construction of Port Operational staff building at Haddo wharf in Port Blair.	DCE-I	No.6-4/PMB/PL.07-08/ dt 30.10.2007	Additional & Alteration of occife building at haddo wharf	40.83 lakhs	42.37 lakhs				23.02.2008	31.01.2009	DCE-I/DB/GT-31/Vol-VI/3771 dt. 26.10.2009
137	Speical repairs to the crane track at Haddo wharf berth No.I in Port Blair.	DCE-I	4814/PMB/214 Dt. 10.02.2003	Deposit work of PMB	46.56 lakhs	46.56 lakhs				17.02.2005	16.05.2005	DCE-I/DB/GT-31/Vol-VI/3774 dt. 26.10.09
138	Improvement to the existing paasenger hall terminal and adjoining areas at Haddo wharf in port blair.	DCE-I	5-124/PMB/PL/681 dt. 08.04.2005	Deposit work of PMB	43.33 lakhs	43.33 lakhs				01.08.05	30.09.06	ACE/DB/GL-31/Vol-VI/3773 dt. 26.10.09

Sl.No	Name of the work	Circle office in which the work belongs.	Ad. Approval & date	Head of Account	Revised Ad. Approval if any.	Expenditure Sanctioned (Rs. In. Lakhs)	Expenditure incurred (Rs. In. Lakhs)			Date of Commencement	Date of Completion	Ref of Completion Report sent.
139	construction of toilet center building providing drinking water supply facilities and sanitary arrangements at Haddo wharf in Port Blair.	DCE-I	No. A 814/PMB.Cash/931 dt. 23.04.06	Deposit work of PMB	45.33 lakhs	45.33 lakhs				17.03.06	31.03.07	ACE/DB/GL-31/Vol-VI/3775 dt. 26.10.09
140	Altration / special repairs to existing godown No.5 at haddo wharf in Port Blair.	DCE-I	6-5/PMB/PL/05-06 dt. 30.12.2005	Deposit work of PMB	20.00 lakhs	20.00 lakhs				01.05.06	23.06.08	ACE/DB/GL-31/Vol-VI/3776 dt. 26.10.09
141	Construction of toilet canteen building providing drinking water supply arrangements at Haddo wharf in Port Blair	DCE-I	No. A 814/PMB.Cash/931 dt. 23.04.06	Deposit work of PMB	45.33 lakhs	45.33 lakhs				17.03.06	31.03.07	ACE/DB/GL-31/Vol-VI/3775 dt. 26.10.09
142	Special repairs to store No.7 at Marine Dock Yard at Port Blair.	DCE-I	F.NO.24-557/2007- SH(S&T) Dtd.31.08.2008	11.00 :53 major work	24,30,000.00	24,35,822.00	(+) 0.24%			06.02.2008	15.06.08	ACE/DB/GL-31/Vol-VI/4526 dt.2/2009
143	Construction of fish landing centre at Dairy farm in Port Blair.	DCE-I	DD.Fish No. 03- 2003/1134/of Accts/1134, Dt.12-08-03.	Deposit work of fisheries department.	48685000	48685000				03-Jun	08-Sep	ACE/DB/GL-31/Vol-VI/2943 dt. 12.08.2010
144	Supply of installation and renovation fenders in Haddo and Kamorta jetty in A&N Island	DCE-I	CE&A (ALHW)/AA&ES/Tsuna mi/06-07/47 dt. 26.03.07	TRP Scheme (Central Sector)	71.00 lakhs	70.41 lakhs	(-) 0.83%			27.07.07	11.03.08	ACE/DB/GL-31/Vol-VI/3106 dt.27.08.2010
145	Repairs of damaged wearing coat and construction joints at Haddo berth No.II,III&IV in port blair.	DCE-I	PD-25021/36/2005 Tsunami dtd. 01.09.05	TRP Scheme (Central Sector)	50.97 lakhs	46.71 lakhs	(-) 8.36%			10.01.06	31.07.06	ACE/DB/GL-31/Vol-VI/3104
146	Removing AC sheet roofing and providing pre coated steel sheet over the concrete trust of wase house and steel tresses of cargo shed at Haddo in Port Blair.	DCE-I	CE&A/ALHW/Tsunami/0 6-07/40/ dt. 26.09.06	TRP Scheme (Central Sector)	21.69 lakhs	21.69 lakhs				29.12.06	24.01.07	ACE/DB/GL-31/Vol-VI/3105 dt. 27.08.2010
147	Providing hard surfacing behind berth No.2at Haddo wharf in Port Blair.	DCE-I		TRP Scheme (repairs to PMB assets )	79.32 lakhs	79.45 lakhs	(+) 0.16%			16.07.07	30.09.08	ACE/DB/GL-31/Vol-VI/3107 dt. 27.08.2010
148	Speical repairs to other port structures at Haddo wharf in Port Blair.	DCE-I		TRP Scheme (repairs to PMB assets )	57.15 lakhs	57.25 lakhs	(+) 0.17%			25.07.07	16.06.08	ACE/DB/GL-31/Vol-VI/3108 dt. 27.08.2010
149	Construction of RCC watch tower height 5 m approach for scurity personal at Haddo (4) Chatham (2) Hope Twon (i) wharrves	DCE-I		State sector plan work of PMB	37.00 lakhs	37.01 lakhs	(+) 0.03%			17.01.08	15.07.09	ACE/DB/GL-31/Vol-VI/3109 dt. 27.08.2010
150	Reconstruction of compound wall on rear side of berth no.2 &3 at haddo	DCE-I	PD-25021/36/2005 Tsunami dtd. 30.09.05	Central sector (TRP Scheme)	24.73 lakhs	23.60 lakhs		(-) 4.57%		16.01.06	31.03.07	ACE/DB/GL-31/Vol-VI/3110 dt. 07.08.2010
151	Special reparis to the flooring of wrare house at Haddo berth No.II	DCE-I	PD-25021/36/2005 Tsunami dtd 01.09.05	Central sector (TRP Scheme)	30.11 lakhs	30.14 lakhs	(+) 0.01%			12.07.05	15.08.05	ACE/DB/GL-31/Vol-VI/3111 dt. 27.08.2010
152	Providing gabin boexs on rear side of the berth No.III at Haddo	DCE-I	PD-25021/59/2005 Tsunami dtd 04.01.05	Central sector (TRP Scheme)	68.71 lakhs	58.51 lakhs		(-) 14.84%		10.05.06	31.10.06	ACE/DB/GL-31/Vol-VI/3112 dt. 27.08.2010
153	Renovation of existing timber bridge across kalighat creck between kalighat and nichinthapur in North Andaman	DCE-I	4-257/RS/SE/ZP/03- 04/1305 dt. 23.09.03	Deposit work of Zilla Parishad	1,31,00,000	4,17,258.00				Mar-03	Dropped	ACE/DB/GL-31/Vol-VI/1215 dt. 02.09.2010

Sl.No	Name of the work	Circle office in which the work belongs.	Ad. Approval & date	Head of Account	Revised Ad. Approval if any.	Expenditure Sanctioned (Rs. In. Lakhs)	Expenditure incurred (Rs. In. Lakhs)			Date of Commencement	Date of Completion	Ref of Completion Report sent.
154	Construction of Generator shed and Transformer pedestal and water tank structure.	DCE-I	ACE/DB/GL-31/Vol-VI/3436 dt. 04.08.2010	Central sector (TRP Scheme)	30.88 lakhs	30.88 lakhs				27.07.07	10.11.08	ACE/DB/GL-31/Vol-VI/3436 dt. 04.10.2010
155	Reconstruction of damaged security wall around Dry Dock complex	DCE-I	PD-2502/36/2005/Tsunamidt . 01.09.05	TRP work under central sector plan work	63,22,000	64,63,898.00	(+) 2.24%			10.11.05	31.12.05	ACE/DB/GL-31/Vol-VI/4173dt. 14.12.2010
156	Modification to the existng ticketing counter for mainland and Island passenger at PBC	DCE-I	24-508/2005-TR (SH) dt. 26.10.05	Deposit Work of DSS.	30,70,000.00	30,70,000.00				19.12.05	18.01.06	ACE/DB/GL-31/Vol-VI/4170dt. 14.12.2010
157	Modification of existing ticketing counter for implementation of computrised and advance booking of inter island and mainland ticketing at Phonix Bay complex in Port Blair.	DCE-I	No. 24-502/2005.SH(S&T) dt. 14.09.06	Deposit Work of DSS.	90,00,000.000	90,00,000.00				02.12.06	13.04.07	ACE/DB/GL-31/Vol-VI/4172 dt. 14.12.2010
158	Partition of 2nd floor of DSS office building at PBC.	DCE-I	No.24-521/2006 TR Dt. 07.03.06	Deposit Work of DSS.	39,43,000.00	39,43,000.00				27.06.06	19.03.07	ACE/DB/GL-31/Vol-VI/4171 dt. 14.12.2010
159	Raising the chalunga wharf operational area at marine Dockyard .	DCE-I	No. 24- 522/2006-TR (SH) dt. 13.03.06	Deposit Work of DSS.	61,29,000.00	61,29,000.00				01.08.06	20.01.07	ACE/DB/GL-31/Vol-VI/4169 dt. 14.12.2010
160	Restoration of marine Dockyard complex Raising the sea wall to + 4.00m level.	DCE-I	No.24-510/2005 (SH) dt. 26.10.05	Deposit Work of DSS.	69,65,000	69,65,000				27.02.06	26.08.06	ACE/DB/GL-31/Vol-VI/4168 dt. 14.12.2010
161	Raising the existing approach road of + 4.00m level at Phonix Bay.	DCE-I	No.24-520/2005/TR (SH) dt. 29.03.06	Deposit Work of DSS.	1,04,61,000	1,04,61,000				06.09.06	28.02.07	ACE/DB/GL-31/Vol-VI/4167 dt. 14.12.2010
162	Raising the berthing jetty and solid approach upto(+)4.0 Meter level at Hathitapu.	DCE-I	6-2/PMB/PL/05-06/2171 dt. 26.09.05 of CPA	Deposit work of PMB	56.65 lakhs	56.65 lakhs				21.11.05	31.05.06	ACE/DB/GL-31/Vol-VI/4359 dt.29.12.2010
163	Special reapirs to the dewatering pump house building at marine dock yard complex.	DCE-I	24-512/2005/TR-(SH) dt.25.11.05	Deposit Work of DSS.	16.31 lakhs	16.31 lakhs				Mar-06	Nov- 2009.	ACE/DB/GL-31/Vol-VI/ 4346dt. 28.12.2010
164	Renovation of roofing structure and Misc.work to 4Nos. Marine workshop building at DD-II Complex in Port Blair.	DCE-I	24-564/2007-SH(S&T) dt. 22.10.07	TRP work 800.00 ACA for TRP 11.00.53 Major work	89.10 lakhs	79.76 lakhs				06.05.08	20.03.09	ACE/DB/GL-31/Vol-VI/4323 dt.28.12.2010
165	"A construction of Car parking in the area indential ehind t he commercial using and B-construction of scooter shed by the side of DSS building in Port Blair .	DCE-I	24-558/2007-SH(S&T) dt. 22.08.07	TRP work 800.00 ACA for TRP 11.00.53 Major work	20.72 lakhs	22.80 lakhs				28.01.08	27.04.08	ACE/DB/GL-31/Vol-VI/4322dt. 28.12.2010
166	Construction of shed for fiber glass boat additional room for storage for chemical etc. at Port Blair.	DCE-I	24-539/99 TR dt. 04.03.1999	Deposit Work of DSS.	44,61,000	44,61,000				05.06.2000	05.07.04	ACE/DB/GL-31/Vol-VI/4329 dt. 28.12.2010
167	Construction of shed for fiber glass boat at Port Blair stage-II Construction of slipway from water front to the fiber glass boat shed.	DCE-I	No.-24-360/99/TR dt. 11.08.1999	Deposit Work of DSS.	1,14,16,000	1,14,16,000				23.05.2000	06.03.02	ACE/DB/GL-31/Vol-VI/4324 dt.28.12.2010
168	Special Repairs to Marine jetty at Marine DockYard including improving the edge on the berthing face.	DCE-I	24/499/2005/ SH(S&T) dt. 30.3.2005	Deposit Work of DSS.	5,63,300.00	5,63,300.00				05-Apr	09-Nov	ACE/DB/GL-31/Vol-VI/4344 dt. 28.12.2010

Sl.No	Name of the work	Circle office in which the work belongs.	Ad. Approval & date	Head of Account	Revised Ad. Approval if any.	Expenditure Sanctioned (Rs. In. Lakhs)	Expenditure incurred (Rs. In. Lakhs)			Date of Commencement	Date of Completion	Ref of Completion Report sent.
169	Modification of Existing jetty and Providing local ramp at Dundas point, Port Blair.	DCE-I	5-135/PMB/PL/05-06/Vol-III Dt. 18-10-2005	Deposit work of PMB	190.70 lakhs	190.70 lakhs				31.01.05	15.02.08	ACE/DB/GL-31/Vol-VI/4358dt. 29.12.2010
170	Conducting boring/drilling of 32 Nos. bore holed from sub soil investigation for the proposed construction of 33 KV Transmission line from Bambooflat to Port Blair.	DCE-I	EL/Works/3-31/854 Dtd.13.03.2009	State sector plan of Electricity Dept.	30.75 lakhs	30.75 lakhs				22.12.07	31.03.09	ACE/DB/GL-31/Vol-VI/4357 dt. 29.12.2010
171	Reconstruction of Kitchen block for marine club near marine Dockyard.	DCE-I	No. 24-523/2006/TR(SH) dt.31.03.2006	Deposit Work of DSS.	10,62,000.00	10,62,000.00				28.11.06	27.05.07	ACE/DB/GL-31/Vol-VI/4345 dt. 28.12.2010
172	Attending special repairs to RCC Jetty at Viper Island in Port Blair.	DCE-I	CE&A/ALHW/Tsunami Rehabilitation Scheme.	Tsunami Rehabilitation Scheme.	12.60 lakhs	12.56 lakhs				12.02.09	11.05.09	ACE/DB/GL-31/Vol-VI/4360dt. 29.10.2010
173	Special repairs to wharf approach and wharf at Hope Town.	DCE-I	No-6-2/PMB/PL/05-06/2171 dt.26.09.05 of CPA PMB	Deposit work of PMB SI No. 5	44.36 lakhs	44.36 lakhs				03.10.05	18.10.08	ACE/DB/GL-31/Vol-VI/4361 dt. 29.12.2010
174	Raising the berthing jeety and solid approach upto + 4.0ml at Viper Island in Port Blair.	DCE-I	No-6-2/PMB/PL/05-06/2171 dt.26.09.05 of CPA PMB	Deposit work of PMB	34.93 lakhs	34.93 lakhs				12.11.05	09.06.06	ACE/DB/GL-31/Vol-VI/4356 dt. 29.12.2010
175	Special repairs to staff quarter of KV No.I school in Port Blair.	DCE-I	No-9-42/95/KVS/WK-I dt. 30.04.03	Deposit work of KV Sangathan	39.00 lakhs	39.00 lakhs				03-Aug	04-Jun	ACE/DB/GL-31/Vol-VI/2429dt. 19.07.2011
176	Renovation of prayer hall and compound wall of KV-I school.	DCE-I	12/KVPB/2002/03/573 dt. 23.11.02	Deposit work of KV-I School	115.00 lakhs	115.00 lakhs				Jan-03	Jul-06	ACE/DB/GL-31/Vol-VI/2426 dt. 19.07.2011
177	Reconstruction of approach to berthing jetty at pongi balu in Port Blair.	DCE-I	ALHW/TECH/6(31)/2005 dt. 05.06.06	Deposit work or TRP	73.00 lakhs	73.00 lakhs				21.11.06	31.03.08	ACE/DB/GL-31/Vol-VI/2425 dt. 19.07.2011
178	Speical reapiers to the approach and berthing jeet at Rutland Island .	DCE-I		Deposit work of TRP	20.16 lakhs	20.16 lakhs				01.06.07	31.03.07	ACE/DB/GL-31/Vol-VI/2430 dt. 19.07.2011
179	renovation of internal electrification for Type-I and dormitary of 12 units of DSS quarter at Jawaher colony, Mini Bay in Port Blair.	DCE-I	AA&ES letter no.M/FYP-45/Meeting /ALHW/07-08/630 dt.19.02.09	Deposit plan work	7.39 lakhs	16,140.00 lakhs				05.08.09	05.08.09	ACE/DB/GL-31/Vol-VI/2431 dt. 19.07.2011
180	Construction of community shelter for victims of Natural calamitus at Attam Pahar.	DCE-I	Cash-2/ND/0304/850 dt.29.03.04		62,87,500.00	62,87,500.00				07.12.06	31.03.08	ACE/DB/GL-31/Vol-VI/2432 dt. 19.07.2011