


Percentage progress item wise of Sea Port Terminal Swaraj Dweep

BOQ item No.	Sub-heads and items of work	Unit	Qty as per Agreement	Qty executed up to date	Percentage progress (%)
1	<b>1.DEMOLISH WORK</b>				
1.1	Dismantling of existing structure like Passenger hall, Toilet Block, Canteen, Over head tank, sump and cargo shed .				
	Total Qty	JOB	1.00	1.00	100
2	<b>2.EARTH WORK</b>				
2.1	Earth work excavation in foundation trenches in all kind of soil lead up to 100 Mtrs and lift upto 1.50 Mtrs including stacking the excavated earth not more than 3 M from the edge of excavation and then returning the stacked soil in 15 cm layers when required in Plinths and sides of the foundation etc. consolidating each deposited layers by watering, ramming and the disposing of all surplus excavated soil with in a lead of 30 Mtrs., as directed by the Engineer In Charge, including cost of all labour charges, minor tools etc complete.				
	Total Qty	Cu.m.	2026	3063.96	151.23
2.3	Chlorpyriphos/ Lindane emulsifiable concentrate of 20%				
	Total Qty	liter	3885	2996.36	77.13
3	<b>3.FOUNDATION WORK</b>				
3.2	Providing and laying mix design concrete of RCC M 35 grade in cast-in-situ for <b>column foundation, short column etc.</b> as directed by the EIC including cost of cement and plasticizer , cost of stone aggregates and mainland river sand from the approved quarry at Mainland all labour charges, mixing, conveying, placing, consolidation of concrete, screening and washing of stones chips and river sand, transportation charges of all materials to the work site, hire charges and running charges of batching plant, vibrator and all other equipments, cost of minor tools etc. complete.				
	Total Qty	Cu.m.	662	696.843	105.26
	<b>(b) For walling and beam, slab etc.</b>				
	Total Qty	Cu.m.	987.000	759.805	76.98
3.3	Fabrication, transporting and placing in position of reinforcement for all RCC works as per the direction of EIC including cost of steel, transportation of all materials to worksite, cost of all handling, cutting, bending, tying in position wherever necessary with black 18SWG annealed binding wire and welding the main rods at all the joints of inside rings as per the filed requirements, cost of welding rods, binding wires, hire charges of welding machine, all labour charges, minor tools and plants etc., complete.				
	Total Qty	Qtl	993	1275.80	128.48
	<b>b) For beam and slab etc.</b>				
	Total Qty	Qtl	1481	1016.976	68.67
3.4	Providing and laying C.C 1:2:4 with 20mm size stone chips (one cement two mainland river sand, & four stone chips of size 20mm graded) as directed by the Engineer In Charge, excluding cost of centering & shuttering charges which will be paid separately, but including cost of cement, stone chips and mainland river sand, screening and washing of both the aggregates, mixing concrete, conveying the concrete, placing in position, consolidation with vibrator, curing, all labour charges, transportation charges of all materials to work site, cost of minor tools, hire charges of mixer machine and vibrator etc complete.				
	Total Qty	Cu.m.	155	13.495	8.71

*[Handwritten Signature]*  
12/02/24  
AECe)



3.5	Providing steel shuttering in the side of the plinth beam and walling etc. for foundation footings, bases of columns and mass concrete etc. including centering, strutting propping, shuttering so as to give rough finish and height of propping and centering below supporting floors to ceiling not exceeding 4m and removal of the same from in situ reinforced cement concrete and plain concrete work after the specified time limit as directed by the Engineer In Charge, including cost of all materials,, all labour charges, cost of binding materials, cost of transportation charges of all materials to work site, cost of minor tools and plants etc. complete.				
	Total Qty	Sqm	8335	4490.24	53.87
<b>Item No- 04 to 15.7 Work not Executed</b>					
<b>15. WATER PROOFING</b>					
UG SUMP/OVER HEAD TANK (INTERNAL)					
15.8	Providing and applying two component ACRYLIC POLYMER MODIFIED CEMENTITIOUS flexible waterproofing, Dr. Fixit Fastflex. The system includes base preparation of cleaning, brushing and removal of flacky materials, grouting the porous area with cementitious grout, proper coving between slab and wall junctions and applying Dr. Fixit Fastflex in two coats @ 0.75 kg/Sqm/Coat. Coating shall be done on the entire horizontal surface, vertical surface complete as per manufacturer's methodology and specification. or equivalent approved makes . pidlite mykschomburg / fosroc				
	Total Qty	Sqm	190	146.481	77.10
15.9	Providing and applying polymeric waterproof plastering with CM 1:4 of thickness 20mm for walls admixed with Dr Fixit Pidiproof LW+ @ 0.2litre/bag of cement as per manufacturer's specifications including curing etc. complete or equivalent approved makes . pidlite mykschomburg / fosroc				
	Total Qty	Sqm	190	90.541	47.65
<b>Item No- 15.10 to 16 Work not Executed</b>					
<b>17. UNDER GROUND SUMP</b>					
17.1	Earth work in excavation by mechanical means (Hydraulic excavator )/manual means in foundation trenches or drains (not exceeding1.5m in width or 10sqm on plan)including dressing of sides and ramming of bottoms, lift up to1.5m,including getting out the excavated soil and disposal of surplus excavated soil as directed, within lead of 50m.				
17.1.1	All kinds of soils:				
	Total Qty	cum	200	146.664	73.33
<b>Item No-17.2 to 34 Work not Executed</b>					
<b>SUBSTITUTED ITEM STATEMENT -1</b>					
3.1(a)	Providing and laying concrete of PCC 1:3:6 for foundation concrete using 40mm stone metal but including cost of cement, stone aggregates and Pilverized stone sand from the approved quarry at Port Blair, all labour charges, mixing, conveying, placing, consolidation of concrete, screening and washing of stones chips and Pilverized stone sand, transportation charges of all materials to the worksite, hire charges and running charges of batching plant, vibrator and all other equipments, cost of minor tools etc. complete.				
	Total Qty	Cu.m.	296	250.561	84.65

  
 12/02/24  
 AECEJ  
 SWDP.