

MONTHLY PROGRESS REPORT FOR THE MONTH OF FEBRUARY-2023
Deposit Work Under MES for Indian Coast Guard, Port Blair

Sl. No	Name of Work	Sanctioned AA&ES No. And Amount (₹. In Lakh)	Ref. for Deposit Amount (₹. In Lakh)	Expr. Upto January 2023 (₹. In Lakh)	Expr. During the Month (in Lakhs)	Upto Date Expr (₹. In Lakh)	Unutilized balance amount (in Lakhs)	Physical progress in %	Financial Progress in %	Date of Commencement	Date of Completion	Work Status
1	Construction of RCC jetty for Indian Coast Guard at Mayabunder, North and Middle Andaman	WK/2905 dated 29.10.2015 ₹.962.38	Cheque No. 428057 dt: 23.02.2017 vide GE(I) (P) south Letter No. 5004/CG/34/E5C Dt: 24.02.2017 for ₹200 Lakh	107.97	0	107.97	92.03	15	11	01.02.2017		<ul style="list-style-type: none"> ● 06 nos. pile cast and boring completed for another 03 nos piles . ● Due to Administrative reason the work was held up and later stage the Contract Agreement has been foreclosure. ● The unutilized balanced amount of Rs. 92.03 Lakh is being utilized in Diglipur Jetty Works as per the direction of ICG vide letter No. 138/6/13 dtd: 10.06.2022

MONTHLY PROGRESS REPORT FOR THE MONTH OF FEBRUARY-2023

Deposit Work Under MES for Indian Coast Guard, Port Blair

Sl. No	Name of Work	Sanctioned AA&ES No. And Amount (₹. In Lakh)	Ref. for Deposit Amount (₹. In Lakh)	Expr. Upto January 2023 (₹. In Lakh)	Expr. During the Month (in Lakhs)	Upto Date Expr (₹. In Lakh)	Unutilized balance amount (in Lakhs)	Physical progress in %	Financial Progress in %	Date of Commencement	Date of Completion	Work Status
2	Construction of RCC Jetty for Indian Coast Guard at Diglipur, North Andaman	AA&ES: WK/2712 dated 03.02.2016 ₹. 996.85 RCE ₹ 2993.50 Lakhs vide No. WK/2712 Dtd. 01.11.2022	a) Cheque No 428057 dtd: 23.02.2017 Vide GE(I) (P) south letter No.5004/CG/34/E5 C Dt: 24.02.2017 ₹.200.00 Lakh b) Unutilized amount ₹. 92.03 Lakh/- of construction of RCC jetty at Mayabunder is being utilized in C/o jetty at Diglipur as per the Direction of ICG vide letter No.CGDHQ Ltr. No.138/6/13 Dtd: 10.06.2022	542.62	1.06	543.68	48.34	37	19	16.06.2017	Work will be completed in 208 days on receipt of EC or award of super structure work which ever is later.	<ul style="list-style-type: none"> ● On completion of 03 piles, the work has been stopped due to administrative reason. ● After obtaining the revised NOC from PMB the work was resumed on 18.03.2022. ● Revised Admin Approval issued by ICG to MES on 01.11.2022 for the tune of Rs.2993.50 Lakh. Copy yet to be received from MES. ● 32 Nos. pile cast out of 45 Nos. and casting of further 02 piles work is in progress.

MONTHLY PROGRESS REPORT FOR THE MONTH OF FEBRUARY-2023
Deposit Work Under MES for Indian Coast Guard, Port Blair

Sl. No	Name of Work	Sanctioned AA&ES No. And Amount (₹. In Lakh)	Ref. for Deposit Amount (₹. In Lakh)	Expr. Upto January 2023 (₹. In Lakh)	Expr. During the Month (in Lakhs)	Upto Date Expr (₹. In Lakh)	Unutilized balance amount (in Lakhs)	Physical progress in %	Financial Progress in %	Date of Commencement	Date of Completion	Work Status
			c)Cheque No.259877 dtd: 05.11.2022 amount deposited vide GE(I) (P) South letter No.5002/Gen/74/E5 dtd: 05.11.2022 ₹. 300.00 Lakh									<ul style="list-style-type: none"> ●Ltr. sent to NIOT for conducting REIA studies on 09.01.2023 and reminders sent 16.01.2023 & 23.01.2023. ● Proposal received on 22.02.2023 from NIOT and the same is under scrutiny. ●RCE technically sanctioned on 08.02.2023 by Chief Engineer.

Executive Engineer (ALHW)