

DEPOSIT WORK OF AIRPORT AUTHORITY OF INDIA FOR THE MONTH OF NOV-2022

SL. No.	Name of project	Sanctioned cost (in Lakhs)	Amount deposited (in lakhs)	Start Date	Date of Completion (Revised)	Present Status of the project	Cum.Exp. 30.11.2022 (In Lakhs)
1	<p>Development of Water Aerodrome at Shaheed Dweep (Neil Island), Swaraj Dweep (Havelock) in South Andaman and Long Island in North & Middle Andaman.</p> <p>AA&ES No. AAI/PB/APD/Water Aerodrome /2020 - 21/ 2173, Dt:01/07/2020</p>	5824.28	0.00		05 months from date of award of work or receipt of EC whichever is later.	<ul style="list-style-type: none"> ▪L1 bid accepted and letter issued to submit the PG for all three works. ▪Work at site will be commenced on receipt of EC. ▪EC yet to be received from AAI. ▪Draft MoU received from AAI for floating jetty at Long Island and comments/observation furnished.MoU to be signed by AAI & ALHW. ▪Many letters sent the Secretary , MoCA for depositing of fund and to spare the EC to issue the LOA. Reminder sent on 21.11.2022. 	0.00
a)	Supply and Installation of RCC Floating Jetty and Marker Buoys for Water Aerodrome at Shaheed Dweep (Neil Island) in South Andaman.			-			
b)	Supply and Installation of RCC Floating Jetty and Marker Buoys for Water Aerodrome at Swaraj Dweep (Havelock Island) in South Andaman.			-			
c)	Supply and Installation of RCC Floating Jetty and Marker Buoys for Water Aerodrome at Long Island in North & Middle Andaman.			-			
d)	Dredging the Nallah Bed in the Speed Boat way at Swaraj Dweep (Havelock Island) South Andaman.			-			

DEPOSIT WORK OF AIRPORT AUTHORITY OF INDIA FOR THE MONTH OF NOV-2022

SL. No.	Name of project	Sanctioned cost (in Lakhs)	Amount deposited (in lakhs)	Start Date	Date of Completion (Revised)	Present Status of the project	Cum.Exp. 30.11.2022 (In Lakhs)
e)	Construction of Fixed walkway connecting to Floating Walkway at Long Island in North & Middle Andaman.			-	05 months from date of award of work or receipt of EC whichever is later.	<ul style="list-style-type: none"> ▪L1 bidder finalized and extending of bid validity requested the L1 bidder till 12.07.2022. ▪Work will be awarded on receipt of Environmental Clearance.EC yet to be received from AAI. ▪Many letters sent the Secretary , MoCA for depositing of fund and to spare the EC to issue the LOA. Reminder letter sent on 21.11.2022 . 	