

**DEPOSIT WORK OF AIRPORT AUTHORITY OF INDIA FOR THE MONTH OF NOV-2022**

SL. No.	Name of project	Sanctioned cost (in Lakhs)	Amount deposited (in lakhs)	Start Date	Date of Completion (Revised)	Present Status of the project	Cum.Exp. 30.11.2022 ( In Lakhs)
1	<p><b>Development of Water Aerodrome at Shaheed Dweep (Neil Island), Swaraj Dweep (Havelock) in South Andaman and Long Island in North &amp; Middle Andaman.</b></p> <p>AA&amp;ES No. AAI/PB/APD/Water Aerodrome /2020 - 21/ 2173, Dt:01/07/2020</p>	5824.28	0.00		05 months from date of award of work or receipt of EC whichever is later.	<ul style="list-style-type: none"> <li>▪L1 bid accepted and letter issued to submit the PG for all three works.</li> <li>▪Work at site will be commenced on receipt of EC.</li> <li>▪EC yet to be received from AAI.</li> <li>▪Draft MoU received from AAI for floating jetty at Long Island and comments/observation furnished.MoU to be signed by AAI &amp; ALHW.</li> <li>▪Many letters sent the Secretary , MoCA for depositing of fund and to spare the EC to issue the LOA. Reminder sent on 21.11.2022.</li> </ul>	0.00
a)	Supply and Installation of RCC Floating Jetty and Marker Buoys for Water Aerodrome at Shaheed Dweep (Neil Island) in South Andaman.			-			
b)	Supply and Installation of RCC Floating Jetty and Marker Buoys for Water Aerodrome at Swaraj Dweep (Havelock Island) in South Andaman.			-			
c)	Supply and Installation of RCC Floating Jetty and Marker Buoys for Water Aerodrome at Long Island in North & Middle Andaman.			-			
d)	Dredging the Nallah Bed in the Speed Boat way at Swaraj Dweep ( Havelock Island ) South Andaman.			-			

**DEPOSIT WORK OF AIRPORT AUTHORITY OF INDIA FOR THE MONTH OF NOV-2022**

SL. No.	Name of project	Sanctioned cost (in Lakhs)	Amount deposited (in lakhs)	Start Date	Date of Completion (Revised)	Present Status of the project	Cum.Exp. 30.11.2022 ( In Lakhs)
e)	Construction of Fixed walkway connecting to Floating Walkway at Long Island in North & Middle Andaman.			-	05 months from date of award of work or receipt of EC whichever is later.	<ul style="list-style-type: none"> <li>▪L1 bidder finalized and extending of bid validity requested the L1 bidder till 12.07.2022.</li> <li>▪Work will be awarded on receipt of Environmental Clearance.EC yet to be received from AAI.</li> <li>▪Many letters sent the Secretary , MoCA for depositing of fund and to spare the EC to issue the LOA. Reminder letter sent on 21.11.2022 .</li> </ul>	