## DEPOSIT WORK OF AIRPORT AUTHORITY OF INDIA FOR THE MONTH OF APRIL- 2023

SL. No.	Name of project	Sanctioned cost (in Lakhs)	Amount deposited (in lakhs)	Start Date	Date of Completion (Revised)	Present Status of the project	Cum.Exp. 30.04.2023 ( ₹in Lakhs)
1	Development of Water Aerodrome at	ij n e	0.00		05 months from date of award of work or receipt of EC whichever is later.	•L1 bid accepted and letter issued to submit the PG for	0.00
	Shaheed Dweep (Neil Island), Swaraj					all three works.	
	Dweep (Havelock) in South Andaman and Long Island in North & Middle					•Work at site will be commenced on receipt of EC.	
	Andaman.					•EC yet to be received from AAI.	
						•Draft MoU received from AAI for floating jetty at Long	
	AA&ES No. AAI/PB/APD/Water Aerodrome /2020 - 21/ 2173, Dt:01/07/2020					Island and comments/observation furnished.MoU to be	
a)	Supply and Installation of RCC Floating Jetty and Marker Buoys for Water Aerodrome at Shaheed Dweep (Neil Island) in South Andaman.			_	ver	signed by AAI & ALHW.	
					liche	•Many letters sent the Secretary , MoCA for depositing of	
					hw C	fund and to spare the EC to issue the LOA. Reminder	
					of EC	sent on 21.11.2022.	
b)	Supply and Installation of RCC Floating Jetty and Marker Buoys for Water Aerodrome at Swaraj Dweep (Havelock Island) in South Andaman.			_	eipt o	Consultant of AAI ie M/s. Feedback Infra visited the site	
					recé	of Swaraj Dweep and Shaheed Dweep along with	
					k or	DCE(A) and Civil Aviation officials on 19.01.2023.Copy	
					wor	of the EC & CRZ clearance of Approach Jetty & SPT at	
	Supply and Installation of RCC Floating				d of	Swaraj Dweep and Ext of jetty at Shaheed Dweep	
C)	Jetty and Marker Buoys for Water Aerodrome at Long Island in North & Middle Andaman.			_	iwar	handed over to the consultant by ALHW	
					ofe	•Physical meeting held on 01.03.2023 under the co-	
					date	chairman-ship of JS , Domestic Transport section ,	
					шo	MoCA & JS, SM, MoPSW to review the status of	
					hs fr	development of sea plane water aerodrome.	
					nont	•ANCZMA sent their recommendation to MoEF & CC on	
					05 n	17.03.2023 to place before NCZMA for WA at Swaraj	
						Dweep & Shaheed Dweep for CRZ clearance.	
						MoEF&CC conducted 326th EAC meeting on	
						11.05.2023 for Shaheed Dweep & Long Island and	
						outcome is yet to be received.	

## DEPOSIT WORK OF AIRPORT AUTHORITY OF INDIA FOR THE MONTH OF APRIL- 2023

SL. No.	Name of project	Sanctioned cost (in Lakhs)	Amount deposited (in lakhs)	Start Date	Date of Completion (Revised)	Present Status of the project	Cum.Exp. 30.04.2023 ( ₹in Lakhs)
d)	Dredging the Nallah Bed in the Speed Boat way at Swaraj Dweep ( Havelock Island ) South Andaman.			_	_	While processing the tender for dredging the Nallah bed certain clarifications like providing the bathymetric survey report for the location of the dredging area at Swaraj Dweep sought from the consultant ie. M/s Feedback Infra Pvt. Ltd, Mumbai, for which they replied that "they proposed Solar boat where the minimum water requirement is only 400 mm, so dredging is not required."Therefore the tender for Dredging the Nallah bed for the speed boat at Swaraj Dweep is dropped by this department and communicated to AAI vide letter No.ALHW/TECH/6(157)/2021/1897 Dtd: 11.08.2021	
e)	Construction of Fixed walkway connecting to Floating Walkway at Long Island in North & Middle Andaman.				05 months from date of award of work or receipt of EC whichever is later.	<ul> <li>L1 bidder finalized and valid upto 12.04.2022 and extended the bid validity by the L1 bidder till 11.07.2022.</li> <li>Work will be awarded on receipt of Environmental Clearance.EC yet to be received from AAI.</li> <li>Requested the agency to extend the bid validity upto 31.01.2023. Reply awaited.</li> <li>Many letters sent the Secretary , MoCA for depositing of fund and to spare the EC to issue the LOA. Reminder letter sent on 21.11.2022 .</li> <li>L1 bidder refused to extend the bid validity further &amp; stating on 01.03.2023 that due to increase the material &amp; labour cost , the bid unable to extend.</li> </ul>	