

STATE SECTOR PLAN WORKS OF ELECTRICITY DEPARTMENT FOR THE MONTH OF SEP-2023

| SL. No. | Name of project | Sanctioned cost (in Lakhs) | BE 2023-24 (in Lakhs) | Start Date | Date of Completion (Revised) | Present Status of the project | Physical % | Exp. During the month 30.09.2023 Rs.in Lakhs | Cum.Exp. 30.09.2023 (Rs in Lakhs) |
|---------|---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|----------------------------|-----------------------|------------|------------------------------|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|------------|----------------------------------------------|-----------------------------------|
| 1 | Fabrication ,erection, commisioning ,testing and certification of 40 KL HSD storage tank (02 Nos. 20 KL each) at Chowra in southern group of Islands. No.EL/works/1-14/4606 dtd:04.10.2016 & RCE santioned No.EL/Works/94/2018/4201 dtd: 24.9.2018 | RCE Rs.492.68 143.22 | 0.00 | - | - | (Revised AA &ES accorded for Rs. 4,92,68,252 on 24.9.2018 for HSD storage tank at Kamorta, Katchal , Chowra & Teressa) ● The A & N Adm has issued a circular on 12.12.2018 stating that department other than Port & Shipping wanting to entrust any works to ALHW , shall seek proir approval of the Chief Secretary. ● <i>The work shall be commenced only after getting concurrence from the Electricity Department.</i> | | 0.00 | 0.00 |
| 2 | Fabrication ,erection, commisioning ,testing and certification of 100 KL HSD storage tank (03 Nos. cylindrical tank) at Kamorta in southern group of Islands. No.EL/works/1-14/4606 dtd:04.10.2016 & RCE santioned No.EL/Works/94/2018/4201 dtd: 24.9.2018 | 186.84 | | 01.1.2019 | 31.3.2020 | ●All work have been completed | 100% | 0.00 | 189.52 |
| 3 | Fabrication ,erection, commisioning ,testing and certification of 60 KL HSD storage tank (02 Nos. 30 KL each) at Teressa in southern group of Islands. No.EL/works/1-14/4606 dtd:04.10.2016 & RCE santioned No.EL/Works/94/2018/4201 dtd: 24.9.2018 | 88.02 | | - | - | ●The A & N Adm has issued a circular on 12.12.2018 stating that department other than Port & Shipping wanting to entrust any works to ALHW , shall seek proir approval of the Chief Secretary. ● <i>The work shall be commenced only after getting concurrence from the Electricity Department.</i> | | 0.00 | 0.00 |
| 4 | Fabrication ,erection, commisioning ,testing and certification of 40 KL HSD storage tank at Katchal in southern group of Islands. No.EL/works/1-14/4606 dtd:04.10.2016 & RCE santioned No.EL/Works/94/2018/4201 dtd: 24.9.2018 | 74.59 | | - | - | ●The A & N Adm has issued a circular on 12.12.2018 stating that department other than Port & Shipping wanting to entrust any works to ALHW , shall seek proir approval of the Chief Secretary. ● <i>The work shall be commenced only after getting concurrence from the Electricity Department.</i> | | 0.00 | 0.00 |