

**STATE SECTOR PLAN WORKS OF TOURISM DEPARTMENT FOR THE MONTH OF JUNE-2022**

SL. No.	Name of project	Sanctioned cost (in Lakhs)	BE 2022-23 (in Lakhs)	Start Date	Date of Completion (Revised)	Present Status of the project	Physical %	Exp. During the month 30.06.2022 Rs.in Lakhs	Cum.Exp. Till 30.06.2022 (Rs in Lakhs)
<b>Port Blair</b>									
1	Additional HDPE floating Jetty at North Bay in South Andaman. No. IFD No. 10/05/2019 dt. 22.05.2019	133.89	0.00	6.01.2020	-	1.The Work is Awarded to M/s .Litmus Marine, Mumbai . 2. Work delayed due to lockdown & for certain technical issues work not started yet. 3. The some spares/accesseries are brought at Port Blair for the work.	32	0.00	0.29
2	Strengthniong of existing HDPE floating jetty at Carbyn's cove beach in South Andaman. No.10.28(573)/TSM-D/PLG/CW/2019-20/277 dt:23.01.2020	74.41	0.00	9.12.2020	-	1. Work awarded to the M/s. Litmus Marine Mumbai on 09.11.2020 & is in progress. 2.Work re-scheduled vide No. DCE-I/DB/GL-127(2)/2020-21/3429 Dtd: 15.12.2021	95	0.00	0.00
3	Strengthening of existing HDPE floating jetty at North bay in south Andaman. No.10.28(573)/TSM-D/PLG/CW/2019-20/277 dt:23.01.2020	90.81	0.00	01.12.2020	30.4.2020	The work has been cancelled vide No. DCE-I/DB/GL-127(2)/2020-21/3264 Dtd: 29.11.2021	10	0.00	0.00
4	Rehabilitation of existing HDPE floating jetties at Aberdeen jetty and Netaji Subhas Chandra Bose Island in south Andaman. No.10.28(573)/tsm-d/pld/cw/2019-20/893 dt:05.03.2020	26.45	0.00	20.5.2021	-	The work has been cancelled vide No. DCE-I/DB/GL-127(2)/2020-21/3264 Dtd: 29.11.2021	-	0.00	0