

DEPOSIT WORK OF AIRPORT AUTHORITY OF INDIA FOR THE MONTH OF MARCH 2023

SL. No.	Name of project	Sanctioned cost (in Lakhs)	Amount deposited (in lakhs)	Start Date	Date of Completion (Revised)	Present Status of the project	Cum.Exp. 31.03.2023 (₹in Lakhs)
1	<p>Development of Water Aerodrome at Shaheed Dweep (Neil Island), Swaraj Dweep (Havelock) in South Andaman and Long Island in North & Middle Andaman.</p> <p>AA&ES No. AAI/PB/APD/Water Aerodrome /2020 - 21/ 2173, Dt:01/07/2020</p>	5824.28	0.00		05 months from date of award of work or receipt of EC whichever is later.	<ul style="list-style-type: none"> ▪L1 bid accepted and letter issued to submit the PG for all three works. ▪Work at site will be commenced on receipt of EC. ▪EC yet to be received from AAI. ▪Draft MoU received from AAI for floating jetty at Long Island and comments/observation furnished.MoU to be signed by AAI & ALHW. ▪Many letters sent the Secretary , MoCA for depositing of fund and to spare the EC to issue the LOA. Reminder sent on 21.11.2022. ▪ Consultant of AAI ie M/s. Feedback Infra visited the site of Swaraj Dweep and Shaheed Dweep along with DCE(A) and Civil Aviation officials on 19.01.2023.Copy of the EC & CRZ clearance of Approach Jetty & SPT at Swaraj Dweep and Ext of jetty at Shaheed Dweep handed over to the consultant by ALHW ▪Physical meeting held on 01.03.2023 under the co-chairman-ship of JS , Domestic Transport section , MoCA & JS, SM, MoPSW to review the status of development of sea plane water aerodrome. ▪ANCZMA sent their recommendation to MoEF & CC on 17.03.2023 to place before NCZMA for WA at Swaraj Dweep & Shaheed Dweep for CRZ clearance. 	0.00
a)	Supply and Installation of RCC Floating Jetty and Marker Buoys for Water Aerodrome at Shaheed Dweep (Neil Island) in South Andaman.			-			
b)	Supply and Installation of RCC Floating Jetty and Marker Buoys for Water Aerodrome at Swaraj Dweep (Havelock Island) in South Andaman.			-			
c)	Supply and Installation of RCC Floating Jetty and Marker Buoys for Water Aerodrome at Long Island in North & Middle Andaman.			-			

DEPOSIT WORK OF AIRPORT AUTHORITY OF INDIA FOR THE MONTH OF MARCH 2023

SL. No.	Name of project	Sanctioned cost (in Lakhs)	Amount deposited (in lakhs)	Start Date	Date of Completion (Revised)	Present Status of the project	Cum.Exp. 31.03.2023 (₹in Lakhs)
d)	Dredging the Nallah Bed in the Speed Boat way at Swaraj Dweep (Havelock Island) South Andaman.			-	-	While processing the tender for dredging the Nallah bed certain clarifications like providing the bathymetric survey report for the location of the dredging area at Swaraj Dweep sought from the consultant ie. M/s Feedback Infra Pvt. Ltd, Mumbai, for which they replied that "they proposed Solar boat where the minimum water requirement is only 400 mm, so dredging is not required."Therefore the tender for Dredging the Nallah bed for the speed boat at Swaraj Dweep is dropped by this department and communicated to AAI vide letter No.ALHW/TECH/6(157)/2021/1897 Dtd: 11.08.2021	
e)	Construction of Fixed walkway connecting to Floating Walkway at Long Island in North & Middle Andaman.			-	05 months from date of award of work or receipt of EC whichever is later.	<ul style="list-style-type: none"> ▪L1 bidder finalized and valid upto 12.04.2022 and extended the bid validity by the L1 bidder till 11.07.2022. ▪Work will be awarded on receipt of Environmental Clearance.EC yet to be received from AAI. ▪Requested the agency to extend the bid validity upto 31.01.2023. Reply awaited. ▪Many letters sent the Secretary , MoCA for depositing of fund and to spare the EC to issue the LOA. Reminder letter sent on 21.11.2022 . ▪L1 bidder refused to extend the bid validity further & stating on 01.03.2023 that due to increase the material & labour cost , the bid unable to extend. 	