

**DEPOSIT WORK OF FOREST DEPARTMENT FOR THE MONTH OF DEC-2022 AND JAN-2023**

SL. No.	Name of project	Sanctioned cost (in Lakhs)	Amount deposited. (in lakhs)	Start Date	Date of Completion (Revised)	Present Status of the project	% of work Done	Exdr. During the month of 31.12.2022	Exp. Till 31.12.2022 (Rs. In Lakhs)
	<b>Ongoing Works</b>								
1	Demarkation and installation of High Density Polythene Buoy (Channel marker) at the boundary of Marine protected Area (Rani Jhansi Marine National Park) at Swaraj Dweep. No.O/o WL/11 Dtd;27.11.2017	55.31		28.12.2018		1) Out of 21 buoy , 05 buoy placed at Rani Jhansi park area.Due to more depth in the channel of Rani Jhansi park area balance buoy could not be installed.  2) Remaining buoy's (16 Nos ) in which 06 nos placed 06 nos buoy at neil entrance channel ,05 buoy installed at Pongibalu entrance channel & balance 5 nos in damaged condition stocked in Port Blair.	10%	No fund provided by the Forest Department. Work foreclosed.	