

**DEPOSIT WORK OF FOREST DEPARTMENT FOR THE MONTH OF JAN-2022**

SL. No.	Name of project	Sanctioned cost (in Lakhs)	Amount deposited. (in lakhs)	Start Date	Date of Completion (Revised)	Present Status of the project	% of work Done	Exdr. During the month of 31.01.2022	Exp. Till 31.01.2022 (Rs. In Lakhs)
	<b>Ongoing Works</b>								
1	Demarkation and installation of High Density Polythene Buoy (Channel marker) at the boundary of Marine protected Area (Rani Jhansi Marine National Park) at Swaraj Dweep. No.O/o WL/11 Dtd;27.11.2017	55.31		28.12.2018		1) Out of 21 buoy , 05 buoy placed at Rani Jhansi park area.Due to more depth in the channel of Rani Jhansi park area balance buoy could not be installed.  2) Remaining buoy's has been placed 06 nos buoy at neil entrance channel ,05 buoy installed at Pongibalu entrance channel & balance 5 nos in damaged condition stocked in Port blair.	10%	0	0