

DEPOSIT WORK OF FOREST DEPARTMENT FOR THE MONTH OF SEPTEMBER- 2023

SL. No.	Name of project	Sanctioned cost (in Lakhs)	Amount deposited. (in lakhs)	Start Date	Date of Completion (Revised)	Present Status of the project	% of work Done	Exdr. During the month of 30.09.2023	Exp. Till 30.09.2023 (Rs. In Lakhs)
	Ongoing Works								
1	Demarkation and installation of High Density Polythene Buoy (Channel marker) at the boundary of Marine protected Area (Rani Jhansi Marine National Park) at Swaraj Dweep. No.O/o WL/11 Dtd;27.11.2017	55.31		28.12.2018		1) Out of 21 buoy , 05 buoy placed at Rani Jhansi park area.Due to more depth in the channel of Rani Jhansi park area balance buoy could not be installed. 2) Remaining buoy's (16 Nos) in which 06 nos buoy placed at neil entrance channel ,05 buoy installed at Pongibalu entrance channel & balance 5 nos in damaged condition stocked in Port Blair.	10%	No fund provided by the Forest Department. Work foreclosed.	