MONTHLY PROGRESS REPORT FOR THE MONTH OF OCTOBER - 2010 NON CHANGEABLE ITEMS OF MPLADS/CHANGEBLE ITEMS OF MPLADS.

SL. No .	ID no. in Ascending order/order/month/year	Name of Executive Agency	Exact place of work and details of works	whether surender certificate of land for the obtained/ clearance of land from the completent authourity obtained.	Sanctioned Estimated cost of the work	Amount of advance released for the work/date of release (Amount in lakhs)	Date of commencing the work	Expected date of completion of the works	physical status of the works	Expenditure during the month	Exact date of complection of work	Progressive expenditure of the work	Whether Balance amount returned or not	Name of the users agency and date of handling over	Remarks Causes for delay
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16
1		ALHW	Construction of Model Senior Secondary School at Sita Nagar Diglipur. AA&ES No. 15-30/DEV-05/TS-RS(4) Dtd.27-02-2006.	Yes	554.60	554.60	Apr-07	Nov-10	98% 1) Girls hostel completed. 2) Warden Qtr completed, 3) Boys hostel completed. 4) Main school building block No. 1, 2 , 3,4 & 5 painting work is in progress. 5) For Water Supply arrangements and Electrification work nearing completion.	16.14	NA	474.58	NA	Education department	* On account of change of location of the project re-survey and re-estimation were necessitated and carried out. *Considerable delay in tendering process and award of work. *Delay in getting permission for removal of vegetation tress from the competent authority. *Change in the location of main school building resulted in deviation of earth work etc. for which revised approval have been obtained. *Availability of rock while excavating earth in the alignment of main school building which resulted considerable time for removal and change in the layout of school building. *Heavy landslide occurred during recent monsoon rain. Additional proposal for retaining walls and drains being submitted to the DC, South Andaman for amount of Rs204.00 Lakes . vide No. ALHW/TECH/6(11)2009, dated.25.05.2009. *Destabilization of slope séen during earth quake on 30th march 2010.also minor damage few walls found have been attended. *Delay due to scarcity of quarey prodects.

Executive Engineer(ALHW)